

# PROJECT NOTES

## LOCAL NOTES

THE FOLLOWING LOCAL NOTES APPLY WHEN SPECIFIED BY TRAFFIC CONTROL PHASING, UNLESS OTHERWISE DIRECTED BY THE ENGINEER.

- LN-1 PROVIDE FOR LOCAL TRAFFIC ACCESS DURING THE CONSTRUCTION OF THIS -Y- LINE.
- LN-2 PROVIDE TEMPORARY -Y- LINE CONSTRUCTION TIE ACROSS PROPOSED US 70-29 MEDIAN FROM EXISTING -Y- LINE TO APPROPRIATE TRAVELWAY (MATCHING EDGE AND ELEVATION OF TRAVELWAY/SHOULDER).
- LN-3 THE FINAL LAYER OF SURFACE COURSE FROM -L1- STA 210+93.47 TO STA 255+00.00 AND -L2- STA 210+89.94 TO STA 225+00.00 WILL BE PLACED AS PART OF THE FUTURE PROJECT (R-2911C). TEMPORARY (PAINT) PAVEMENT MARKING WILL BE PLACED IN THIS AREA.
- LN-4 THE FINAL LAYER OF SURFACE COURSE FROM STA -L- 371+45.89 TO STA 382+00+/- ON ADJACENT PROJECT (R-2911E) WILL BE PLACED AS PART OF THIS PROJECT.
- LN-5 USING INCIDENTAL STONE, PROVIDE TEMPORARY DRIVEWAY TIES ACROSS PROPOSED MEDIAN TO MAINTAIN DRIVEWAY ACCESS.
- LN-6 WHEN CONSTRUCTION IS BEING PERFORMED IN THE VICINITY OF -Y5-, AVOID DELAYING SCHOOL TRAFFIC.
- LN-7 THE LOCATION OF TEMPORARY STOP BARS ON UNSIGNALIZED -Y- LINE INTERSECTIONS WILL BE DETERMINED BY THE ENGINEER.
- LN-8 ENSURE THAT ALL NECESSARY STATE AND COUNTY SIGNS ARE RELOCATED PRIOR TO SHIFTING TRAFFIC.
- LN-9 REMOVE CONFLICTING PAVEMENT MARKINGS.

## TEMPORARY PAVEMENT MARKING SCHEDULE

SYMBOL	DESCRIPTION	PAY ITEM	QUANTITY BREAKDOWN	TOTAL QUANTITY
		PAINT (4")		
PA	WHITE EDGELINE (2X)		128624 LF	
PB	YELLOW EDGELINE (2X)		31470 LF	
PC	10 FT WHITE SKIP (2X)		7539 LF	
PD	2 FT WHITE MINISKIP (2X)		1680 LF	
PE	WHITE SOLID LANE LINE (2X)		9118 LF	
PF	10 FT YELLOW SKIP (2X)		938 LF	
PG	2 FT YELLOW MINISKIP (2X)		29 LF	
PH	YELLOW SINGLE CENTERLINE		6322 LF	
PI	YELLOW DOUBLE CENTERLINE		106396 LF	292116 LF
		PAINT (8")		
PR	WHITE GORELINE (2X)		1292 LF	
PS	WHITE DIAGONAL (2X)		512 LF	
PV	YELLOW DIAGONAL (2X)		1372 LF	3176 LF
		PAINT (24")		
P4	WHITE STOP BAR (2X)		2358 LF	
P5	WHITE CROSSWALK LINE (2X)		192 LF	2550 LF
		PAINT MARKING CHARACTERS		
QI	ALPHANUMERIC CHARACTER (2X)		24 EA	24 EA
		PAINT MARKING SYMBOLS		
QA	LEFT TURN ARROW (2X)		80 EA	
QB	RIGHT TURN ARROW (2X)		46 EA	
QC	STRAIGHT ARROW (2X)		72 EA	
QD	COMBO STRAIGHT / LEFT (2X)		8 EA	
QE	COMBO STRAIGHT / RIGHT (2X)		10 EA	216 EA
		TEMPORARY RAISED PAVEMENT MARKERS		
MH	YELLOW & YELLOW		1405 EA	
MI	CRYSTAL & RED		1335 EA	2740 EA

NOTE: FOR EACH PAINT PAVEMENT MARKING ITEM, 1X IMPLIES A SINGLE APPLICATION, 2X IMPLIES TWO APPLICATIONS AND 3X IMPLIES THREE APPLICATIONS.

APPROVED: *Handwritten Signature* DATE: 10/4/04

**PROJECT NOTES & TEMP PM SCHEDULE**

SCALE:	DATE: 08/27/04		REVISIONS
DWG. BY: MAS	DESIGN BY: JMH		09/23/04
REVIEWED BY: RBE			

CADD FILE