PROJECT NOTES

GE GREENHORNE & O'MARA, INC. 5565 CENTERVIEW DRIVE, SUITE 107 RALEIGH, NORTH CAROLINA 27606 (919) 851-1919



PROJ. REFERENCE NO. SHEET NO. U-2913B TCP-3

GENERAL NOTES (CONT.)

TRAFFIC BARRIER

CC) INSTALL WATER-FILLED BARRIER ACCORDING TO THE TRAFFIC CONTROL PLANS A MAXIMUM OF TWO (2) WEEKS PRIOR TO BEGINNING WORK IN ANY LOCATION. ONCE WATER-FILLED BARRIER IS INSTALLED AT ANY LOCATION, PROCEED IN A CONTINUOUS MANNER TO COMPLETE THE PROPOSED WORK IN THAT LOCATION UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS OR AS DIRECTED BY THE ENGINEER.

ONCE WATER-FILLED BARRIER IS INSTALLED AT ANY LOCATION AND NO WORK IS PERFORMED BEHIND THE WATER-FILLED BARRIER FOR A PERIOD LONGER THAN TWO (2) MONTHS, REMOVE/RESET WATER-FILLED BARRIER AT NO COST TO THE DEPARTMENT UNLESS OTHERWISE STATED IN THE TRAFFIC CONTROL PLANS, BARRIER IS PROTECTING A HAZARD, OR AS DIRECTED BY THE ENGINEER.

PAVEMENT MARKINGS AND MARKERS

ROAD NAME

DD) INSTALL PAVEMENT MARKINGS AND PAVEMENT MARKERS ON THE FINAL SURFACE AS FOLLOWS:

	IAN /II fi/Ti/A	171/ \[L \1- L
	•	CONTRACTOR
1L- AND SR 1424 (-Y14)	THERMOPLASTIC	SNOWPLOWABLE
2. ALL OTHER -Y- LINES	THERMOPLASTIC	PERMANENT RAISED

MARKING

MARKER

EE) INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME	MARKING	MARKER
1L- AND ALL -Y LINES	PAINT	TEMPORARY RAISED

- FF) TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.
- GG) REPLACE ANY PAVEMENT MARKINGS THAT HAVE BEEN DAMAGED BY THE END OF EACH DAY'S OPERATION.
- HH) TRACE THE EDGE OF PROPOSED MONOLITHIC ISLANDS WITH THE PROPER COLOR PAVEMENT MARKING PRIOR TO INSTALLATION OF A PROPOSED MONOLITHIC ISLAND.
- II) PLACE AT LEAST TWO APPLICATIONS OF PAINT ON NEW ASPHALT WITH TEMPORARY TRAFFIC PATTERNS WHICH WILL REMAIN IN PLACE OVER THREE (3) MONTHS. PLACE ADDITIONAL APPLICATIONS OF PAINT UPON SUFFICIENT DRYING TIME, AS DETERMINED BY THE ENGINEER.

TEMPORARY/FINAL SIGNALS

JJ) SHIFT AND REVISE ALL SIGNAL HEADS AS SHOWN ON THE SIGNAL PLANS.


MISCELLANEOUS

- KK) POLICE MAY BE USED TO MAINTAIN TRAFFIC THROUGH INTERSECTIONS.
- LL) IN THE EVENT A TIE-IN CANNOT BE MADE IN ONE DAYS TIME, BRING THE TIE-IN AREA TO AN APPROPRIATE ROADWAY ELEVATION, AS DETERMINED BY THE ENGINEER. PLACE BLACK ON ORANGE "LOOSE GRAVEL" SIGNS (W8-7) AND BLACK ON ORANGE "PAVEMENT ENDS" SIGNS (W8-3) 150m AND 300m RESPECTIVELY IN ADVANCE OF THE UNEVEN AREAS. USE DRUMS TO DELINEATE THE EDGE OF ROADWAY ALONG UNPAVED AREAS.

LOCAL NOTES

THE FOLLOWING LOCAL NOTES APPLY ONLY AT TIMES THEY ARE REFERENCED IN THE PLAN.

- 1) WHEN CONSTRUCTING DRAINAGE STRUCTURES ADJACENT TO OR WITHIN EXISTING TRAVEL LANES, FURNISH AND INSTALL TEMPORARY STEEL PLATES, AS DIRECTED BY THE ENGINEER, AND CONSTRUCT THOSE DRAINAGE STRUCTURES IN THE FOLLOWING SEQUENCE. EACH LOCATION MAY BE DONE INDEPENDENTLY OR CONCURRENTLY, UNLESS OTHERWISE DIRECTED BY THE ENGINEER. WORK IN A CONTINUOUS MANNER TO PERFORM THE FOLLOWING STEPS A THRU E:
 - A) USING RSD 1101.02, SHEET 1 OF 7, CLOSE THE APPROPRIATE TRAVEL LANE TO TRAFFIC.
 - B) CONSTRUCT THE PROPOSED DRAINAGE STRUCTURE OR INSTALL PRE-CAST DRAINAGE STRUCTURE AS SHOWN IN THE ROADWAY PLANS AND COVER WITH METAL PLATES TO PROTECT STRUCTURE DURING THE CURING PROCESS.
 - C) OPEN THE TRAVEL LANE TO EXISTING TRAFFIC PATTERN BY THE END OF THE WORK PERIOD.
 - D) WHEN PROPERLY CURED, USE RSD 1101.02, SHEET 1 OF 7, AND CLOSE THE APPROPRIATE TRAVEL LANE TO TRAFFIC AND BACKFILL AND PAVE, IF REQUIRED. UP TO THE EXISTING EDGE AND ELEVATION OF EXISTING PAVEMENT.
 - E) OPEN THE TRAVEL LANE TO THE EXISTING TRAFFIC PATTERN BY THE END OF THE WORK PERIOD.
- 2) COORDINATE WITH THE CONTRACTOR FOR PROJECT U-2913A TO ENSURE THAT THE TIE-INS FOR THORNWOOD RD AND -Y7- (STONEWICK DR) DO NOT OCCUR SIMULTANEOUSLY.
- 3) COMPLETE -Y10A- AND -Y10B- (JAMESFORD DR) CONSTRUCTION PRIOR TO CLOSING -Y12- (AKELA TRAIL).
- 4) COMPLETE -Y11- (PLEASANT HILL RD) CONSTRUCTION PRIOR TO CLOSING -Y13- (AMBERWOOD DR).
- 5) FOR STAGING OF CONCRETE CANTILEVER WALL, SEE WALL PLANS.



PROJECT NOTES

REVISIONS GENNOTES.DGN