

PROJ. NO. - 33664.1.1
ID NO. - B-4327
COUNTY - WILSON

EB1-B

SOIL TEST RESULTS															
SAMPLE NO.	OFFSET	STATION	DEPTH INTERVAL	AASHTO CLASS.	L.L.	P.I.	% BY WEIGHT				% PASSING (SIEVES)			% MOISTURE	% ORGANIC
							C.SAND	F.SAND	SILT	CLAY	10	40	200		
SS-11	8' RT	23+15	2.7-4.2	A-4(7)	29	10	1.2	25.7	44.9	28.1	100	99	85	-	-
SS-12	8' RT	23+15	7.7-9.2	A-4(0)	22	NP	4.8	62.3	24.8	8.0	97	95	47	-	-
SS-13	8' RT	23+15	12.7-14.2	A-7-5(10)	49	15	15.1	24.9	41.9	18.1	92	83	64	-	-
SS-14	8' RT	23+15	22.7-24.2	A-7-5(8)	42	12	16.3	25.7	43.9	14.1	98	88	66	-	-

EB2-A

SOIL TEST RESULTS															
SAMPLE NO.	OFFSET	STATION	DEPTH INTERVAL	AASHTO CLASS.	L.L.	P.I.	% BY WEIGHT				% PASSING (SIEVES)			% MOISTURE	% ORGANIC
							C.SAND	F.SAND	SILT	CLAY	10	40	200		
SS-1	16' LT	24+50	0.0-1.5	A-7-6(11)	44	28	21.3	16.6	17.6	44.5	84	73	54	-	-
SS-2	16' LT	24+50	8.6-10.1	A-6(14)	36	16	0.8	22.9	43.9	32.4	100	99	88	-	-
SS-3	16' LT	24+50	18.6-20.1	A-1-b(0)	29	NP	48.0	22.9	21.1	8.1	64	40	22	-	-
SS-4	16' LT	24+50	28.6-30.1	A-6(4)	38	11	23.7	27.5	38.7	10.1	92	80	53	-	-
SS-5	16' LT	24+50	43.6-45.1	A-2-4(0)	36	7	35.8	24.9	27.1	12.1	67	48	31	-	-

EB2-B

SOIL TEST RESULTS															
SAMPLE NO.	OFFSET	STATION	DEPTH INTERVAL	AASHTO CLASS.	L.L.	P.I.	% BY WEIGHT				% PASSING (SIEVES)			% MOISTURE	% ORGANIC
							C.SAND	F.SAND	SILT	CLAY	10	40	200		
SS-6	14' RT	24+45	8.8-10.3	A-6(16)	38	16	0.4	15.1	48.3	36.2	100	100	94	-	-
SS-7	14' RT	24+45	13.8-15.3	A-4(6)	28	10	1.4	31.6	40.9	26.1	100	100	77	-	-
SS-8	14' RT	24+45	18.8-20.3	A-2-4(0)	32	7	34.6	29.3	26.0	10.1	59	44	26	-	-
SS-9	14' RT	24+45	23.8-25.3	A-7-5(12)	43	12	5.0	19.9	59.0	16.1	100	98	85	-	-
SS-10	14' RT	24+45	33.8-35.3	A-7-6(13)	46	20	14.1	22.9	44.9	18.1	93	83	67	-	-