

**PROJ. NO. - 33312.1.1**  
**ID NO. - B-3866**  
**COUNTY - LENOIR/GREENE**

**EB1-A**

<b>SOIL TEST RESULTS</b>															
SAMPLE NO.	OFFSET	STATION	DEPTH INTERVAL	AASHTO CLASS.	L.L.	P.I.	% BY WEIGHT				% PASSING (SIEVES)			% MOISTURE	% ORGANIC
							C.SAND	F.SAND	SILT	CLAY	10	40	200		
SS-1	22' LT	18+80	3.80-5.30	A-2-4(0)	19	NP	20.4	61.8	7.8	10.1	98	88	21	-	-
SS-2	22' LT	18+80	8.80-10.30	A-3(0)	27	NP	31.5	61.3	3.2	4.0	98	84	9	-	-
SS-3	22' LT	18+80	23.80-25.30	A-2-4(0)	24	NP	65.1	21.4	4.4	9.1	96	64	14	-	-
SS-4	22' LT	18+80	28.80-30.30	A-1-b(0)	21	NP	80.1	14.2	1.6	4.0	98	41	6	-	-
SS-5	22' LT	18+80	43.80-45.30	A-2-4(0)	21	NP	21.0	70.0	4.9	4.0	100	98	11	-	-
SS-6	22' LT	18+80	53.80-55.30	A-3(0)	18	NP	75.2	19.3	2.5	3.0	100	70	7	-	-

**EB2-B**

<b>SOIL TEST RESULTS</b>															
SAMPLE NO.	OFFSET	STATION	DEPTH INTERVAL	AASHTO CLASS.	L.L.	P.I.	% BY WEIGHT				% PASSING (SIEVES)			% MOISTURE	% ORGANIC
							C.SAND	F.SAND	SILT	CLAY	10	40	200		
SS-7	19' RT	19+59	1.00-1.50	A-2-4(0)	18	NP	23.6	58.7	7.6	10.1	100	91	21	-	-
SS-8	19' RT	19+59	7.00-8.50	A-2-4(0)	39	NP	8.9	76.1	11.0	4.0	100	99	20	-	-
SS-9	19' RT	19+59	17.00-18.50	A-2-4(0)	23	NP	58.2	28.1	4.6	9.1	100	82	15	-	-
SS-10	19' RT	19+59	27.00-28.50	A-2-4(0)	25	NP	69.6	19.2	3.1	8.1	99	66	12	-	-
SS-11	19' RT	19+59	37.00-38.50	A-1-b(0)	23	NP	84.2	11.5	1.3	3.0	99	41	5	-	-
SS-12	19' RT	19+59	47.00-48.50	A-3(0)	22	NP	67.0	23.8	3.1	6.1	100	79	10	-	-
SS-13	19' RT	19+59	62.00-63.50	A-3(0)	21	NP	71.4	22.8	1.7	4.0	100	81	7	-	-