

STATE OF NORTH CAROLINA
DIVISION OF HIGHWAYS

STATE PROJECT REFERENCE NO.	SHEET NO.
B-3805	TCP-1

**PLAN FOR PROPOSED
TRAFFIC CONTROL, MARKING & DELINEATION
ASHE COUNTY**

B-3805

ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS" - ROADWAY DESIGN UNIT-N.C. DEPARTMENT OF TRANSPORTATION-RALEIGH, N.C., DATED JANUARY 2002 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	TITLE
1101.02	TEMPORARY LANE CLOSURES
1101.05	WORK ZONE VEHICLE ACCESSES
1101.06	WARNING SIGNS FOR BLASTING ZONES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1110.02	PORTABLE WORK ZONE SIGNS
1135.01	CONES
1150.01	FLAGGERS
1205.01	PAVEMENT MARKINGS - LINE TYPES & OFFSETS
1205.02	PAVEMENT MARKINGS - 2 LANE & MULTILANE ROADWAYS
1205.04	PAVEMENT MARKINGS - INTERSECTIONS
1205.12	PAVEMENT MARKINGS - BRIDGES

INDEX OF SHEETS

SHEET NO.	TITLE
TCP-1	LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND, INDEX OF SHEETS, AND PAVEMENT MARKING SCHEDULE
TCP-2	PROJECT NOTES
TCP-3	PHASING
TCP-4	PHASE I, STEPS 3 THRU 6
TCP-5	DRUM DETAIL
TCP-6	BARRICADES - TYPE III DETAIL
TCP-7	ADVANCED WORK ZONE WARNING SIGNS DETAILS

PAVEMENT MARKING SCHEDULE

SYMBOL	DESCRIPTION	BREAKDOWN	TOTAL QUANTITY
<u>FINAL PAVEMENT MARKINGS</u>			
<u>THERMOPLASTIC (4", 90 MILS)</u>			
TA	WHITE EDGELINE	1746 LF	TOTAL 1746 LF
<u>THERMOPLASTIC 4" (120 MILS)</u>			
TI	YELLOW DOUBLE CENTER LINE	1746 LF	TOTAL 1746 LF
<u>THERMOPLASTIC 24" (120 MILS)</u>			
T2	WHITE STOP BAR	12 LF	TOTAL 12 LF
<u>SNOWPLOWABLE MARKERS</u>			
ME	YELLOW/YELLOW	22 EA	TOTAL 22 EA
<u>TEMPORARY PAVEMENT MARKINGS</u>			
<u>PAINT (4")</u>			
PA	WHITE EDGELINE (3X)	4128 LF	TOTAL 8256 LF
PI	YELLOW DOUBLE CENTER (3X)	4128 LF	
<u>PAINT (24")</u>			
P4	WHITE STOP BAR (3X)	36 LF	TOTAL 36 LF
<u>TEMPORARY RAISED MARKERS</u>			
MH	YELLOW/YELLOW	18 EA	TOTAL 18 EA

NOTE: 1X IMPLIES ONE APPLICATION, 2X IMPLIES TWO APPLICATIONS, 3X IMPLIES THREE APPLICATIONS

LEGEND

- GENERAL**
- DIRECTION OF TRAFFIC FLOW
 - NORTH ARROW
 - PROPOSED PVMT. EXIST. PVMT.
 - WORK AREA
 - REMOVAL OF EXISTING PAVEMENT
- TRAFFIC CONTROL DEVICES**
- TYPE I BARRICADE
 - TYPE II BARRICADE
 - TYPE III BARRICADE
 - CONE
 - DRUM
 - FLASHING ARROW PANEL (TYPE C)
 - TYPE 'B' WARNING LIGHT
 - STATIONARY SIGN
 - PORTABLE SIGN
 - STATIONARY OR PORTABLE SIGN
 - WARNING FLAGS
 - CRASH CUSHION
 - CHANGEABLE MESSAGE SIGN
 - TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)
 - POLICE
 - FLAGGER
- PAVEMENT MARKINGS**
- CRYSTAL/CRYSTAL PAVEMENT MARKER
 - YELLOW/YELLOW PAVEMENT MARKER
 - CRYSTAL/RED PAVEMENT MARKER
 - PAVEMENT MARKING SYMBOLS

APPROVED: DATE: 10/18/05	PLAN PREPARED BY: N.C.D.O.T. TRAFFIC CONTROL, MARKING & DELINEATION SECTION
SEAL 	J. S. BOURNE, P.E. TRAFFIC CONTROL ENGINEER
	J. S. KITE, P.E. TRAFFIC CONTROL PROJECT ENGINEER
	D. A. PARKER TRAFFIC CONTROL PROJECT DESIGN ENGINEER
	D. E. RICHARDSON TRAFFIC CONTROL DESIGN ENGINEER

12-OCT-2005 11:32 \\efs-ccfs03\bd3805\tr\affico\tr\affico\tr\affico\tcp\b3805.tc_tcp01.dgn AT WZTC224167 derichardson

TIP PROJECT: