

DESIGN INFORMATION CONT.

STREAM IS ___ DEGRADING ___ AGGRADING X EQUILIBRIUM (13)

OTHER OBSERVATIONS AND COMMENTS: _____

CHANNEL MIGRATION TENDENCY (14): Unlikely

CRITICAL SCOUR ELEVATIONS (15): Geotechnical analysis agrees with the Hydraulics Unit's estimate of scour potential to a maximum elevation of -9 feet.

REPORTED BY: S S Bowman

DATE: 3-8-01

INSTRUCTIONS

- (1) GIVE THE DESCRIPTION OF THE SPECIFIC SITE GIVING ROUTE NUMBER AND BODY OF WATER CROSSED.
- (2) NOTE ANY EVIDENCE OF SCOUR AT THE EXISTING END BENTS OR ABUTMENTS (UNDERMINING, SLOUGHING, SCOUR LOCATIONS, DEGRADATIONS, ETC.)
- (3) NOTE ANY EXISTING SCOUR PROTECTION (RIPRAP, ETC.)
- (4) DESCRIBE THE EXTENT OF ANY EXISTING SCOUR PROTECTION.
- (5) DESCRIBE WHETHER OR NOT THE SCOUR PROTECTION APPEARS TO BE WORKING.
- (6) NOTE ANY DAMS, FALLEN TREES, DEBRIS AT BENTS, ETC.
- (7) DESCRIBE THE CHANNEL BED MATERIAL: A SAMPLE SHOULD BE TAKEN FOR GRAIN SIZE DISTRIBUTION. ATTACH LAB RESULTS.
- (8) DESCRIBE THE CHANNEL BANK MATERIAL: A SAMPLE SHOULD BE TAKEN FOR GRAIN SIZE DISTRIBUTION. ATTACH LAB RESULTS.
- (9) DESCRIBE THE FOUNDATION BEARING MATERIAL.
- (10) DESCRIBE THE BANK COVERING (GRASS, TREES, RIPRAP, NONE, ETC.)
- (11) GIVE THE APPROXIMATE FLOOD PLAIN WIDTH (ESTIMATE).
- (12) DESCRIBE THE FLOOD PLAIN COVERING (GRASS, TREES, CROPS, ETC.)
- (13) CHECK THE APPROPRIATE SPACE AS TO WHETHER THE STREAM IS DEGRADING, AGGRADING, OR EQUILIBRIUM.
- (14) DESCRIBE THE POTENTIAL OF THE BODY OF WATER TO MIGRATE Laterally DURING THE LIFE OF THE BRIDGE (APPROXIMATELY 100 YEARS).
- (15) GIVE THE CRITICAL SCOUR ELEVATION EXPECTED OVER THE LIFE OF THE BRIDGE (APPROXIMATELY 100 YEARS). THIS CAN BE GIVEN AS AN ELEVATION RANGE ACROSS THE SITE, OR ON A BENT BY BENT BASIS WHERE VARIATIONS EXIST. DISCUSS RELATIONSHIP BETWEEN THE HYDRAULICS THEORETICAL SCOUR AND THE CRITICAL SCOUR ELEVATION. IF THE CRITICAL SCOUR ELEVATION IS DEPENDENT ON SCOUR COUNTER MEASURES, EXPLAIN. (RIPRAP ARMORING ON SLOPES, ETC.) THE CRITICAL SCOUR ELEVATION IS BASED ON THE ERODABILITY OF MATERIALS WITH CONSIDERATION FOR JOINTING, FOLIATION, BEDDING ORIENTATION AND FREQUENCY; CORE RECOVERY PERCENTAGE; PERCENT RQD; DIFFERENTIAL WEATHERING; SHEAR STRENGTH; OBSERVATIONS AT EXISTING STRUCTURES; OTHER TESTS DEEMED APPROPRIATE; AND OVERALL GEOLOGIC CONDITIONS AT THE SITE.