## STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

STATE PROJECT REFERENCE NO. SHEET NO. B - 4 2 6 5TCP-1

# PLAN FOR PROPOSED TRAFFIC CONTROL, MARKING & DELINEATION

## RUTHERFORD

### ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS" -PROJECT SERVICES UNIT-N.C. DEPARTMENT OF TRANSPORTATION-RALEIGH, N.C., DATED JULY 2006 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	<u>IIILE</u>
1101.03	TEMPORARY ROAD CLOSURES
1101.05	WORK ZONE VEHICLE ACCESSES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1130.01	DRUM
1145.01	BARRICADES - TYPE III
1205.01	PAVEMENT MARKINGS - LINE TYPES & OFFSETS
1205.02	PAVEMENT MARKINGS - 2 LANE & MULTILANE ROADWAYS
1205.12	PAVEMENT MARKINGS - BRIDGES
1261.01	GUARDRAIL & BARRIER DELINEATOR SPACING
1261.02	GUARDRAIL & BARRIER DELINEATOR TYPES
1262.01	GUARDRAIL END DELINEATION

### INDEX OF SHEETS

#### SHEET NO.

#### TITLE

TCP-1	LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEN INDEX OF SHEETS, PHASING, AND GENERAL NOTES
TCP-2	PLAN VIEW
TCP-3	DETOUR ROUTE
SD-1	SPECIAL SIGN DESIGN

### **PHASING**

#### PHASE I

NOTE: THE CONTRACTOR SHALL FURNISH AND INSTALL ALL DETOUR ROUTE SIGNAGE PRIOR TO CLOSING THE ROADWAY TO TRAFFIC (SEE SHEETS TCP-2 AND TCP-3).

#### STEP 1:

THE CONTRACTOR SHALL FURNISH AND INSTALL TYPE III BARRICADES AND APPROPRIATE SIGNAGE PER SHEETS TCP-2, TCP-3 AND RSD 1101.03 SHEET 1 OF 9.

#### STEP 2:

THE CONTRACTOR SHALL PLACE TRAFFIC ONTO THE DETOUR THEN OBLITERATE THE EXISTING STRUCTURE AND CONSTRUCT THE PROPOSED STRUCTURE AND THE APPROACHES AS SHOWN IN THE CONSTRUCTION PLANS.

NOTE: THE CONTRACTOR SHALL PLACE DRUMS AS REQUIRED TO MAINTAIN ACCESS TO DRIVEWAY DURING CONSTRUCTION.

#### STEP 3:

THE CONTRACTOR SHALL FURNISH AND INSTALL ALL PAVEMENT MARKINGS (PAINT) ON THE FINAL SURFACE COURSE AND DELINEATION ON THE GUARDRAIL AND THE STRUCTURE.

AFTER CONSTRUCTION IS COMPLETE, THE CONTRACTOR SHALL OPEN THE ROADWAY TO TRAFFIC.

### GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS, OR RESULT IN DUPLICATE, OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING OR REMOVAL OF DEVICES, AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR AS DIRECTED BY THE ENGINEER.

#### TRAFFIC PATTERN ALTERATIONS

NOTIFY THE ENGINEER TWENTY ONE (21) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

#### SIGNING

- STATE FORCES WILL BE RESPONSIBLE FOR PERMANENT SIGNING.
- PROVIDE DETOUR SIGNING OFF THE PROJECT LIMITS.
- COVER OR REMOVE ALL DETOUR SIGNS OFF THE PROJECT LIMITS WHEN A DETOUR IS NOT IN OPERATION.
- ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

#### TRAFFIC CONTROL DEVICES

F) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.

#### PAVEMENT MARKINGS AND MARKERS

INSTALL PAVEMENT MARKINGS AND PAVEMENT MARKERS ON THE FINAL SURFACE AS FOLLOWS:

<b>ROAD</b>	NAME
-------------	------

JONES TOWN ROAD (SR 1733)

MARKING PAINT

MARKER NONE

- PLACE TWO APPLICATIONS OF PAINT PAVEMENT MARKINGS ON THE FINAL WEARING SURFACE. PLACE THE SECOND APPLICATION OF PAINT UPON SUFFICIENT DRYING TIME OF THE FIRST.
- TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES.

### **LEGEND**

### **GENERAL**

DIRECTION OF TRAFFIC FLOW

NORTH ARROW

— PROPOSED PVMT. ----- EXIST. PVMT.



**WORK AREA** 



REMOVAL OF EXISTING PAVEMENT

#### TRAFFIC CONTROL DEVICES

TYPE III BARRICADE

CONE

SKINNY DRUM

FLASHING ARROW PANEL (TYPE C)

- STATIONARY SIGN

PORTABLE SIGN

STATIONARY OR PORTABLE SIGN

---- CRASH CUSHION

CHANGEABLE MESSAGE SIGN

TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)

POLICE

\_\_ FLAGGER





