

NOTE: WITH THE APPROVAL & CONCURRENCE OF THE ENGINEER, MT. HOLLY-HUNTERSVILLE ROAD (-Y4A- & -Y4B-/SR 2004) MAY BE CLOSED TO CONSTRUCT PROPOSED CURB & GUTTER, CONCRETE APRONS & MONOLITHIC CONCRETE ISLANDS FOR ROUNDABOUT (-RAB1-) AS STATED IN PHASE III, STEP 2B.

OAKDALE ROAD (-Y3-/SR 2042) SHALL BE CLOSED WHEN MT. HOLLY-HUNTERSVILLE ROAD (-Y4A- & -Y4B-/SR 2004) IS CLOSED.

PRIOR TO CLOSING MT. HOLLY-HUNTERSVILLE ROAD (-Y4A- & -Y4B-/SR 2004) AND OAKDALE ROAD (-Y3-/SR 2042) UTILIZE CHANGEABLE MESSAGE SIGNS & MESSAGES AS STATED IN PHASE II, STEP 1.

WORK IN A CONTINUOUS MANNER TO COMPLETE THE WORK IN PHASE III, STEP 2B1 THROUGH STEP 2B2 FROM 8:00 PM FRIDAY TO 5:00 AM MONDAY. REPEAT WEEKEND ROAD CLOSURE, AS DIRECTED BY THE ENGINEER, TO COMPLETE PHASE III, STEP 2B1 THROUGH STEP 2B2. (SEE INTERMEDIATE CONTRACT TIME AND SPECIAL PROVISIONS).

B. CLOSE MT. HOLLY-HUNTERSVILLE ROAD (-Y4A- & -Y4B-/SR 2004) AND OAKDALE ROAD (-Y3-/SR 2042):

1. USING ROADWAY STANDARD DRAWING NO. 1101.03, SHEET 1 OF 9, AND SHEET TMP-13 CLOSE MT. HOLLY-HUNTERSVILLE ROAD (-Y4A- & -Y4B-/SR 2004) AND OAKDALE ROAD (-Y3-/SR 2042) TO TRAFFIC.

NOTE: MAINTAIN ACCESS TO ALL HOUSES AS APPROVED BY THE ENGINEER.

NOTE: AS APPROVED BY THE ENGINEER MAY CONDUCT CONSTRUCTION OPERATIONS ON PROPOSED OAKDALE ROAD (-Y3-/SR 2042) AS STATED IN PHASE III, STEP 1B2.

2. USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 15, AS REQUIRED:

- CONSTRUCT REMAINDER OF PROPOSED CURB & GUTTER, CONCRETE APRONS & MONOLITHIC CONCRETE ISLANDS FOR ROUNDABOUT (-RAB1-) (SEE CONSTRUCTION PLANS AND TMP-14).

- PLACE TEMPORARY PAVEMENT MARKINGS/MARKERS FOR THE FINAL TRAFFIC PATTERN ON PROPOSED MT. HOLLY-HUNTERSVILLE ROAD (-Y4A- & -Y4B-/SR 2004), OPEN TO FINAL TRAFFIC PATTERN AND OPEN OAKDALE ROAD (SR 2042/-Y3-) TO TRAFFIC (SEE FINAL PAVEMENT MARKING PLANS AND SHEET TMP-14).

STEP 3: - USING ROADWAY STANDARD DRAWING 1101.02 SHEETS 4 & 8 OF 15, COMPLETE CONSTRUCTION OF THE FOLLOWING BEGUN IN PHASE 1, STEP 2 (SEE CONSTRUCTION PLANS AND SIGNING PLANS):

- PROPOSED RAMPS [-RPA-, -RPB-, -RPC- & -RPD- (INCLUDING GRADING, DRAINAGE AND CURB & GUTTER)], UP TO, AND INCLUDING THE FINAL LAYER OF SURFACE COURSE (SEE SHEETS TMP-5, TMP-7 & TMP-8).

- PROPOSED SIGNING STRUCTURES & SIGNS AND INSTALL NEW SIGNS ON EXISTING STRUCTURES ON I-485 (L).

NOTE: KEEP PROPOSED SIGNS COVERED UNTIL INTERCHANGE IS OPEN TO FINAL TRAFFIC PATTERN.

PHASE IV

STEP 1: - USING ROADWAY STANDARD DRAWING 1101.02 SHEETS 1, 2, 4 & 8 OF 15, AS REQUIRED:


- PAVE THE FINAL LAYER OF SURFACE COURSE ON PROPOSED OAKDALE ROAD (-Y3-/SR 2042) AND PROPOSED MT. HOLLY-HUNTERSVILLE ROAD (-Y4A- & -Y4B-/SR 2004) (SEE CONSTRUCTION PLANS).

- PLACE FINAL PAVEMENT MARKINGS, INSTALL FINAL PAVEMENT MARKERS ON PROPOSED OAKDALE ROAD (-Y3-/SR 2042), PROPOSED MT. HOLLY-HUNTERSVILLE ROAD (-Y4A- & -Y4B-/SR 2004) AND PROPOSED RAMPS [-RPA-, -RPB-, -RPC- & -RPD- (INCLUDING ALL EXISTING ACCELERATION/DECELERATION LANES)] (SEE FINAL PAVEMENT MARKING PLANS).

- UNCOVER PROPOSED SIGNAGE ON I-485 (-L-) & OAKDALE ROAD (-Y3-/SR 2042) AND OPEN ENTIRE PROJECT TO FINAL TRAFFIC PATTERN (SEE CONSTRUCTION PLANS AND FINAL PAVEMENT MARKING PLANS).

STEP 2: - REMOVE ALL TEMPORARY TRAFFIC CONTROL DEVICES.

4/23/2015 3:26:01 PM P:\2014\1101.01R-2248G\TrafficControl\TCP\R2248G.TC.TCP_PSH_03.dgn

 <p>559 Jones Franklin Rd. Suite 164 Raleigh, N.C. 27606 License No. F-0377 Bus: 919 851 8077 Fax: 919 851 8107</p> <p>TRANSPORTATION PLANNING/DESIGN - BRIDGE/STRUCTURE DESIGN CIVIL/SITE DESIGN - GIS/GPS - CONSTRUCTION OBSERVATION</p>	<p>APPROVED: _____ DATE: _____</p> <p><i>Bob A. May</i></p>  <p>SEAL</p> <p>4/24/2015</p>	 <p>DIVISION OF HIGHWAYS STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION WORK ZONE TRAFFIC CONTROL</p>	<p style="text-align: center;">PHASING TYPICAL SECTIONS</p>
---	--	--	--