

DAVIDSON Resurfacing BRIDGE LIST

								PROJECT NO.	SHEET NO.		
								2017CPT.09.26.10291	17		
								2017CPT.09.27.20291			
Map No.	Route No.	Route Name	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width (Ft)	Horizontal Clearance Under (Ft.)	Vertical Clearance Under (Ft.)	Length (Ft)	Posting	Recommended Treatment, From Bridge Maintenance
1	NC 109	NC 109	58	NC 64	6.5 SLAB 3 AWS	26	NA	NA	135	NA	MILL 2" AND PAVE
1	I 85	I 85	479	NC 109	8 1/4 RC, SLAB	56	64	19 FT 00 IN	169	NA	MAINTAIN CLEARANCE
1	I 85	I 85	480	NC 109	8 1/4 RC, SLAB	56	64	16 FT 08 IN	167	NA	MAINTAIN CLEARANCE
2	NC 47	NC 47	540	NORFOLK SOUTHERN RR	8 3/4 RC, SLAB	30.2	NA	NA	272	NA	DO NOT MILL OR PAVE POLYUREA STRIPPING ONLY
2	NC 47	NC 47	146	I85	8 RC, SLAB	44		NA	273	NA	DO NOT MILL OR PAVE POLYUREA STRIPPING ONLY
3	NC 47	NC 47	17	Swearing Creek							Bridge will be under construction. Date of availability 1-9-17; Completion date 3-16-18 Contact Construction Assist. Res.
5	US29 & US 70/I85 BUS NB	US29 & US 70/I85 BUS NB	161	NC 68	8 1/2 RC, SLAB	38	NA	18 FT 06 IN SBL 19 FT 03 IN NBL	203	NA	MAINTAIN CLEARANCE
5	US29 & US 70/I85 BUS SB	US29 & US 70/I85 BUS SB	162	NC 68	8 1/2 RC, SLAB	38	NA	16 FT 09 IN SBL 17 FT 04 IN NBL	197	NA	MAINTAIN CLEARANCE
6	SR 1464 SR 1821	WELCOME-BETHESDA RD.	512	US 52 & NC 8	5.25 RC, 3.5 PPC	31	NA	NA	237	NA	DO NOT MILL OR PAVE POLYUREA STRIPPING ONLY
7	SR 1713	HEBRON CHURCH RD.	114	WINSTON SALEM RXR	4.5 RC, 3.5 PPC	24	NA	NA	142	NA	DO NOT MILL OR PAVE POLYUREA STRIPPING ONLY
16	SR 1243	US64 EBL& RAMP WBL	39	US 29 & US 70/ I85 BUS. LOOP	8.25 RC	43.667	NA	NA	191	NA	DO NOT MILL OR PAVE
17	SR 2123	NATIONAL HIGHWAY	463	ROCKY CREEK	7 7/8 RC, 3 AWS	52	NA	NA	32	SV 22 TTST 30	MILL 1 1/2" AND PAVE