

Please note these answers are our interpretation of the permit conditions as they are written now.

- **Are piles limited to 5 piles per a day by any method when working in water?** We interpret that you are limited to 5 piles a day when you are striking the piles (i.e. Impact Hammer) while adhering to the Section 7 requirements (This is required in river and inundated waters). You can install piles by other means (i.e vibratory hammer) and you are not limited to the 5 piles a day requirement.
- **Can I work behind sheet piles during the moratorium?** You may work during the moratorium behind sheet piles, impervious dikes, etc. as long as your work area is isolated (i.e. the water that is hydraulically connected to the Neuse River and Overflow bridges is not connected to the work area). Turbidity curtains and silt fence will not meet this requirement. You will need to confirm with the DEO that your area meets the requirements.
- **Can I bring fill material in during the moratorium?** You may place fill material in as long as it is not in water that is hydraulically connected to the Neuse River and its Overflow. (i.e. working behind sheet piles, impervious dikes, etc. as stated above.)