

# SURVEY CONTROL SHEET

W/ EXISTING CENTERLINE ALIGNMENTS PRIOR TO CONSTRUCTION

PROJECT REFERENCE NO. W-5701B	SHEET NO. RW02C-5
Location and Surveys	
Johnson, Mirmiran & Thompson, Inc. 9201 Arboretum Parkway, Suite 310 Richmond, VA 23236	

6/2/99

REVISIONS

BL	POINT	DESC.	NORTH	EAST	ELEVATION
W57011	W5701-1		983527.8700	2544116.1900	94.22
W57012	W5701-2		983451.4500	2545053.7900	79.75
BL9	BL-9		983389.9500	2546056.5500	85.67
BL10	BL-10		983274.8100	2547265.3200	82.79
BL11	BL-11		982700.8200	2548185.3000	76.70
BL12	BL-12		982254.3400	2548804.0400	63.39
W57013	W5701-3		981846.0700	2549436.6300	65.61
W57014	W5701-4		981304.7300	2550269.4900	69.11
BL13	BL-13		980734.7800	2551059.5900	65.48
BL14	BL-14		980408.7200	2551709.8900	73.13
BL15	BL-15		979926.6100	2552516.0100	79.14
BL16	BL-16		979726.4000	2553436.9700	88.76
BL17	BL-17		979447.4100	2554350.2700	94.55
BL18	BL-18		979363.7100	2555320.4800	93.49
BL19	BL-19		979119.4000	2556094.4800	92.82
BL20	BL-20		978971.2700	2557045.3000	85.75
BL21	BL-21		978589.3400	2557906.0700	77.95
W57015	W5701-5		978372.5100	2558654.0300	72.98
W57016	W5701-6		978087.8200	2559605.7700	76.79
BL22	BL-22		977985.2200	2560495.1100	83.44
BL23	BL-23		978005.7700	2561361.3600	89.98
BL24	BL-24		978234.6700	2562248.5500	90.48
BL25	BL-25		978411.1900	2563205.5800	84.35
BL26	BL-26		978814.5400	2564102.0700	79.62
W57017	W5701-7		979124.5500	2564900.2900	79.73
W57018	W5701-8		979479.6000	2565827.0800	87.06

.....  
 BM1 ELEVATION • 82.17  
 N 983254 E 2547337  
 SET ROD AND CAP  
 .....

.....  
 BM6 ELEVATION • 89.61  
 N 979240 E 2556173  
 SET ROD AND CAP  
 .....

.....  
 BM2 ELEVATION • 61.37  
 N 982379 E 2548798  
 SET NAIL IN 16" POPLAR  
 .....

.....  
 BM7 ELEVATION • 77.83  
 N 978642 E 2558173  
 SET ROD AND CAP  
 .....

.....  
 BM3 ELEVATION • 65.79  
 N 981151 E 2550663  
 SET ROD AND CAP  
 .....

.....  
 BM8 ELEVATION • 79.56  
 N 978093 E 2560056  
 SET ROD AND CAP  
 .....

.....  
 BM4 ELEVATION • 73.71  
 N 980233 E 2552169  
 SET ROD AND CAP  
 .....

.....  
 BM9 ELEVATION • 91.07  
 N 978208 E 2562139  
 SET ROD AND CAP  
 .....

.....  
 BM5 ELEVATION • 93.78  
 N 979579 E 2554381  
 SET ROD AND CAP  
 .....

.....  
 BM10 ELEVATION • 78.01  
 N 978936 E 2564166  
 SET ROD AND CAP  
 .....

**NOTES:**

1. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
2. THE SURVEY CONTROL DATA FOR THIS PROJECT HAS BEEN COMPILED FROM VARIOUS SOURCES. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

I:\JUN-2019\3243  
 B:\Division\Projects\HerfordCo\W-5701B\CONTROL SHEETS\190610\W5701B\_1s\_r\_w02c-5.dgn  
 Lsdwms AT LS-311565