

REVISIONS

RIGHT OF WAY CONTROL SHEET

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y2	25+08.00	30.00	876067.4652	1378849.0891
Y2	25+08.00	-30.00	876127.3528	1378845.4175

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y3	10+25.00	30.00	876692.2854	1378488.0461
Y3	10+25.00	12.50	876704.5172	1378500.5614
Y3	10+25.00	-12.50	876721.9912	1378518.4405
Y3	10+25.00	-30.00	876734.2229	1378530.9558
Y3	10+65.85	30.00	876663.0682	1378516.6013
Y3	10+65.85	-30.00	876705.0057	1378559.5110
Y3	12+06.00	30.00	876559.7058	1378605.1665
Y3	12+06.00	-30.00	876595.6800	1378653.1858
Y3	12+64.73	30.00	876513.0283	1378657.9693
Y3	13+48.42	30.00	876490.3572	1378755.0701
Y3	13+48.42	-30.00	876550.2448	1378751.3985
Y3	14+34.00	30.00	876495.5941	1378840.4880
Y3	14+34.00	-30.00	876555.4817	1378836.8164

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y4	11+57.12	-50.00	877587.7721	1379062.0719
Y4	12+57.12	-30.00	877533.1202	1379143.8023
Y4	12+57.12	30.00	877476.5266	1379123.8733

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y6REV	16+77.88	15.00	879075.0972	1377430.2067

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y7	11+26.83	31.70	880026.0665	1377117.3958
Y7	11+62.53	-30.00	880093.0977	1377141.5847
Y7	11+76.13	31.70	880034.2376	1377164.5315
Y7	12+97.28	-30.00	880106.6908	1377279.3513
Y7	14+00.00	-30.00	880116.1152	1377377.9676
Y7	14+00.00	-15.00	880101.2955	1377380.2859

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y8	10+75.00	-20.00	881227.2080	1376414.4009
Y8	11+37.69	-20.00	881274.6229	1376444.5481
Y8	11+94.45	-12.50	881322.7797	1376465.4569

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y9	12+94.00	15.00	881468.1217	1375685.3861
Y9	14+05.00	15.00	881554.3206	1375755.3199

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y10	11+32.60	30.00	882201.6245	1374593.8833
Y10	13+33.80	30.00	882121.6109	1374767.9184
Y10	14+09.00	50.00	882063.5304	1374812.9966

PROJECT REFERENCE NO.
R-5759

SHEET NO.
RW03E-2

Location and Surveys

DEWBERRY ENGINEERS INC.
2610 WYCLIFF ROAD
SUITE 410
RALEIGH, NC 27607

PROJECT SURVEYOR


DOCUMENT NOT CONSIDERED FINAL
UNLESS ALL SIGNATURES COMPLETED

I, Adam C. Hales, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 8/30/2022 to 8/26/2026, and all coordinates are based on NAD83/2011. That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 4th day of September, 2026.

DocuSigned by:

E91DD8C1103E43D.

Professional Land Surveyor L-4980

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y11	12+16.17	50.00	882399.4096	1375352.1166
Y11	12+69.40	50.00	882455.3486	1375363.1711
Y11	14+08.00	50.00	882603.3523	1375371.7772
Y11	14+08.00	-50.00	882599.2620	1375271.8608
Y11	15+08.63	50.00	882694.7676	1375376.2542
Y11	15+08.63	-50.00	882708.6018	1375277.2158
Y11	15+50.00	50.00	882735.7389	1375381.9773
Y11	15+50.00	15.00	882740.5809	1375347.3139
Y11	15+50.00	-15.00	882744.7312	1375317.6023
Y11	15+50.00	-50.00	882749.5731	1375282.9389

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y12	10+58.00	-25.00	883492.5915	1373643.9427

ROW MARKER IRON PIN AND CAP				
ALIGN	STATION	OFFSET	NORTH	EAST
Y13	10+65.50	-29.44	884463.3959	1372823.7599
Y13	10+74.50	35.00	884401.4932	1372843.8021
Y13	12+25.00	20.76	884441.6211	1372989.5508
Y13	12+25.00	35.00	884427.6007	1372992.0204

NOTES:

- IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
- PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
- RIGHT OF WAY MONUMENTATION ESTABLISHED 8/30/2022 TO 8/26/2026 .