

REVISIONS

RIGHT OF WAY CONTROL SHEET

ROW MARKER PERMANENT EASEMENT				
ALIGN	STATION	OFFSET	NORTH	EAST
L	101+00.25	-63.25	881918.2225	1375357.1767
L	101+07.50	71.00	882027.0443	1375436.1287
L	101+07.50	50.00	882010.7364	1375422.8980
L	102+33.50	-84.00	881981.4402	1375242.4143
L	102+33.50	-74.00	881989.5152	1375248.3130
L	102+44.50	-73.75	881995.9428	1375239.8885
L	102+44.50	-84.00	881987.6329	1375233.8879
L	102+75.75	-69.38	882016.9539	1375217.8535
L	105+97.25	85.25	882341.5410	1375103.5859
L	106+09.25	-64.00	882230.4921	1375003.1482
L	106+17.00	84.50	882352.9777	1375087.4667
L	106+17.00	50.00	882325.6183	1375066.4497
L	106+20.25	-143.74	882173.9596	1374945.8500
L	106+30.75	-50.00	882254.6920	1374994.6268
L	106+30.75	-55.00	882250.7269	1374991.5809
L	107+28.25	50.00	882393.3208	1374978.8023
L	107+59.75	81.50	882437.3462	1374973.8395
L	107+62.50	71.75	882431.3938	1374965.6540
L	107+67.75	83.75	882444.0137	1374969.0587
L	107+70.50	73.75	882437.8760	1374960.7104
L	108+12.50	74.42	882464.3347	1374928.7561
L	108+12.50	50.00	882445.3355	1374913.4218
L	108+47.81	74.75	882486.5776	1374901.8933
L	109+15.00	74.75	882529.0814	1374849.8603
L	109+15.00	50.00	882509.9136	1374834.2028
L	109+27.50	-50.00	882440.3757	1374761.2595
L	109+27.50	-65.00	882428.7588	1374751.7701
L	109+75.00	-50.00	882470.4254	1374724.4728
L	109+75.00	-65.00	882458.8085	1374714.9834
L	110+18.00	74.75	882594.2419	1374770.0913
L	110+18.00	88.00	882604.5034	1374778.4736
L	110+36.00	88.00	882615.8907	1374764.5334
L	110+36.00	75.00	882605.8228	1374756.3092
L	111+02.45	75.00	882647.8606	1374704.8468
L	112+67.00	71.00	882748.8616	1374574.8791
L	114+31.00	75.00	882855.7102	1374450.3986
L	114+31.00	50.00	882836.3488	1374434.5829
L	115+70.00	50.00	882924.2838	1374326.9334
L	115+70.00	75.00	882943.6453	1374342.7490
L	116+04.00	-50.00	882868.3474	1374237.3392
L	116+04.00	-108.50	882823.0417	1374200.3306
L	116+24.00	-108.50	882835.6942	1374184.8414
L	116+24.00	-50.00	882880.9999	1374221.8501
L	117+71.75	86.00	883079.7966	1374193.4612
L	117+71.75	77.50	883073.2138	1374188.0839
L	117+85.00	-50.00	882982.8527	1374097.1625
L	118+00.00	78.00	883091.4726	1374166.5218
L	118+00.00	88.00	883099.2172	1374172.8481
L	118+22.50	-111.25	882959.1407	1374029.3719
L	118+35.00	-50.00	883014.4841	1374058.4396
L	118+51.50	-102.75	882984.0698	1374012.2900
L	119+33.00	78.00	883175.6110	1374063.5183
L	120+33.02	80.00	883240.4365	1373987.3226
L	121+46.00	88.50	883318.4932	1373905.2022
L	121+46.00	81.50	883313.0720	1373900.7738
L	122+02.00	-50.00	883246.6579	1373774.2138
L	122+16.06	88.79	883363.0409	1373851.1237
L	122+18.00	-78.00	883235.0952	1373744.1090
L	122+27.00	-50.00	883262.4736	1373754.8524
L	122+35.00	-68.00	883253.5944	1373737.2694
L	123+17.00	91.00	883428.6047	1373774.3485
L	123+62.00	105.00	883467.9190	1373748.3577
L	123+62.00	95.00	883460.1744	1373742.0315
L	124+56.50	-114.50	883357.7089	1373536.3101
L	124+81.00	-50.00	883423.1607	1373558.1402
L	124+88.00	-122.00	883371.8282	1373507.1700
L	125+15.00	-50.00	883444.6700	1373531.8087
L	125+36.00	73.00	883553.2134	1373593.3581
L	127+02.00	-50.00	883562.9711	1373386.9852
L	127+02.00	-69.00	883548.2564	1373374.9653
L	127+37.00	-50.00	883585.1130	1373359.8792

PROJECT REFERENCE NO.	SHEET NO.
R-5759	RW03E-8
Location and Surveys	
DEWBERRY ENGINEERS INC. 2610 WYCLIFF ROAD SUITE 410 RALEIGH, NC 27607	
PROJECT SURVEYOR 	
DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED	

I, Adam C. Hales, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 8/30/2022 to 8/26/2026, and all coordinates are based on NAD83/2011. That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 4th day of September, 2026.

DocuSigned by:
Adam Hales
E91DD8C1163E43D

Professional Land Surveyor L-4980

ROW MARKER PERMANENT EASEMENT				
ALIGN	STATION	OFFSET	NORTH	EAST
L	127+37.00	-69.00	883570.3983	1373347.8593
L	128+98.00	-80.00	883663.7321	1373216.2128
L	128+98.00	-50.00	883686.9659	1373235.1916
L	129+31.00	-84.00	883681.5110	1373188.1252
L	129+31.00	-50.00	883707.8425	1373209.6345
L	129+39.25	73.00	883808.3229	1373281.0546
L	129+39.25	50.00	883790.5074	1373266.5079
L	129+54.20	73.00	883817.7807	1373269.4765
L	129+54.20	50.00	883799.9651	1373254.9298
L	130+09.00	73.00	883852.4456	1373227.0399
L	130+13.00	83.00	883862.7207	1373230.2683
L	130+18.00	70.00	883855.8159	1373218.1719
L	130+21.00	80.00	883865.4583	1373222.1748
L	130+56.00	50.00	883863.8785	1373177.1489
L	131+59.00	-50.00	883861.0200	1373033.7058
L	131+81.00	-80.00	883856.8493	1372996.0181
L	131+86.00	-70.00	883867.5786	1372999.6379
L	131+89.00	-83.00	883861.0086	1372987.9752
L	131+93.00	-74.00	883870.2646	1372991.6478
L	134+07.00	-107.00	884031.6810	1372824.7678
L	134+07.00	-97.00	884037.0842	1372833.1824
L	134+16.00	-97.00	884045.2891	1372827.9571
L	134+16.00	-107.00	884039.9491	1372819.5023
L	134+84.50	50.00	884180.2598	1372918.7912
L	134+84.50	97.50	884203.2922	1372960.3335
L	134+87.00	-50.00	884134.0493	1372830.0735
L	135+14.50	-68.50	884150.7242	1372800.1254
L	135+26.50	-50.00	884170.3964	1372810.7937
L	135+86.00	-60.00	884222.2023	1372774.9118
L	135+86.00	-50.00	884226.2950	1372784.0359
L	136+43.50	93.92	884334.0563	1372894.8256
L	136+55.00	-59.47	884289.3108	1372747.6706
L	136+55.00	-50.00	884292.6840	1372756.5205

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 8/30/2022 TO 8/26/2026 .