



## North Carolina Department of Transportation

Highway Stormwater Program  
STORMWATER MANAGEMENT PLAN

FOR NCDOT PROJECTS



(Version 2.08; Released April 2018)

WBS Element: C204137 TIP No.: R-2247EB County(ies): Forsyth Page 1 of 10

## General Project Information

|                                 |                                                             |             |          |                        |                                                                             |       |           |
|---------------------------------|-------------------------------------------------------------|-------------|----------|------------------------|-----------------------------------------------------------------------------|-------|-----------|
| WBS Element:                    | C204137                                                     | TIP Number: | R-2247EB | Project Type:          | New Location                                                                | Date: | 4/10/2019 |
| NCDOT Contact:                  | Craig J Lee, PE                                             |             |          | Contractor / Designer: | Edward J. Vance, PE                                                         |       |           |
| Address:                        | 1020 Birch Ridge Dr.<br>Raleigh, NC 27610                   |             |          | Address:               | STV Engineers<br>900 W. Trade Street, Suite 715<br>Charlotte, NC 28202      |       |           |
|                                 | Phone: 919-707-6708                                         |             |          |                        | Phone: 704-372-1885                                                         |       |           |
|                                 | Email: <a href="mailto:cjlee@ncdot.gov">cjlee@ncdot.gov</a> |             |          |                        | Email: <a href="mailto:edward.vance@stvinc.com">edward.vance@stvinc.com</a> |       |           |
| City/Town:                      | Winston-Salem                                               |             |          | County(ies):           | Forsyth                                                                     |       |           |
| River Basin(s):                 | Yadkin-Pee Dee                                              |             |          | CAMA County?           | No                                                                          |       |           |
| Wetlands within Project Limits? | Yes                                                         |             |          |                        |                                                                             |       |           |

## Project Description

|                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                       |                                                     |                                                                                                                                                                                  |           |       |       |      |
|--------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-----------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------|-------|-------|------|
| Project Length (lin. miles or feet):                                                 | 2.94                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | Surrounding Land Use: | Residential (Single Family), Commercial, Industrial |                                                                                                                                                                                  |           |       |       |      |
|                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Proposed Project      | Existing Site                                       |                                                                                                                                                                                  |           |       |       |      |
| Project Built-Up Area (ac.)                                                          | 246.1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | ac.                   | 42.4                                                | ac.                                                                                                                                                                              |           |       |       |      |
| Typical Cross Section Description:                                                   | 8 lane divided freeway with a 20' grass median: (2) 14 foot outside paved shoulders, (3) 12 foot travel lanes, (2) 6 foot aux lanes, (2) 12 foot paved median shoulders - Total width of 156'                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                       |                                                     | 4 lane divided highway with a 28.5 foot grass median: (2) 10 foot outside paved shoulders, (2) 12 foot travel lanes, (2) 3.5 foot paved median shoulders - Total width of 103.5' |           |       |       |      |
| Annual Avg Daily Traffic (veh/hr/day):                                               | Design/Future:                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | 687000                | Year:                                               | 2035                                                                                                                                                                             | Existing: | 61700 | Year: | 2015 |
| General Project Narrative:<br>(Description of Minimization of Water Quality Impacts) | <p><b>Project Description:</b> The proposed project (R-2247EB) is part of the future I-74 Winston Salem Northern Beltway at the interchange at US 52 (Future I-74) and will construct approximately .45 miles of 6-lane widening of US 52 and 2.5 miles of 8-lane divided highway. The project includes 2 major interchanges: NC 65 and US 52 (Future I-74). There are 7 proposed culvert crossings and 3 culvert extensions on the project at Beaver Dam Creek, Grassy Creek, 7 unnamed tributaries to Grassy Creek, and one unnamed tributary to Beaver Dam Creek. Pipe culverts will be used to convey all other jurisdictional stream crossings through the project. Wetlands are also located throughout the length of the entire project.</p> <p><b>Impact Minimization Efforts:</b> Guardrail with 2:1 slopes were utilized throughout the project to minimize project footprint, therefore minimizing surface water impacts to streams and wetlands. Ditches and pipes that outlet adjacent to wetlands have been designed to have non-erosive velocities to help protect existing wetlands. Grass swales were utilized throughout the project where possible to promote sedimentation and infiltration of runoff by providing additional attenuation. In ditches with slopes that made vegetative liners impracticable, rip rap liners have been proposed in order to reduce velocity, prevent erosion and protect downstream features.</p> <p><b>Stormwater BMP Measures:</b> Two dry detention basins and a preformed scour hole are proposed at specific locations along the project. The Design-Build Team has designed ditches to achieve grass swale credit.</p> |                       |                                                     |                                                                                                                                                                                  |           |       |       |      |

## Waterbody Information

|                                                                  |                              |                                                                  |                         |                                                                                                      |     |  |  |
|------------------------------------------------------------------|------------------------------|------------------------------------------------------------------|-------------------------|------------------------------------------------------------------------------------------------------|-----|--|--|
| Surface Water Body (1):                                          | Beaver Dam Creek             |                                                                  | NCDWR Stream Index No.: | 12-94-2                                                                                              |     |  |  |
| NCDWR Surface Water Classification for Water Body                | Primary Classification:      | Class C                                                          |                         |                                                                                                      |     |  |  |
|                                                                  | Supplemental Classification: | None                                                             |                         |                                                                                                      |     |  |  |
| Other Stream Classification:                                     | None                         |                                                                  |                         |                                                                                                      |     |  |  |
| Impairments:                                                     | None                         |                                                                  |                         |                                                                                                      |     |  |  |
| Aquatic T&E Species?                                             | No                           | Comments:                                                        |                         |                                                                                                      |     |  |  |
| NRTR Stream ID:                                                  | QQQ                          |                                                                  |                         | Buffer Rules in Effect:                                                                              | N/A |  |  |
| Project Includes Bridge Spanning Water Body?                     | No                           | Deck Drains Discharge Over Buffer?                               | N/A                     | Dissipator Pads Provided in Buffer?                                                                  | N/A |  |  |
| Deck Drains Discharge Over Water Body?                           | N/A                          | (If yes, provide justification in the General Project Narrative) |                         | (If yes, describe in the General Project Narrative; if no, justify in the General Project Narrative) |     |  |  |
| (If yes, provide justification in the General Project Narrative) |                              |                                                                  |                         |                                                                                                      |     |  |  |



North Carolina Department of Transportation

Highway Stormwater Program  
STORMWATER MANAGEMENT PLAN  
FOR NCDOT PROJECTS



(Version 2.08; Released April 2018)

WBS Element: C204137      TIP No.: R-2247EB      County(ies): Forsyth      Page 2 of 10

Additional Waterbody Information

|                                                                  |                              |                                                                  |                         |                                                                                                      |     |
|------------------------------------------------------------------|------------------------------|------------------------------------------------------------------|-------------------------|------------------------------------------------------------------------------------------------------|-----|
| Surface Water Body (2):                                          | Grassy Creek                 |                                                                  | NCDWR Stream Index No.: | 12-94-7-3                                                                                            |     |
| NCDWR Surface Water Classification for Water Body                | Primary Classification:      | Class C                                                          |                         |                                                                                                      |     |
|                                                                  | Supplemental Classification: | None                                                             |                         |                                                                                                      |     |
| Other Stream Classification:                                     | None                         |                                                                  |                         |                                                                                                      |     |
| Impairments:                                                     | None                         |                                                                  |                         |                                                                                                      |     |
| Aquatic T&E Species?                                             | No                           | Comments:                                                        |                         |                                                                                                      |     |
| NRTR Stream ID:                                                  | XX                           |                                                                  |                         | Buffer Rules in Effect:                                                                              | N/A |
| Project Includes Bridge Spanning Water Body?                     | No                           | Deck Drains Discharge Over Buffer?                               | N/A                     | Dissipator Pads Provided in Buffer?                                                                  | N/A |
| Deck Drains Discharge Over Water Body?                           | N/A                          | (If yes, provide justification in the General Project Narrative) |                         | (If yes, describe in the General Project Narrative; if no, justify in the General Project Narrative) |     |
| (If yes, provide justification in the General Project Narrative) |                              |                                                                  |                         |                                                                                                      |     |





North Carolina Department of Transportation  
Highway Stormwater Program  
STORMWATER MANAGEMENT PLAN



(Version 2.08; Released April 2018)

FOR NCDOT PROJECTS

WBS Element: C204137

TIP No.: R-2247EB

County(ies): Forsyth

Page 3 of 10

| Swales    |                                                    |                     |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
|-----------|----------------------------------------------------|---------------------|-----------------|-------------------|------------------|--------------------|----------------------------------|--------------------|------------------------|----------|----------|-----------|-----------|------------------|---------------------------------|
| Sheet No. | Station & Coordinates (Road and Non Road Projects) | Surface Water Body  | Base Width (ft) | Front Slope (H:1) | Back Slope (H:1) | Drainage Area (ac) | Recommended Treatm't Length (ft) | Actual Length (ft) | Longitudinal Slope (%) | Q2 (cfs) | V2 (fps) | Q10 (cfs) | V10 (fps) | Rock Checks Used | BMP Associated w/ Buffer Rules? |
| 4         | -L- 65+50 M<br>36.225012 / -80.317576              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.4                | 35                               | 200                | 2.21%                  | 1.2      | 1.6      | 1.6       | 1.7       | No               | No                              |
| 5         | -L- 68+50 M<br>36.224488 / -80.316793              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.5                | 51                               | 300                | 0.83%                  | 1.8      | 1.2      | 2.3       | 1.4       | No               | No                              |
| 5         | -L- 68+50 M<br>36.224488 / -80.316793              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.5                | 50                               | 300                | 1.25%                  | 1.7      | 1.4      | 2.2       | 1.5       | No               | No                              |
| 5         | -L- 71+50 M<br>36.223934 / -80.316058              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.6                | 55                               | 300                | 2.85%                  | 1.8      | 1.9      | 2.3       | 2.0       | No               | No                              |
| 5         | -L- 74+50 M<br>36.223364 / -80.315324              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.8                | 82                               | 400                | 2.66%                  | 2.7      | 2.0      | 3.4       | 2.1       | No               | No                              |
| 5         | -L- 78+50 M<br>36.222560 / -80.314342              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.6                | 62                               | 300                | 3.23%                  | 2.0      | 2.0      | 2.6       | 2.2       | No               | No                              |
| 5         | -L- 81+50 M<br>36.221996 / -80.313675              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.6                | 65                               | 300                | 3.14%                  | 2.2      | 2.0      | 2.8       | 2.2       | No               | No                              |
| 6         | -L- 84+50 M<br>36.221396 / -80.312986              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.6                | 65                               | 300                | 2.67%                  | 2.2      | 1.9      | 2.8       | 2.1       | No               | No                              |
| 6         | -L- 87+50 M<br>36.220747 / -80.312358              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.7                | 67                               | 300                | 2.23%                  | 2.2      | 1.8      | 2.9       | 1.9       | No               | No                              |
| 6         | -L- 90+50 M<br>36.220104 / -80.311723              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.8                | 82                               | 350                | 0.66%                  | 2.8      | 1.3      | 3.5       | 1.4       | No               | No                              |
| 7         | -L- 98+50 M<br>36.218376 / -80.310146              | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 1.1                | 109                              | 450                | 0.73%                  | 3.7      | 1.5      | 4.7       | 1.6       | No               | No                              |
| 7         | -L- 106+00 M<br>36.216654 / -80.308665             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.8                | 81                               | 750                | 1.00%                  | 2.5      | 1.5      | 3.2       | 1.6       | No               | No                              |
| 7         | -L- 109+70 M<br>36.215807 / -80.307924             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.4                | 40                               | 370                | 1.17%                  | 1.1      | 1.2      | 1.4       | 1.3       | No               | No                              |
| 8         | -L- 112+50 M<br>36.215170 / -80.307369             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.4                | 35                               | 280                | 0.35%                  | 1.0      | 0.7      | 1.2       | 0.8       | No               | No                              |
| 8         | -L- 112+50 M<br>36.215170 / -80.307369             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.1                | 7                                | 65                 | 0.13%                  | 0.2      | 0.3      | 0.2       | 0.4       | No               | No                              |
| 8         | -L- 113+15 M<br>36.215046 / -80.307252             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.3                | 28                               | 260                | 0.46%                  | 0.8      | 0.8      | 1.0       | 0.8       | No               | No                              |
| 8         | -L- 115+75 M<br>36.214467 / -80.306781             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.5                | 45                               | 425                | 1.30%                  | 1.2      | 1.3      | 1.6       | 1.4       | No               | No                              |
| 8         | -L- 120+00 M<br>36.213499 / -80.305959             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.6                | 64                               | 380                | 2.12%                  | 1.1      | 1.5      | 1.4       | 1.6       | No               | No                              |
| 8         | -L- 123+80 M<br>36.212643 / -80.305229             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.4                | 43                               | 410                | 1.79%                  | 1.2      | 1.4      | 1.5       | 1.5       | No               | No                              |

Additional Comments



Page 4 of 10

| Swales    |                                                       |                    |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
|-----------|-------------------------------------------------------|--------------------|-----------------|-------------------|------------------|--------------------|----------------------------------|--------------------|------------------------|----------|----------|-----------|-----------|------------------|---------------------------------|
| Sheet No. | Station & Coordinates<br>(Road and Non Road Projects) | Surface Water Body | Base Width (ft) | Front Slope (H:1) | Back Slope (H:1) | Drainage Area (ac) | Recommended Treatm't Length (ft) | Actual Length (ft) | Longitudinal Slope (%) | Q2 (cfs) | V2 (fps) | Q10 (cfs) | V10 (fps) | Rock Checks Used | BMP Associated w/ Buffer Rules? |
| 8         | -L- 127+90 M                                          | (1)Beaver          | 0.0             | 6.0               | 6.0              | 0.3                | 27                               | 260                | 0.50%                  | 0.7      | 0.8      | 0.9       | 0.8       | No               | No                              |
|           | 36.211717 / -80.304413                                | Dam Creek          |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 8         | -L- 135+50 M                                          | (2)Grassy          | 0.0             | 6.0               | 6.0              | 0.5                | 53                               | 500                | 0.59%                  | 1.6      | 1.0      | 2.0       | 1.2       | No               | No                              |
|           | 36.210001 / -80.302901                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 9         | -L- 139+00 M                                          | (2)Grassy          | 0.0             | 6.0               | 6.0              | 0.4                | 37                               | 350                | 0.72%                  | 1.0      | 1.0      | 1.3       | 1.0       | No               | No                              |
|           | 36.209214 / -80.302219                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 9         | -L- 143+00 M                                          | (2)Grassy          | 0.0             | 6.0               | 6.0              | 0.4                | 43                               | 400                | 0.72%                  | 1.2      | 1.0      | 1.5       | 1.1       | No               | No                              |
|           | 36.208317 / -80.301432                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 9         | -L- 147+00 M                                          | (2)Grassy          | 0.0             | 6.0               | 6.0              | 0.4                | 42                               | 400                | 0.72%                  | 1.2      | 1.0      | 1.5       | 1.1       | No               | No                              |
|           | 36.207414 / -80.300667                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 9         | -L- 150+70 M                                          | (2)Grassy          | 0.0             | 6.0               | 6.0              | 0.4                | 40                               | 370                | 0.83%                  | 1.1      | 1.1      | 1.4       | 1.1       | No               | No                              |
|           | 36.206590 / -80.299944                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 9         | -L- 152+50 Lt                                         | (2)Grassy          | 0.0             | 6.0               | 4.0              | 0.9                | 87                               | 500                | 1.15%                  | 2.4      | 1.6      | 3.0       | 1.7       | No               | No                              |
|           | 36.206312 / -80.299313                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 9         | -L- 156+50 Rt                                         | (2)Grassy          | 0.0             | 6.0               | 4.0              | 1.4                | 145                              | 600                | 1.60%                  | 2.6      | 1.9      | 3.3       | 2.0       | No               | No                              |
|           | 36.205105 / -80.299049                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 9         | -L- 154+00 M                                          | (2)Grassy          | 0.0             | 5.0               | 6.0              | 0.6                | 60                               | 330                | 1.94%                  | 1.9      | 1.7      | 2.5       | 1.8       | No               | No                              |
|           | 36.205843 / -80.299301                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 160+00 Rt                                         | (2)Grassy          | 0.0             | 4.0               | 6.0              | 0.6                | 64                               | 350                | 3.49%                  | 1.0      | 1.9      | 1.3       | 2.0       | No               | No                              |
|           | 36.204366 / -80.298215                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 164+00 Lt                                         | (2)Grassy          | 0.0             | 6.0               | 4.0              | 0.8                | 80                               | 250                | 2.81%                  | 2.1      | 2.0      | 2.7       | 2.2       | No               | No                              |
|           | 36.204114 / -80.296733                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 166+50 Lt                                         | (2)Grassy          | 0.0             | 6.0               | 6.0              | 1.1                | 106                              | 250                | 1.71%                  | 2.4      | 1.7      | 3.0       | 1.9       | No               | No                              |
|           | 36.203786 / -80.296020                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 163+50 M                                          | (2)Grassy          | 0.0             | 4.0               | 8.0              | 0.3                | 32                               | 180                | 2.49%                  | 1.1      | 1.6      | 1.3       | 1.7       | No               | No                              |
|           | 36.203971 / -80.297038                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 166+50 M                                          | (2)Grassy          | 0.0             | 4.0               | 8.0              | 0.6                | 63                               | 300                | 1.84%                  | 2.0      | 1.7      | 2.6       | 1.8       | No               | No                              |
|           | 36.203561 / -80.296164                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 168+25 Lt                                         | (2)Grassy          | 0.0             | 6.0               | 6.0              | 0.8                | 76                               | 175                | 0.74%                  | 1.8      | 1.1      | 2.3       | 1.3       | No               | No                              |
|           | 36.203588 / -80.295492                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 168+25 M                                          | (2)Grassy          | 0.0             | 4.0               | 8.0              | 0.4                | 37                               | 175                | 0.63%                  | 1.2      | 1.0      | 1.5       | 1.0       | No               | No                              |
|           | 36.203351 / -80.295619                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 169+50 M                                          | (2)Grassy          | 0.0             | 4.0               | 8.0              | 0.5                | 45                               | 125                | 0.30%                  | 1.5      | 0.8      | 1.9       | 0.9       | No               | No                              |
|           | 36.203231 / -80.295226                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 10        | -L- 170+00 Lt                                         | (2)Grassy          | 0.0             | 4.0               | 6.0              | 0.8                | 83                               | 175                | 3.17%                  | 1.6      | 2.0      | 2.0       | 2.1       | No               | No                              |
|           | 36.202934 / -80.293732                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
| 11        | -L- 176+50 M                                          | (2)Grassy          | 0.0             | 4.0               | 8.0              | 0.5                | 48                               | 250                | 0.30%                  | 1.5      | 0.8      | 2.0       | 0.9       | No               | No                              |
|           | 36.202869 / -80.292911                                | Creek              |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |

### Additional Comments



North Carolina Department of Transportation  
Highway Stormwater Program  
STORMWATER MANAGEMENT PLAN  
FOR NCDOT PROJECTS



(Version 2.08; Released April 2018)

WBS Element: C204137

TIP No.: R-2247EB

County(ies): Forsyth

Page 5

of

10

| Swales    |                                                    |                     |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
|-----------|----------------------------------------------------|---------------------|-----------------|-------------------|------------------|--------------------|----------------------------------|--------------------|------------------------|----------|----------|-----------|-----------|------------------|---------------------------------|
| Sheet No. | Station & Coordinates (Road and Non Road Projects) | Surface Water Body  | Base Width (ft) | Front Slope (H:1) | Back Slope (H:1) | Drainage Area (ac) | Recommended Treatm't Length (ft) | Actual Length (ft) | Longitudinal Slope (%) | Q2 (cfs) | V2 (fps) | Q10 (cfs) | V10 (fps) | Rock Checks Used | BMP Associated w/ Buffer Rules? |
| 11        | -L- 176+00 Lt<br>36.203129 / -80.293055            | (2)Grassy Creek     | 0.0             | 6.0               | 10.0             | 0.9                | 87                               | 200                | 0.07%                  | 2.1      | 0.5      | 2.7       | 0.5       | No               | No                              |
| 11        | -L- 178+65 Lt<br>36.203121 / -80.292200            | (2)Grassy Creek     | 0.0             | 6.0               | 10.0             | 1.1                | 107                              | 265                | 0.26%                  | 2.3      | 0.8      | 3.0       | 0.9       | No               | No                              |
| 11        | -L- 178+65 M<br>36.202870 / -80.292195             | (2)Grassy Creek     | 0.0             | 4.0               | 8.0              | 0.4                | 40                               | 215                | 0.27%                  | 1.3      | 0.8      | 1.7       | 0.8       | No               | No                              |
| 11        | -L- 178+65 M<br>36.202870 / -80.292195             | (2)Grassy Creek     | 0.0             | 4.0               | 5.0              | 0.6                | 55                               | 235                | 0.58%                  | 1.8      | 1.2      | 2.3       | 1.3       | No               | No                              |
| 11        | -L- 178+65 Lt<br>36.203121 / -80.292200            | (2)Grassy Creek     | 0.0             | 6.0               | 10.0             | 1.1                | 113                              | 235                | 1.21%                  | 2.4      | 1.4      | 3.1       | 1.6       | No               | No                              |
| 11        | -L- 181+00 M<br>36.202910 / -80.291336             | (2)Grassy Creek     | 0.0             | 6.0               | 6.0              | 0.4                | 41                               | 220                | 0.87%                  | 1.4      | 1.1      | 1.8       | 1.2       | No               | No                              |
| 11        | -L- 188+00 M<br>36.203226 / -80.289024             | (2)Grassy Creek     | 0.0             | 6.0               | 6.0              | 0.7                | 68                               | 600                | 1.02%                  | 2.1      | 1.3      | 2.7       | 1.6       | No               | No                              |
| 11        | -L- 193+00 Rt<br>36.203118 / -80.287340            | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 0.3                | 34                               | 100                | 2.39%                  | 1.0      | 1.6      | 1.2       | 1.7       | No               | No                              |
| 11        | -L- 194+00 Rt<br>36.203193 / -80.286927            | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 0.6                | 63                               | 200                | 2.49%                  | 1.8      | 1.9      | 2.3       | 2.0       | No               | No                              |
| 11        | -L- 194+00 M<br>36.203507 / -80.286991             | (2)Grassy Creek     | 0.0             | 6.0               | 6.0              | 0.5                | 54                               | 500                | 2.28%                  | 1.6      | 1.7      | 2.1       | 1.8       | No               | No                              |
| 11        | -L- 196+00 Rt<br>36.203285 / -80.286283            | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 1.0                | 104                              | 300                | 2.42%                  | 2.8      | 2.0      | 3.5       | 2.4       | No               | No                              |
| 5         | -L- 80+10 Lt<br>36.222479 / -80.313729             | (1)Beaver Dam Creek | 0.0             | 6.0               | 6.0              | 0.4                | 40                               | 290                | 3.17%                  | 0.9      | 1.6      | 1.1       | 0.9       | No               | No                              |
| 6         | -L- 83+00 Lt<br>36.221882 / -80.313077             | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.7                | 72                               | 450                | 3.06%                  | 1.4      | 1.9      | 1.8       | 2.0       | No               | No                              |
| 6         | -L- 87+50 Lt<br>36.220932 / -80.312076             | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.9                | 88                               | 450                | 1.68%                  | 1.6      | 1.6      | 2.1       | 1.7       | No               | No                              |
| 6         | -L- 92+00 Lt<br>36.219977 / -80.311077             | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.3                | 34                               | 200                | 0.64%                  | 0.6      | 0.9      | 0.8       | 0.9       | No               | No                              |
| 6         | -L- 95+00 Lt<br>36.219285 / -80.310450             | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.3                | 26                               | 100                | 0.21%                  | 0.5      | 0.5      | 0.6       | 0.6       | No               | No                              |
| 7         | -L- 98+30 Lt<br>36.218552 / -80.309805             | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.7                | 71                               | 330                | 1.92%                  | 1.4      | 1.6      | 1.8       | 1.7       | No               | No                              |
| 7         | -L- 105+00 Lt<br>36.217089 / -80.308460            | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 1.9                | 185                              | 670                | 0.93%                  | 4.7      | 1.8      | 6.0       | 1.9       | No               | No                              |
| 7         | -L- 105+30 Rt<br>36.216581 / -80.309161            | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.5                | 54                               | 280                | 1.00%                  | 1.1      | 1.2      | 1.4       | 1.3       | No               | No                              |

Additional Comments



North Carolina Department of Transportation  
Highway Stormwater Program  
STORMWATER MANAGEMENT PLAN



(Version 2.08; Released April 2018)

FOR NCDOT PROJECTS

WBS Element: C204137

TIP No.: R-2247EB

County(ies): Forsyth

Page 6

of

10

| Swales    |                                                    |                     |                 |                   |                  |                    |                                  |                    |                        |          |          |           |           |                  |                                 |
|-----------|----------------------------------------------------|---------------------|-----------------|-------------------|------------------|--------------------|----------------------------------|--------------------|------------------------|----------|----------|-----------|-----------|------------------|---------------------------------|
| Sheet No. | Station & Coordinates (Road and Non Road Projects) | Surface Water Body  | Base Width (ft) | Front Slope (H:1) | Back Slope (H:1) | Drainage Area (ac) | Recommended Treatm't Length (ft) | Actual Length (ft) | Longitudinal Slope (%) | Q2 (cfs) | V2 (fps) | Q10 (cfs) | V10 (fps) | Rock Checks Used | BMP Associated w/ Buffer Rules? |
| 8         | -NB52- 31+40 Lt<br>36.214187 / -80.305936          | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.7                | 72                               | 180                | 1.67%                  | 1.8      | 1.6      | 2.3       | 1.9       | No               | No                              |
| 8         | -NB52- 33+20 Lt<br>36.213779 / -80.305585          | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.8                | 76                               | 330                | 1.87%                  | 2.0      | 1.7      | 2.5       | 2.0       | No               | No                              |
| 8         | -NB52- 40+20 Lt<br>36.212240 / -80.304181          | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 1.2                | 117                              | 430                | 0.58%                  | 3.1      | 1.4      | 3.9       | 1.4       | No               | No                              |
| 9         | -NB52- 49+50 Lt<br>36.210139 / -80.302339          | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 0.9                | 93                               | 250                | 1.18%                  | 2.9      | 1.7      | 3.7       | 1.9       | No               | No                              |
| 9         | -NB52- 51+25 Lt<br>36.209779 / -80.301966          | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 1.0                | 104                              | 175                | 0.97%                  | 2.9      | 1.6      | 3.8       | 1.7       | No               | No                              |
| 9         | -NB52- 59+50 Lt<br>36.208248 / -80.299931          | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 0.7                | 69                               | 350                | 0.47%                  | 1.3      | 1.0      | 1.7       | 1.1       | No               | No                              |
| 9         | -NB52- 63+00 Lt<br>36.207506 / -80.299130          | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 0.4                | 36                               | 350                | 1.74%                  | 1.0      | 1.4      | 1.3       | 1.5       | No               | No                              |
| 9         | -NB52- 66+50 Rt<br>36.206505 / -80.298917          | (2)Grassy Creek     | 0.0             | 7.0               | 10.0             | 1.8                | 181                              | 350                | 1.43%                  | 3.8      | 1.8      | 4.8       | 1.9       | No               | No                              |
| 8         | -SB52- 37+85 Rt<br>36.212465 / -80.305775          | (1)Beaver Dam Creek | 0.0             | 4.0               | 6.0              | 1.1                | 110                              | 385                | 0.74%                  | 2.3      | 1.4      | 3.0       | 1.5       | No               | No                              |
| 8         | -SB52- 49+85 Rt<br>36.209740 / -80.303410          | (2)Grassy Creek     | 0.0             | 6.0               | 6.0              | 1.8                | 177                              | 365                | 0.29%                  | 5.0      | 1.1      | 6.4       | 1.2       | No               | No                              |
| 14        | -SB52- 92+25 Lt<br>36.200142 / -80.295686          | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 1.5                | 149                              | 325                | 1.19%                  | 3.1      | 1.8      | 3.9       | 1.9       | No               | No                              |
| 14        | -SB52- 95+50 Lt<br>36.199586 / -80.294800          | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 1.4                | 136                              | 325                | 1.10%                  | 2.9      | 1.7      | 3.8       | 1.8       | No               | No                              |
| 14        | -SB52- 98+50 Lt<br>36.199050 / -80.293995          | (2)Grassy Creek     | 0.0             | 6.0               | 6.0              | 0.5                | 50                               | 300                | 0.97%                  | 1.1      | 1.1      | 1.4       | 1.2       | No               | No                              |
| 14        | -SB52- 95+00 Rt<br>36.199462 / -80.295165          | (2)Grassy Creek     | 0.0             | 6.0               | 6.0              | 0.5                | 47                               | 200                | 0.99%                  | 1.3      | 1.2      | 1.7       | 1.3       | No               | No                              |
| 14        | -Y68- 110+50 M<br>36.196961 / -80.290757           | (2)Grassy Creek     | 0.0             | 4.0               | 6.0              | 0.3                | 31                               | 300                | 0.80%                  | 1.0      | 1.1      | 1.3       | 1.1       | No               | No                              |
| 14        | -Y68- 110+50 M<br>36.196961 / -80.290757           | (1)Beaver Dam Creek | 0.0             | 3.0               | 3.0              | 0.4                | 38                               | 300                | 0.26%                  | 1.2      | 0.9      | 1.6       | 0.9       | No               | No                              |
| 14        | -Y68- 112+00 Rt<br>36.196565 / -80.290555          | (2)Grassy Creek     | 0.0             | 6.0               | 6.0              | 0.6                | 58                               | 250                | 0.91%                  | 1.7      | 1.2      | 2.1       | 1.4       | No               | No                              |
| 13        | -EBBYP- 26+00 Rt<br>36.201297 / -80.300826         | (2)Grassy Creek     | 0.0             | 6.0               | 4.0              | 0.6                | 61                               | 400                | 2.08%                  | 1.2      | 1.6      | 1.5       | 1.7       | No               | No                              |
| 13        | -EBBYP- 31+00 Lt<br>36.201322 / -80.299127         | (1)Beaver Dam Creek | 0.0             | 6.0               | 4.0              | 1.4                | 136                              | 300                | 0.57%                  | 2.8      | 1.3      | 3.6       | 1.4       | No               | No                              |

Additional Comments

[illegible]

### Additional Comments

# Highway Stormwater Program STORMWATER MANAGEMENT PLAN FOR NCDOT PROJECTS

(Version 2.08; Released April 2018)

**WBS Element:**

**TIP No.:** R-2247EB

County(ies): Forsyth

Page 8 of 10

### Preformed Scour Holes and Energy Dissipators

[illegible]

### Additional Comments

\* Refer to the NCDOT Best Management Practices Toolbox (2014), NCDOT Standards, the Federal Highway Administration (FHWA) Hydraulic Engineering Circular No. 14 (HEC-14), Third Edition, Hydraulic Design of Energy Dissipators for Culverts and Channels (July 2006), as applicable, for design guidance and criteria.



(Version 2.08; Released April 2018)

### Level Spreaders, Hazardous Spill Basins, and Forebays

\*Hazardous spill basins are pollution prevention measures designed for spill containment rather than stormwater treatment. Under Required / Minimum Treatment and Treatment Achieved, provide the minimum required volume and the actual HSB volume, respectively. Refer to the NCDOT Stormwater Best Management Practices Toolbox (2014) for design guidance.

### Additional Comments



Page 10 of 10


### Additional Comments



4/29/2019 R:\Hydraulics\PERMITS-Environmental\Drawings\PRM SH\PRM SH\_T03-xx-2019\R2247EB-Hyd-prm-psht01.tsh.dgn pughms

TIP PROJECT: R-2247EB

CONTRACT: C204137



STATE OF NORTH CAROLINA  
DIVISION OF HIGHWAYS

**FORSYTH COUNTY**



LOCATION: WINSTON-SALEM NORTHERN BELTWAY -  
INTERCHANGE AT US 52 (FUTURE I-74)

TYPE OF WORK: GRADING, DRAINAGE, PAVING, SIGNING AND STRUCTURES

WETLAND AND SURFACE WATER IMPACTS PERMIT


PERMIT DRAWING  
SHEET 1 OF 70

| STATE           | STATE PROJECT REFERENCE NO. | SHEET NO.                           | TOTAL SHEETS |
|-----------------|-----------------------------|-------------------------------------|--------------|
| N.C.            | R-2247EB                    | 1                                   |              |
| STATE PROJ. NO. | F.A. PROJ. NO.              | DESCRIPTION                         |              |
| 34409.3.17      | NHP-0052(056)               | P.E., ROW, UTILITIES & CONSTRUCTION |              |
|                 |                             |                                     |              |
|                 |                             |                                     |              |
|                 |                             |                                     |              |
|                 |                             |                                     |              |



A PORTION OF THIS PROJECT IS WITHIN THE MUNICIPAL BOUNDARIES OF THE TOWN OF RURAL HALL & THE CITY OF WINSTON SALEM.  
CLEARING ON THIS PROJECT SHALL BE PERFORMED TO THE LIMITS ESTABLISHED BY METHOD III.  
THIS IS A CONTROLLED ACCESS PROJECT WITH ACCESS BEING LIMITED TO INTERCHANGES.

GRAPHIC SCALES



DESIGN DATA

ADT 2015 = 61,700  
ADT 2035 = 68,700  
K = 9%  
D = 55%  
T = 21%\*  
V = 70 MPH  
\* (TTST = 14% + DUAL 7%)  
FUNC. CLASSIFICATION =  
RURAL FREEWAY  
STATEWIDE TIER

PROJECT LENGTH

LENGTH ROADWAY TIP PROJECT R-2247EB = 2.875 MILES  
LENGTH STRUCTURE TIP PROJECT R-2247EB = 0.061 MILES\*  
TOTAL LENGTH OF TIP PROJECT R-2247EB = 2.936 MILES  
\* LENGTH BASED ON EB BRIDGES

NCDOT CONTACT: K. ZAK HAMIDI, PE  
DESIGN BUILD PROJECT ENGINEER -  
TRANSPORTATION PROGRAM MANAGEMENT UNIT

PLANS PREPARED FOR THE NCDOT BY:



2018 STANDARD SPECIFICATIONS

RIGHT OF WAY DATE:  
AUGUST 21, 2018

LETTING DATE:  
AUGUST 21, 2018



STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-0991


MARK F. ROBBINS, PE  
DESIGN PROJECT MANAGER

J. ADAM FREEMAN, PE  
PROJECT DESIGN ENGINEER

HYDRAULICS ENGINEER

SIGNATURE: \_\_\_\_\_  
ROADWAY DESIGN ENGINEER

SIGNATURE: \_\_\_\_\_  
P.E.





DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER




DENOTES IMPACTS IN  
SURFACE WATER

STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-0991

| PROJECT REFERENCE NO.                            | SHEET NO.              |
|--------------------------------------------------|------------------------|
| R-2247EB                                         | 4                      |
| ROADWAY DESIGN<br>ENGINEER                       | HYDRAULICS<br>ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION |                        |

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

PERMIT DRAWING  
SHEET 2 OF 70







SITE 1 – QQQ

SEE PERMIT DRAWING  
SHEET 4

SITE 2 – PPP

MATCHLINE –L– STA 68+00  
SEE SHEET 5




4/29/2019  
R:\Hydraulics\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSH04.dgn





DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER



DENOTES IMPACTS IN  
SURFACE WATER



STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-0991

PROJECT REFERENCE NO.

R-2247EB

SHEET NO.

4A

ROADWAY DESIGN  
ENGINEER

HYDRAULICS  
ENGINEER

PRELIMINARY PLANS  
DO NOT USE FOR CONSTRUCTION

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED





PERMIT DRAWING  
SHEET 3 OF 70

SITE 1 - QQQ


SEE PERMIT DRAWING  
SHEET 4


SITE 2 - PPP

MATCHLINE -L- STA 68+00  
SEE SHEET 5




4/29/2019  
R:\Hydro\Permits\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSH04A.dgn



 **TS** DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER

 **S** DENOTES IMPACTS IN  
SURFACE WATER


**CHANNEL RELOCATION/  
BANK STABILIZATION  
CLASS 'I' RIP RAP  
EST 24 TONS  
EST 34 SY GEOTEXTILE  
SEE DETAIL 16 & 16A**




**2' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 264 TONS  
EST 447 SY GEOTEXTILE  
SEE DETAIL 2**

**CHANNEL RELOCATION/  
BANK STABILIZATION  
CLASS 'I' RIP RAP  
EST 18 TONS  
EST 25 SY GEOTEXTILE  
SEE DETAIL 16 & 16A**

**4' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 230 TONS  
EST 389 SY GEOTEXTILE  
SEE DETAIL 7**



**EXTEND EXISTING  
DOUBLE 7' X 7' RCBC 26 L.F.  
WITH HEADWALL & WINGWALLS  
NOT BURIED**




\*When B is < 6.0'

Type of Liner = Class 'I' Rip-Rap

FROM -L- STA. 59+00 TO STA. 63+71 LT

**SITE 1 - QQQ**

**SITE 2 - PPP**



\*When B is < 6.0'

Type of Liner = Class 'I' Rip-Rap


FROM -L- STA. 64+04 TO STA. 66+50 LT

(FUTURE I-74) -L-

6/23/16

|                                                                          |  |                        |  |
|--------------------------------------------------------------------------|--|------------------------|--|
| PROJECT REFERENCE NO.<br>R-2247EB                                        |  | SHEET NO.<br>4C        |  |
| ROADWAY DESIGN<br>ENGINEER                                               |  | HYDRAULICS<br>ENGINEER |  |
| <div>PRELIMINARY PLANS</div> <div>DO NOT USE FOR CONSTRUCTION</div>      |  |                        |  |
| <div>INCOMPLETE PLANS</div> <div>DO NOT USE FOR R/W ACQUISITION</div>    |  |                        |  |
|                                                                          |  |                        |  |
| <b>DOCUMENT NOT CONSIDERED FINAL<br/>UNLESS ALL SIGNATURES COMPLETED</b> |  |                        |  |

SITE 1 – QQQ





TS TS DENOTES TEMPORARY IMPACTS IN SURFACE WATER

S S DENOTES IMPACTS IN SURFACE WATER

**BLYTHE**









**STV** 100 Years

STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-10991

| PROJECT REFERENCE NO.                            | SHEET NO.           |
|--------------------------------------------------|---------------------|
| R-2247EB                                         | 5                   |
| ROADWAY DESIGN ENGINEER                          | HYDRAULICS ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION |                     |


DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

PERMIT DRAWING  
SHEET 6 OF 70





DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER



DENOTES IMPACTS IN  
SURFACE WATER

SITE 3 - 000

SITE 4A - UU

SITE 4B - UU



STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-10991

|                                                                     |  |                        |  |
|---------------------------------------------------------------------|--|------------------------|--|
| PROJECT REFERENCE NO.                                               |  | SHEET NO.              |  |
| R-2247EB                                                            |  | 5A                     |  |
| ROADWAY DESIGN<br>ENGINEER                                          |  | HYDRAULICS<br>ENGINEER |  |
| <div>PRELIMINARY PLANS</div> <div>DO NOT USE FOR CONSTRUCTION</div> |  |                        |  |

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED









PERMIT DRAWING  
SHEET 7 OF 70

SEE PERMIT DRAWING  
SHEET 8

SEE PERMIT DRAWING  
SHEET 9

MATCHLINE -L- STA 68+00  
SEE SHEET 4



MATCHLINE -L- STA 82+00  
SEE SHEET 6



PLANS



4/29/2019 R:\Hydro\Permits\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSH05A.dgn





**2' LATERAL BASE DITCH**  
**CLASS 'I' RIP RAP**  
**EST 105 TONS**  
**EST 177 SY GEOTEXTILE**  
**SEE DETAIL 3**

**CHANNEL RELOCATION/  
BANK STABILIZATION**  
**CLASS 'I' RIP RAP**  
**EST 35 TONS**  
**EST 49 SY GEOTEXTILE**  
**SEE DETAIL 16 & 16A**



**CHANNEL RELOCATION/  
BANK STABILIZATION**  
**CLASS 'I' RIP RAP**  
**EST 13 TONS**  
**EST 18 SY GEOTEXTILE**  
**SEE DETAIL 16 & 16A**

**EXTEND EXISTING**  
**SINGLE 8' X 7' RCBC 30 L.F.**  
**WITH HEADWALL & WINGWALLS**  
**SUPPLEMENT WITH 60" TRENCHLESS**  
**NOT BURIED**

**SITE 4A - UU**

**24" RCP-III**  
**NOT BURIED**  
**JB w/MH**

**4' LATERAL BASE DITCH**  
**CLASS 'I' RIP RAP**  
**EST 330 TONS**  
**EST 559 SY GEOTEXTILE**  
**SEE DETAIL 9**

**8" DCP**

**TRENCHLESS INSTALLATION**  
**60" WEDED STEEL**  
**NOT BURIED**






STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-0991

|                                                                  |                        |
|------------------------------------------------------------------|------------------------|
| PROJECT REFERENCE NO.<br><b>R-2247EB</b>                         | SHEET NO.<br><b>5B</b> |
| ROADWAY DESIGN ENGINEER                                          | HYDRAULICS ENGINEER    |
| <b>PRELIMINARY PLANS</b><br>DO NOT USE FOR CONSTRUCTION          |                        |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |                        |
| <b>PERMIT DRAWING</b><br><b>SHEET 8 OF 70</b>                    |                        |

NAD 83/95

PLANS








6/23/16  
4/29/2019  
R:\Hydro\lics\PERMITS\Environmental\Drawings\PRM SH\PRM SHT\_03-xx-2019\2247EB\_hyd-prm-PSH05D.dgn  
pugin


PERMIT DRAWING  
SHEET 10 OF 70

| PROJECT REFERENCE NO.                                            |  | SHEET NO.                                          |  |
|------------------------------------------------------------------|--|----------------------------------------------------|--|
| R-2247EB                                                         |  | 5D                                                 |  |
| ROADWAY DESIGN<br>ENGINEER                                       |  | HYDRAULICS<br>ENGINEER                             |  |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION                 |  | INCOMPLETE PLANS<br>DO NOT USE FOR R/W ACQUISITION |  |
|                                                                  |  |                                                    |  |
|                                                                  |  |                                                    |  |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |  |                                                    |  |

SITE 4A – UU

SITE 4B – UU






DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER

DENOTES IMPACTS IN  
SURFACE WATER

DENOTES FILL IN  
WETLAND

## R-2247EC SITE #1



DENOTES EXCAVATION IN  
WETLAND (R-2247EC)



DENOTES FILL IN  
WETLAND (R-2247EC)



DENOTES MECHANIZED  
CLEARING (R-2247EC)



DENOTES TEMPORARY IMPACTS  
IN SURFACE WATER (R-2247EC)



DENOTES IMPACTS IN  
SURFACE WATER (R-2247EC)

BLYTHE

STV 100 Years  
STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-0991

PROJECT REFERENCE NO.

R-2247EB

SHEET NO.

7

ROADWAY DESIGN  
ENGINEER

HYDRAULICS  
ENGINEER


PRELIMINARY PLANS  
DO NOT USE FOR CONSTRUCTION

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

PERMIT DRAWING  
SHEET 11 OF 70

MATCHLINE -L- STA 96+00  
SEE SHEET 6



MATCHLINE -L- STA 110+00  
SEE SHEET 8



SITE 5 - WWW

SITE 6B - W49

SITE 6A - TT








|                                                                                    |                                                          |
|------------------------------------------------------------------------------------|----------------------------------------------------------|
|  | DENOTES EXCAVATION IN<br>WETLAND (R-2247EC)              |
|  | DENOTES FILL IN<br>WETLAND (R-2247EC)                    |
|  | DENOTES MECHANIZED<br>CLEARING (R-2247EC)                |
|  | DENOTES TEMPORARY IMPACTS<br>IN SURFACE WATER (R-2247EC) |
|  | DENOTES IMPACTS IN<br>SURFACE WATER (R-2247EC)           |



PERMIT DRAWING  
SHEET 12 OF 70





**WATCHLINE -L- STA 110+00  
SEE SHEET 8**





PERMIT DRAWING  
SHEET 13 OF 70





6/23/16


4/29/2019  
R:\Hydro\autolics\PERMITS\Environmental\Drawings\PRM SHT\PRM SHT\_03-xx-2019\A2247EB\_Hyd-prm\_PS407D.dgn  
p.dwg



| PROJ. REFERENCE NO. | SHEET NO. |
|---------------------|-----------|
| R-2247EB            | 7D        |


PERMIT DRAWING  
SHEET 15 OF 70









4/29/2019 R:\Hydro\PERMITS\Environmental Drawings\PRM SH\PRM SHT\_03-xx-2019\R2247EB\_Hyd.prm\_PSH08a.dgn 6/2/19







-SB52- STA. 25 + 36 RT




**SITE 7 - LLL**


DENOTES IMPACTS IN SURFACE WATER  
 DENOTES TEMPORARY IMPACTS IN SURFACE WATER

**R-2247EC SITE #2**


DENOTES TEMPORARY IMPACTS IN SURFACE WATER (R-2247EC)  
 DENOTES IMPACTS IN SURFACE WATER (R-2247EC)






FROM -SB52- STA. 26 + 00 TO STA. 27 + 50 RT



FROM -SB52- STA. 25 + 40 TO STA. 26 + 00 RT




4/29/2018  
R:\Hydraulics\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSH08B.dgn



4/29/2019  
R:\Hydraulics\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm\_PSH08C.dgn

6/23/16

4/29/2019  
R:\Hydro\gulics\PERMITS\Environmental\Drawings\PRM SHT\PRM SHT\_03-xx-2019\R2247EB\_Hyd-prm-PS+08D.dgn  
BawelGD





R-2247EC SITE #4

DENOTES MECHANIZED  
CLEARING (R-2247EC)

## SITE 8A – W50

TOE PROTECTION  
EST 55 TONS  
EST 99 SY GEOTEXTILE  
SEE DETAIL 35

**DETAIL 35**  
**TOE PROTECTION**  
( Not to Scale)

NATURAL GROUND

d = 1.0 Ft.

Type of Liner= Class 'I' Rip-Rap

FROM -Y62LPA- STA. 12+35 TO STA. 13+72 RT

~~24" W/  
ELBOWS~~

18" RCP-III

2GI

DENOTES FILL IN  
WETLAND

DENOTES MECHANIZED  
CLEARING

**RETAIN**  
**(EC)**

CB

15" RCP-IV

CB



~~REMOVE CB~~

**REMOVE**

~~REMOVE CB~~

**RETAIN (EC)**

S

TS

C


~~EXISTING R.~~


EXISTING R/W

JB W/MH


6/23/16

4/29/2019  
R:\Hydro\gulics\PERMITS\Environmental\Drawings\PRM\_SHT\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd-prm\_PS408F.dgn  
BawelGD















|                                                                  |                        |
|------------------------------------------------------------------|------------------------|
| PROJECT REFERENCE NO.<br>R-2247EB                                | SHEET NO.<br>9B        |
| ROADWAY DESIGN<br>ENGINEER                                       | HYDRAULICS<br>ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION                 |                        |
| INCOMPLETE PLANS<br>DO NOT USE FOR R/W ACQUISITION               |                        |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |                        |




PERMIT DRAWING  
SHEET 26 OF 70




6/23/16



4/29/2019  
R:\Hydraulics\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd-prm-PS409D.dgn  
p.dwg





PERMIT DRAWING  
SHEET 28 OF 70







-RPB- STA. 19+30 RT  
-RPB- STA. 21+01 TO 21+34 LT

FROM -RPB- STA. 19+28 TO STA. 23+30 RT

**SITE 10C - VV**

CHANNEL RELOCATION/  
BANK STABILIZATION  
50 TONS CL 'I' RIP RAP  
72 SY GEOTEXTILE  
SEE DETAIL 36 & 36A

4' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 341 TONS  
EST 482 SY GEOTEXTILE  
SEE DETAIL 7



DENOTES TEMPORARY IMPACTS IN SURFACE WATER  
 DENOTES IMPACTS IN SURFACE WATER




STA. 19+30 RT  
+01 TO 21+34 LT

SINGLE  
4' X 5' RCBC  
NOT BURIED

15" W/  
ELBOWS

2GI


MATCHLINE  
SEE PERMIT DRAWING SHEET 38



DENOTES FILL IN  
WETLAND



DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER



DENOTES IMPACTS IN  
SURFACE WATER



| PROJECT REFERENCE NO.                                   | SHEET NO.              |
|---------------------------------------------------------|------------------------|
| R-2247EB                                                | 9G                     |
| ROADWAY DESIGN<br>ENGINEER                              | HYDRAULICS<br>ENGINEER |
| <b>PRELIMINARY PLANS</b><br>DO NOT USE FOR CONSTRUCTION |                        |


DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

**PERMIT DRAWING**  
**SHEET 30 OF 70**


**CHORD**

TS

**SITE 13B – W30**



OUTLET CHANNEL  
PROTECTION/  
RIP RAP FILL  
62 TONS CL 'I' RIP RAP  
120 SY GEOTEXTILE  
SEE DETAIL 43



TOE PROTECTION  
CLASS 'I' RIP RAP  
EST. 21 TONS  
EST. 45 SY GEOTEXTILE  
SEE DETAIL 35

**SITE 13A – DDD**

4' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 181 TONS  
EST 255 SY GEOTEXTILE  
SEE DETAIL 7

CONC DITCH


JB w/MH

42" WELBOWS

42" RCP-IV

-RPA-

18" CMP



PLANS

4/29/2018  
R:\Hydro\Permits\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSH09G.dgn



6/23/16

4/29/2019  
R:\Hydro\105\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\A2247EB\_Hyd-prm\_PS409H.dgn  
p.dwg



| PROJ. REFERENCE NO. | SHEET NO. |
|---------------------|-----------|
| R-2247EB            | 9H        |

PERMIT DRAWING  
SHEET 31 OF 70



# R-2247EC SITE #7



DENOTES TEMPORARY IMPACTS  
IN SURFACE WATER (R-2247EC)

DENOTES IMPACTS IN  
SURFACE WATER (R-2247EC)



| PROJECT REFERENCE NO.                            | SHEET NO.           |
|--------------------------------------------------|---------------------|
| R-2247EB                                         | 91                  |
| ROADWAY DESIGN ENGINEER                          | HYDRAULICS ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION |                     |

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

PERMIT DRAWING  
SHEET 32 OF 70

NO NEW IMPACTS

TS

C  
A

2' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 98 TONS  
EST 138 SY GEOTEXTILE  
SEE DETAIL 2

NAD 83/95

S

RETAIN (EC)

15" RCP-III

2GI

FS

REMOVE

REMOVE 3GI


-NB52-

RETAIN (EC)

15" W/  
ELBOWS

2GI

## DETAIL 2 LATERAL BASE DITCH (Not to Scale)



Min. D = 1.0 Ft.  
Max. d = 1.0 Ft.  
B = 2.0 Ft.  
b = 5.0 Ft.


\*When B is < 6.0'

Type of Liner = Class 'I' Rip-Rap

FROM -NB52- STA. 51+70 TO STA. 53+25 LT



4/29/2019 R:\Hydraulics\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSH091.dgn








6/2/99

4/29/2019 R:\Hydro\Bulldozer\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm\_PSH00A.dgn

DENOTES TEMPORARY IMPACTS IN SURFACE WATER

DENOTES IMPACTS IN SURFACE WATER








PROJECT: FUTURE I-74 / US-52  
SHEET NO: 34 OF 70  
DATE: 09/19/18  
DRAWN BY: JAF  
CHECKED BY: JAF  
PERMIT DRAWING  
SHEET 34 OF 70

STV Engineering, Inc.  
300 West Main St., Suite 210  
Forsyth, NC 27504  
NC License Number: 171099




DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

PRELIMINARY PLANS  
NO PERMITS



|             |                                |         |          |
|-------------|--------------------------------|---------|----------|
| LOCATION:   | FUTURE I-74 / US-52<br>SHEET 3 |         |          |
| TP NO:      | R-2247EB                       | COUNTY: | FORSYTH  |
| DRAWN BY:   | ACA                            | DATE:   | 09/19/18 |
| CHECKED BY: | JAF                            | DATE:   | 09/19/18 |



| PROJECT REFERENCE NO.                                                                                                       | SHEET NO.           |
|-----------------------------------------------------------------------------------------------------------------------------|---------------------|
| R-2247EB                                                                                                                    | 10B                 |
| ROADWAY DESIGN ENGINEER                                                                                                     | HYDRAULICS ENGINEER |
| <div>PRELIMINARY PLANS<br/>DO NOT USE FOR CONSTRUCTION</div> <div>INCOMPLETE PLANS<br/>DO NOT USE FOR R/W ACQUISITION</div> |                     |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED                                                            |                     |






6/23/16

| PROJECT REFERENCE NO.                                            | SHEET NO.           |
|------------------------------------------------------------------|---------------------|
| R-2247EB                                                         | 10C                 |
| ROADWAY DESIGN ENGINEER                                          | HYDRAULICS ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION                 |                     |
| INCOMPLETE PLANS<br>DO NOT USE FOR R/W ACQUISITION               |                     |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |                     |






-WBBYP- 27+38  
SKEW = 72 DEGREES  
6'X5'X196' RCBC (NOT BURIED)  
GP EL=871.36'


# SITE 10F - VV





|                                                                  |  |                        |  |
|------------------------------------------------------------------|--|------------------------|--|
| PROJECT REFERENCE NO.                                            |  | SHEET NO.              |  |
| R-2247EB                                                         |  | 10D                    |  |
| ROADWAY DESIGN<br>ENGINEER                                       |  | HYDRAULICS<br>ENGINEER |  |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION                 |  |                        |  |
| INCOMPLETE PLANS<br>DO NOT USE FOR R/W ACQUISITION               |  |                        |  |
|                                                                  |  |                        |  |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |  |                        |  |






2' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 91 TONS  
EST 128 SY GEOTEXTILE  
SEE DETAIL 2

CHANNEL RELOCATION/  
BANK STABILIZATION  
37 TONS CL 'I' RIP RAP  
52 SY GEOTEXTILE  
SEE DETAIL 36 & 36A

BANK STABILIZATION  
95 TONS CL 'I' RIP RAP  
134 SY GEOTEXTILE  
SEE DETAIL 36


2' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 157 TONS  
EST 222 SY GEOTEXTILE  
SEE DETAIL 2



MATCHLINE  
SEE PERMIT DRAWING SHEET 29

**SITE 10C - VV**

SINGLE  
4' X 5' RCBC  
NOT BURIED



FROM -RPB- STA. 20+95 TO STA. 22+50 LT  
FROM -RPB- STA. 18+50 TO STA. 20+85 LT


**SITE 10D - VV**

OUTLET CHANNEL  
PROTECTION  
36 TONS CL 'I' RIP RAP  
50 SY GEOTEXTILE  
SEE DETAIL 43

2' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 91 TONS  
EST 128 SY GEOTEXTILE  
SEE DETAIL 2


**SITE 10E - VV**



DENOTES IMPACTS IN  
SURFACE WATER



2' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 55 TONS  
EST 78 SY GEOTEXTILE  
SEE DETAIL 2


MATCHLINE  
SEE PERMIT DRAWING SHEET 39








  DENOTES TEMPORARY IMPACTS IN SURFACE WATER

  DENOTES IMPACTS IN SURFACE WATER






|                                                                                                                                                          |                        |
|----------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|
| PROJECT REFERENCE NO.                                                                                                                                    | SHEET NO.              |
| R-2247EB                                                                                                                                                 | 10G                    |
| ROADWAY DESIGN<br>ENGINEER                                                                                                                               | HYDRAULICS<br>ENGINEER |
| <div style="border: 1px solid black; padding: 10px; text-align: center;"> <b>PRELIMINARY PLANS</b><br/>         DO NOT USE FOR CONSTRUCTION       </div> |                        |
| <b>DOCUMENT NOT CONSIDERED FINAL<br/>UNLESS ALL SIGNATURES COMPLETED</b>                                                                                 |                        |
| <h1 style="color: red; margin: 0;">PERMIT DRAWING</h1> <h1 style="color: red; margin: 0;">SHEET 40 OF 70</h1>                                            |                        |




**MATCHLINE**  
**SEE PERMIT DRAWING SHEET 54**

4/29/2019  
R:\Hydraulic\PERMITS\_Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd\_p-r-m\_PSH10H.dgn  
gibbins



4/29/2019  
R:\Hydro\Permits\Environmental\Drawings\PRM\_SHT\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSH101.dgn





STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-10991

|                                                                  |  |                     |  |
|------------------------------------------------------------------|--|---------------------|--|
| PROJECT REFERENCE NO.<br>R-2247EB                                |  | SHEET NO.<br>101    |  |
| ROADWAY DESIGN ENGINEER                                          |  | HYDRAULICS ENGINEER |  |
| <div>PRELIMINARY PLANS<br/>DO NOT USE FOR CONSTRUCTION</div>     |  |                     |  |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |  |                     |  |
| PERMIT DRAWING<br>SHEET 42 OF 70                                 |  |                     |  |



 DENOTES TEMPORARY IMPACTS IN SURFACE WATER


 DENOTES IMPACTS IN SURFACE WATER

SITE 15D – XX

SITE 14B – WW




4/23/2019 R:\Hydro\Bulldozer\PERMITS\Environmental\Drawings\PRM\_SHT\_VPM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm\_PSH1.dgn 6/2/99





4/29/2019 R:\Hydro\Bulldozer\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm\_PSH1A.dgn 6/2/99






6/23/16

4/29/2019  
R:\Hydro\lics\PERMITS\Environmental\Drawings\PRM SH\PRM SH\T\_03-xx-2019\2247EB\_Hyd-prm\_PSH11B.dgn  
p.dgn

PERMIT DRAWING  
SHEET 45 OF 70

|                                                                  |                        |
|------------------------------------------------------------------|------------------------|
| PROJECT REFERENCE NO.<br>R-2247EB                                | SHEET NO.<br>11B       |
| ROADWAY DESIGN<br>ENGINEER                                       | HYDRAULICS<br>ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION                 |                        |
| INCOMPLETE PLANS<br>DO NOT USE FOR R/W ACQUISITION               |                        |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |                        |



# SITE 16 - AAA






PERMIT DRAWING  
SHEET 46 OF 70

|                                                                  |                        |
|------------------------------------------------------------------|------------------------|
| PROJECT REFERENCE NO.<br>R-2247EB                                | SHEET NO.<br>11C       |
| ROADWAY DESIGN<br>ENGINEER                                       | HYDRAULICS<br>ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION                 |                        |
| INCOMPLETE PLANS<br>DO NOT USE FOR R/W ACQUISITION               |                        |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |                        |





SITE 15B - XX

SITE 15A - XX



PERMIT DRAWING  
SHEET 47 OF 70









**SITE 15C – XX**

—BANK STABILIZATION  
13 TONS CL 'I' RIP RAP  
18 SY GEOTEXTILE  
SEE DETAIL 36

JS  
GRASSY CREEK

4/29/2019  
 C:\Users\PSH1D\OneDrive\Hydraulics\PERMITS\Environmental\Drawings\PRM\_SHT\PRM\_SHT\_03-xx-2019\R2247EB\_hyd-prm\_PSH1D.dgn





|                                                                  |  |                        |  |
|------------------------------------------------------------------|--|------------------------|--|
| PROJECT REFERENCE NO.<br>R-2247EB                                |  | SHEET NO.<br>11E       |  |
| ROADWAY DESIGN<br>ENGINEER                                       |  | HYDRAULICS<br>ENGINEER |  |
| <b>PRELIMINARY PLANS</b><br>DO NOT USE FOR CONSTRUCTION          |  |                        |  |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |  |                        |  |
| <b>PERMIT DRAWING</b><br><b>SHEET 48 OF 70</b>                   |  |                        |  |

DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER

DENOTES IMPACTS IN  
SURFACE WATER









FROM -WBBYP- STA. 62+95 TO STA. 63+15 LT

TS



PUE




DENOTES TEMPORARY IMPACTS IN SURFACE WATER




DENOTES IMPACTS IN SURFACE WATER

**CHANNEL RELOCATION/  
BANK STABILIZATION**  
CLASS 'I' RIP RAP  
EST 67 TONS  
EST 114 SY GEOTEXTILE  
SEE DETAIL 16 & 16A



**SITE 15A - XX**




**PREFORMED SCOUR HOLE**  
SEE DETAIL 54

15" WELBOWS


2GI

15" RCP-III

2GI



**DOUBLE 9' X 9' RCBC**  
**(BURIED 1' W/FLOOD BENCH)**




4/29/2019 R:\Hydro\Permits\Environmental\Drawings\PRM\_SHT\_03-xx-2019\2247EB\_Hyd.prm.PSH11G.dgn





6/2/99

4/29/2019 R:\Hydro\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm\_PSH3A.dgn





4/29/2019 R:\Hydro\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm\_PSH3A.dgn

6/23/16


4/23/2019  
R:\Hydraulics\PERMITS\Environmental\Drawings\PRM SHT\PRM SHT\_03-xx-2019\R2247EB\_hyd-prm-PSH13B.dgn  
psh13b

PERMIT DRAWING  
SHEET 53 OF 70


| PROJECT REFERENCE NO.                                            | SHEET NO.           |
|------------------------------------------------------------------|---------------------|
| R-2247EB                                                         | 13B                 |
| ROADWAY DESIGN ENGINEER                                          | HYDRAULICS ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION                 |                     |
| INCOMPLETE PLANS<br>DO NOT USE FOR R/W ACQUISITION               |                     |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |                     |



300 200 100 0 100 200 300



**HIDEKO TSURUTA**  
NAD 83/95



**MATCHLINE**  
**SEE PERMIT DRAWING SHEET 40**


**BANK STABILIZATION**  
264 TONS CL 'I' RIP RAP  
372 SY GEOTEXTILE  
SEE DETAIL 36

**SITE 10G - VV**




**CHANNEL RELOCATION/  
BANK STABILIZATION**  
38 TONS CL 'I' RIP RAP  
54 SY GEOTEXTILE  
SEE DETAIL 43 & 43A

**4' LATERAL BASE DITCH**  
CLASS 'I' RIP RAP  
EST 55 TONS  
EST 104 SY GEOTEXTILE  
SEE DETAIL 7

**4' SPECIAL LATERAL  
BASE DITCH**  
CLASS 'I' RIP RAP  
EST 33 TONS  
EST 46 SY GEOTEXTILE  
SEE DETAIL 33




- DENOTES MECHANIZED CLEARING
- DENOTES TEMPORARY IMPACTS IN SURFACE WATER
- DENOTES IMPACTS IN SURFACE WATER
- DENOTES FILL IN WETLAND
- DENOTES EXCAVATION IN WETLAND



**CHANNEL CHANGE**  
CLASS 'I' RIP RAP  
EST 775 TONS  
EST 1095 SY GEOTEXTILE  
SEE DETAIL 34

**OUTLET CHANNEL PROTECTION**  
RIP RAP FILL  
35 TONS CL 'I' RIP RAP  
50 SY GEOTEXTILE  
SEE DETAIL 43




4/29/2019 R:\114\Blythe\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSHI3C.dgn



6/23/16


4/29/2019  
R:\Hydro\autocad\Drawings\PRM SHT\PRM SHT\_03-xx-2019\2247EB\_Hyd-prm-PSH13D.dgn  
p.dwg




—EBBYP—

6/23/16

4/29/2019  
R:\Hydraulics\PERMITS\Environmental\Drawings\PRM\_SHT\PRM\_SHT\_03-xx-2019\A2247EB\_Hyd-prm\_PSH13E.dgn  
p.dwg



4/29/2019 R:\Hydro\Bullock\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd\_prm\_PSH4.dgn 6/2/99




4/29/2019 R:\Hydro\Bullock\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd\_prm\_PSH4.dgn



6/2/99

4/29/2019 R:\Hydro\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd\_prm\_PSH44A.dgn



**BLYTEH** **STV** **2100**  
STV Engineering, Inc.  
900 West 10th St., Suite 715  
Tulsa, OK 74103  
Tel: (918) 438-1111  
Fax: (918) 438-1112  
www.stv-engineering.com

PROJECT NUMBER: R-2247EB SHEET NO: 14A  
ROADWAY DESIGN: 14A  
PRELIMINARY PLANS  
NO IMP OR PLS  
CONSTRUCTION  
DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED  
PERMIT DRAWING  
SHEET 58 OF 70

**DETAIL 1** LATERAL BASE DITCH  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.

**DETAIL 16** RIP RAP PERMANENT  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.

**DETAIL 19** SPECIAL LATERAL BASE DITCH  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.

**DETAIL 24** BRUSH BASE DITCH  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.

**DETAIL 25** LATERAL BASE DITCH  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.

**DETAIL 28** STANDARD BASE DITCH  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.

**DETAIL 30** STANDARD BASE DITCH  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.

**DETAIL 34** CHANNEL SURGE  
Type of Slope: Class 1 Slope  
Max. D=10.0 Ft.  
Max. S=10.0 Ft.  
Min. S=10.0 Ft.

GRAPHIC SCALE  
0 25 50 100  
PLANS



LOCATION: FUTURE I-74 / US-52  
SHEET 6  
TP NO: R-2247EB COUNTY: FORSYTH  
DESIGNED BY: ACA DATE: 09/19/18  
CHECKED BY: JAF DATE: 09/19/18

6/23/16

4/29/2019  
R:\Hydro\lics\PERMITS\Environmental\Drawings\PRM SHT\_03-xx-2019\2247EB\_hyd-prm\_PSH14B.dgn  
psh14b


PERMIT DRAWING  
SHEET 59 OF 70

| PROJECT REFERENCE NO.                                            | SHEET NO.           |
|------------------------------------------------------------------|---------------------|
| R-2247EB                                                         | 14B                 |
| ROADWAY DESIGN ENGINEER                                          | HYDRAULICS ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION                 |                     |
| INCOMPLETE PLANS<br>DO NOT USE FOR R/W ACQUISITION               |                     |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED |                     |




400 300 200 100 0 100 200 300 400

870  
860  
850  
840  
830  
820  
810  
800



SITE 15G - XX


-Y68+ 106 + 53  
SKEW = 49 DEGREES  
2'-9" x 9' RCBC, EXTENSION  
TO EXISTING 2'-9" x 9' RCBC  
GP EL= 859.74'



PROFILE ALONG CL OF CULVERT



4/29/2019 R:\Hydraulics\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\2247EB\_Hyd.prm.PSH14C.dgn




DENOTES FILL IN WETLAND

DENOTES MECHANIZED CLEARING

DENOTES EXCAVATION IN WETLAND

6' STANDARD BASE DITCH  
CLASS 'I' RIP RAP  
EST. 216 TONS  
EST. 305 SY GEOTEXTILE  
SEE DETAIL 30



2' SPECIAL LATERAL BASE DITCH  
SEE DETAIL 18


STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-0991

| PROJECT REFERENCE NO.                            | SHEET NO.           |
|--------------------------------------------------|---------------------|
| R-2247EB                                         | 14C                 |
| ROADWAY DESIGN ENGINEER                          | HYDRAULICS ENGINEER |
| PRELIMINARY PLANS<br>DO NOT USE FOR CONSTRUCTION |                     |

DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED

PERMIT DRAWING  
SHEET 60 OF 70


SITE 17A - W29






6/23/16

4/29/2019  
R:\Hydro\ics\PERMITS\Environmental\Drawings\PRM\_SHT\PRM\_SHT\_03-xx-2019\2247EB\_Hyd-prm\_PSH14D.dgn  
p.dgn





DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER


**SITE 17B – ZZ**

**SITE 15E – XX**



BANK STABILIZATION  
CLASS 'I' RIP RAP  
EST. 15 TONS  
EST. 20 SY GEOTEXTILE  
SEE DETAIL 16

SHUGART ENTERPRISES, INC.

**SITE 15F – XX**



BANK STABILIZATION  
CLASS 'I' RIP RAP  
EST. 56 TONS  
EST. 78 SY GEOTEXTILE  
SEE DETAIL 16



GRASSY CREEK




EXISTING R/W

4' STANDARD  
BASE DITCH  
CLASS 'I' RIP RAP  
EST. 212 TONS  
EST. 298 SY  
GEOTEXTILE  
SEE DETAIL 28

54" TUNNEL  
UNDER

4/29/2019  
R:\Hydro\Projects\PERMITS\Environmental\Drawings\PRM\_SHT\_03-xx-2019\R2247EB\_Hyd.prm.PSH14E.dgn



**SITE 15G - XX**


**TS TS** DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER

**S S** DENOTES IMPACTS IN  
SURFACE WATER

EXTEND EXISTING  
DOUBLE 9' X 9' RCBC 220 L.F.  
WITH HEADWALL & WINGWALLS  
NOT BURIED

GRASSY CREEK

WOODS




FROM -Y68- STA. 107+64 TO STA. 108+05 RT


CHANNEL CHANGE  
CLASS 'I' RIP RAP  
EST 415 TONS  
EST 220 SY GEOTEXTILE  
SEE DETAIL 34









FROM -Y68- STA. 118+00 TO STA. 118+60 LT  
FROM -Y68- STA. 119+00 TO STA. 119+50 LT



FROM -Y68- STA. 117+00 TO STA. 118+00 LT



FROM -Y68- STA. 118+89 TO STA. 119+00 LT



-Y68- STA. 118+65 LT

BANK STABILIZATION  
CLASS 'I' RIP RAP  
EST 25 TONS  
EST 36 SY GEOTEXTILE  
SEE DETAIL 36

6' LATERAL BASE DITCH —  
CLASS 'I' RIP RAP  
95 TONS  
132 SY GEOTEXTILE  
SEE DETAIL 26


 DENOTES TEMPORARY IMPACTS IN SURFACE WATER  
 DENOTES IMPACTS IN SURFACE WATER

## SITE 18 – NNNN

2' SPECIAL LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 60 TONS  
EST 85 SY GEOTEXTILE  
SEE DETAIL 19

2' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 55 TONS  
EST 75 SY GEOTEXTILE  
SEE DETAIL 2

**15" W/  
ELBOWS**

2GI

**24" W/  
ELBOWS**


2G1-A


24" RCP-III

# TRENCHLESS INSTALLATION

48" WELDED STEEL

-RPD-






DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER



DENOTES IMPACTS IN  
SURFACE WATER



25+00

SEE PERMIT DRAWING  
SHEET 67

**SITE 14A – WW**

WINSTON-SALEM BUSINESS, INC.



|                       |           |
|-----------------------|-----------|
| PROJECT REFERENCE NO. | SHEET NO. |
|-----------------------|-----------|

R-2247EB

ROADWAY DESIGN  
ENGINEERHYDRAULICS  
ENGINEER

**PRELIMINARY PLANS**  
DO NOT USE FOR CONSTRUCTION

**DOCUMENT NOT CONSIDERED FINAL  
UNLESS ALL SIGNATURES COMPLETED**

PERMIT DRAWING  
SHEET 65 OF 70

NAD 83/95

**MATCHLINE**  
**-RPA-**  
**STA 23+00**  
**SEE SHEET 9**

MATCHLINE  
-RPA-  
STA 31+00  
SEE SHEET 11

**MATCHLINE SEE SHEET 10**

MATCHLINE  
STA 88+00  
SEE SHEET 10

2GL-A

MATCHLINE

-RPC- STA 17 + 00

-EBBY- STA 31 + 00

STA SHEET 13

SEE


-RPC-  
 STA 27+00 MATCHLINE  
 -SB52-  
 STA 91+50  
 SEE SHEET 14

4/29/2019  
R:\Hydraulics\PERMITS\_Environmental\Drawings\PRM\_SHT\_PRM\_SHT\_03-xx-2019\R2247EB\_Hyd\_prm\_PSH15.dgn






DENOTES TEMPORARY  
IMPACTS IN SURFACE WATER



DENOTES IMPACTS IN  
SURFACE WATER



FROM -L- STA. 75+00 TO STA. 76+30 LT  
FROM -RPA- STA. 19+55 TO STA. 22+85 LT  
FROM -RPA- STA. 24+10 TO STA. 32+00 LT  
FROM -RPD- STA. 13+00 TO STA. 16+00 LT  
FROM -SB52- STA. 72+00 TO STA. 73+50 LT  
FROM -SB52- STA. 76+75 TO STA. 78+39 RT  
FROM -RPDB- STA. 21+19 TO STA. 22+00 RT


SEE PERMIT DRAWING  
SHEET 67

**SITE 14A - WW**

MATCHLINE  
-RPA-  
STA 23+00  
SEE SHEET 9

MATCHLINE  
-RPA-  
STA 31+00  
SEE SHEET 11


MATCHLINE SEE SHEET 10



STV Engineers, Inc.  
900 West Trade St., Suite 715  
Charlotte, NC 28202  
NC License Number F-0991

|                                                                     |  |                        |  |
|---------------------------------------------------------------------|--|------------------------|--|
| PROJECT REFERENCE NO.                                               |  | SHEET NO.              |  |
| R-2247EB                                                            |  | 15A                    |  |
| ROADWAY DESIGN<br>ENGINEER                                          |  | HYDRAULICS<br>ENGINEER |  |
| <div>PRELIMINARY PLANS</div> <div>DO NOT USE FOR CONSTRUCTION</div> |  |                        |  |
| DOCUMENT NOT CONSIDERED FINAL<br>UNLESS ALL SIGNATURES COMPLETED    |  |                        |  |
| PERMIT DRAWING<br>SHEET 66 OF 70                                    |  |                        |  |






FROM -RPA- STA. 24+10 TO STA. 32+00 LT

2' LATERAL BASE DITCH  
CLASS 'I' RIP RAP  
EST 497 TONS  
EST 705 SY GEOTEXTILE  
SEE DETAIL 3

DENOTES IMPACTS IN  
SURFACE WATER

**SITE 14A – WW**



–RPA– STA. 24+05 LT



| WETLAND AND SURACE WATER IMPACTS SUMMARY |                          |                                                           |                                 |                             |                             |                                      |                                |                           |                       |                                         |                                     |                            |
|------------------------------------------|--------------------------|-----------------------------------------------------------|---------------------------------|-----------------------------|-----------------------------|--------------------------------------|--------------------------------|---------------------------|-----------------------|-----------------------------------------|-------------------------------------|----------------------------|
|                                          |                          |                                                           | WETLAND IMPACTS                 |                             |                             |                                      |                                | SURFACE WATER IMPACTS     |                       |                                         |                                     |                            |
| Site No.                                 | Station (From/To)        | Structure Size / Type                                     | Permanent Fill In Wetlands (ac) | Temp. Fill In Wetlands (ac) | Excavation in Wetlands (ac) | Mechanized Clearing in Wetlands (ac) | Hand Clearing in Wetlands (ac) | Permanent SW impacts (ac) | Temp. SW impacts (ac) | Existing Channel Impacts Permanent (ft) | Existing Channel Impacts Temp. (ft) | Natural Stream Design (ft) |
| 1                                        | -L- 63+69 to 64+24 LT    | 2 @ 7' x 7' RCBC EXTENSION/CHANNEL RELOCATION             |                                 |                             |                             |                                      |                                | 0.02                      | < 0.01                | 66                                      | 10                                  |                            |
| 2                                        | -L- 64+21 to 65+97 LT    | ROADWAY FILL                                              |                                 |                             |                             |                                      |                                | < 0.01                    |                       | 85                                      |                                     |                            |
| 3                                        | -L- 76+12 to 76+55 LT    | ROADWAY FILL/CULVERT EXTENSION                            |                                 |                             |                             |                                      |                                | < 0.01                    |                       | 50                                      |                                     |                            |
| 4A                                       | -L- 76+36 to 76+31 LT    | UPSTREAM 8' x 7' RCBC EXTENSION/CHANNEL RELOCATION        |                                 |                             |                             |                                      |                                | 0.01                      | < 0.01                | 69                                      | 10                                  |                            |
| 4B                                       | -L- 77+51 to 77+72 RT    | 60" STEEL PIPE/RIP RAP FILL                               |                                 |                             |                             |                                      |                                | 0.01                      | < 0.01                | 40                                      | 10                                  |                            |
| 5                                        | -L- 96+77 to 96+96 RT    | 30" ALTERNATE PIPE/OUTLET CHANNEL PROTECTION/RIP RAP FILL |                                 |                             |                             |                                      |                                | < 0.01                    |                       | 40                                      |                                     |                            |
| 6A                                       | -L- 108+27 to 108+77 RT  | OUTLET CHANNEL PROTECTION/RIP RAP FILL                    |                                 |                             |                             |                                      |                                | < 0.01                    | < 0.01                | 42                                      | 10                                  |                            |
| 6B                                       | -SB52- 22+78 RT          | ROADWAY FILL                                              | < 0.01                          |                             |                             |                                      |                                |                           |                       |                                         |                                     |                            |
| 7                                        | -L- 110+89 to 111+03 RT  | 66" RCP-III/OUTLET CHANNEL PROTECTION/RIP RAP FILL        |                                 |                             |                             |                                      |                                | < 0.01                    | < 0.01                | 28                                      | 10                                  |                            |
| 7                                        | -L- 110+89 to 111+03 RT  | ROADWAY FILL/CHANGE FROM EC TO EB                         |                                 |                             |                             |                                      |                                | < 0.01                    |                       | 10                                      |                                     |                            |
| 8A                                       | -Y62LPA- 12+87 RT        | ROADWAY FILL                                              | < 0.01                          |                             |                             | 0.02                                 |                                |                           |                       |                                         |                                     |                            |
| 8B                                       | -SB52- 37+87 to 37+99 RT | ROADWAY FILL                                              |                                 |                             |                             |                                      |                                | < 0.01                    |                       | 33                                      |                                     |                            |
| 8C**                                     | -Y62RPB- 16+75 RT        | ROADWAY FILL                                              | 0.06                            |                             |                             |                                      |                                |                           |                       |                                         |                                     |                            |
| 8C***                                    | -Y62RPB- 16+75 RT        | ROADWAY FILL                                              |                                 |                             |                             |                                      |                                |                           |                       |                                         |                                     |                            |
| 9A                                       | -SB52- 56+93 to 61+16 RT | ROADWAY FILL                                              |                                 |                             |                             |                                      |                                | 0.02                      | < 0.01                | 465                                     | 25                                  |                            |
| 9B                                       | -SB52- 58+54 RT          | ROADWAY FILL                                              | 0.12                            |                             | 0.06                        | 0.04                                 |                                |                           | < 0.01                |                                         |                                     |                            |
| TOTALS*:                                 |                          |                                                           | 0.19                            |                             | 0.06                        | 0.05                                 |                                | 0.09                      | 0.01                  | 928                                     | 75                                  | 0                          |

\*Rounded totals are sum of actual impacts

NOTES:

\*\*Wetland W26 is a total take

\*\*\*Wetland W26 mechanized clearing mitigated through Project R-2247EC

NC DEPARTMENT OF TRANSPORTATION

DIVISION OF HIGHWAYS

5/01/2019

FORSYTH COUNTY

R-2247 EB

34409.3.17

SHEET68OF70

| WETLAND AND SURFACE WATER IMPACTS SUMMARY |                          |                                                      |                                 |                             |                             |                                      |                                |                           |                       |                                         |                                     |                            |
|-------------------------------------------|--------------------------|------------------------------------------------------|---------------------------------|-----------------------------|-----------------------------|--------------------------------------|--------------------------------|---------------------------|-----------------------|-----------------------------------------|-------------------------------------|----------------------------|
|                                           |                          |                                                      | WETLAND IMPACTS                 |                             |                             |                                      |                                | SURFACE WATER IMPACTS     |                       |                                         |                                     |                            |
| Site No.                                  | Station (From/To)        | Structure Size / Type                                | Permanent Fill In Wetlands (ac) | Temp. Fill In Wetlands (ac) | Excavation in Wetlands (ac) | Mechanized Clearing in Wetlands (ac) | Hand Clearing in Wetlands (ac) | Permanent SW impacts (ac) | Temp. SW impacts (ac) | Existing Channel Impacts Permanent (ft) | Existing Channel Impacts Temp. (ft) | Natural Stream Design (ft) |
| 10A                                       | -SB52- 59+43 to 59+62 RT | RAP FILL                                             |                                 |                             |                             |                                      |                                | < 0.01                    | < 0.01                | 30                                      | 10                                  |                            |
| 10B                                       | -SB52- 63+03 RT          | BANK STABILIZATION ONLY                              |                                 |                             |                             |                                      |                                |                           | < 0.01                |                                         | 32                                  |                            |
| 10C                                       | -SB52- 68+58 to 71+57 RT | 4' x 5' RCBC/CHANNEL RELOCATION/RIP RAP FILL         |                                 |                             |                             |                                      |                                | 0.04                      | < 0.01                | 344                                     | 10                                  |                            |
| 10D                                       | -SB52- 71+57 to 72+19 RT | BANK STABILIZATION ONLY                              |                                 |                             |                             |                                      |                                | < 0.01                    |                       | 47                                      |                                     |                            |
| 10E                                       | -SB52- 72+19 to 75+11 RT | 5' x 5' RCBC/CHANNEL RELOCATION/RIP RAP FILL         |                                 |                             |                             |                                      |                                | 0.05                      | < 0.01                | 406                                     | 10                                  |                            |
| 10F                                       | -SB52- 77+21 to 79+59 RT | 6' x 5' RCBC/CHANNEL RELOCATION/RIP RAP FILL         |                                 |                             |                             |                                      |                                | 0.04                      | < 0.01                | 294                                     | 10                                  |                            |
| 10G                                       | -SB52- 79+59 to 80+39 RT | BANK STABILIZATION ONLY                              |                                 |                             |                             |                                      |                                | 0.01                      |                       | 97                                      |                                     |                            |
| 10H                                       | -SB52- 80+39 to 83+09 RT | 7' x 5' RCBC/CHANNEL RELOCATION/RIP RAP FILL         |                                 |                             |                             |                                      |                                | 0.05                      | < 0.01                | 336                                     | 12                                  |                            |
| 11                                        | -RPC- 11+69 RT           | ROADWAY FILL                                         | 0.03                            |                             | < 0.01                      | < 0.01                               |                                |                           |                       |                                         |                                     |                            |
| 12A                                       | EBBYP- 26+40 to 28+84 RT | ROADWAY FILL/LOSS OF WATER DUE TO CHANNEL CHANGE     |                                 |                             |                             |                                      |                                | 0.03                      | < 0.01                | 282                                     | 11                                  |                            |
| 12B                                       | -EBBYP- 26+47 RT         | DITCH EXCAVATION                                     |                                 |                             | < 0.01                      |                                      |                                |                           |                       |                                         |                                     |                            |
| 13A                                       | -RPA- 16+18 to 16+89 LT  | 42" ALTERNATE/OUTLET CHANNEL PROTECTION/RIP RAP FILL |                                 |                             |                             |                                      |                                | < 0.01                    | < 0.01                | 111                                     | 11                                  |                            |
| 13B                                       | -RPA- 16+65 LT           | ROADWAY FILL                                         | < 0.01                          |                             |                             |                                      |                                |                           |                       |                                         |                                     |                            |
| 14A                                       | -RPA- 23+82 to 25+59 LT  | 8' x 6' RCBC/CHANNEL RELOCATION                      |                                 |                             |                             |                                      |                                | 0.02                      | < 0.01                | 178                                     | 10                                  |                            |
| 14B                                       | -NB52- 84+51 to 93+96 LT | 8' x 6' RCBC/LOSS OF WATER DUE TO CHANNEL CHANGE     |                                 |                             |                             |                                      |                                | 0.12                      |                       | 926                                     |                                     |                            |
|                                           |                          |                                                      |                                 |                             |                             |                                      |                                |                           |                       |                                         |                                     |                            |
|                                           |                          |                                                      |                                 |                             |                             |                                      |                                |                           |                       |                                         |                                     |                            |
| TOTALS*:                                  |                          |                                                      | 0.04                            |                             | < 0.01                      | < 0.01                               |                                | 0.39                      | 0.01                  | 3051                                    | 116                                 | 0                          |

\*Rounded totals are sum of actual impacts

NOTES:

\*\*Wetland W26 is a total take

\*\*\*Wetland W26 mechanized clearing mitigated through Project R-2247EC

NC DEPARTMENT OF TRANSPORTATION  
DIVISION OF HIGHWAYS  
5/01/2019  
FORSYTH COUNTY  
R-2247 EB  
34409.3.17



