

DocuSign Envelope ID: 8C23639B-5BEA-4000-A936-C4F70FDB3BF9

STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS

TRANSPORTATION MANAGEMENT PLAN

IREDELL COUNTY





INDEX OF SHEETS

SHEET NO. TITLE

TMP-1 TITLE SHEET, VICINITY MAP, AND INDEX OF SHEETS

TMP-1A LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, GENERAL NOTES, PHASING, AND LEGEND

TMP-2 DETOUR ROUTE AND SIGNING

R-0107

TMP-1


BR-

PROJECT:

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED



SEAL



PLANS PREPARED BY:

TYSON GRAVES, PE

DAVID JANOSKO, PE

NCDOT CONTACTS:

DAVID STUTTS, PE

PROJECT ENGINEER



4/27/2021 N;\DO\60\08339-03 BR-0107 NCDOT IRED User;†qrqves

ROADWAY STANDARD DRAWINGS

THE FOLLOWING ROADWAY STANDARDS AS SHOWN IN "ROADWAY STANDARD DRAWINGS" -N.C. DEPARTMENT OF TRANSPORTATION - RALEIGH, N.C., DATED JANUARY 2018 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.

TITLE

1101.01 1101.03 1101.11 1110.01 1110.02 1130.01	WORK ZONE WARNING SIGNS TEMPORARY ROAD CLOSURES TRAFFIC CONTROL DESIGN STANDARDS STATIONARY WORK ZONE SIGNS PORTABLE WORK ZONE SIGNS DRUMS
1130.01	CONES

GENERAL NOTES

1145.01 BARRICADES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

TRAFFIC PATTERN ALTERATIONS

A) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION, AND THE FOLLOWING AGENCIES:

> IREDELL COUNTY EMERGENCY SERVICES: MS. BLAIR RICHEY (704-878-3025) TRINITY VOLUNTEER FIRE STATION: CAPTAIN MICHAEL JOHNSON (704-876-3646)

SIGNING

- B) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 10 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.
- COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION. COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.
- E) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

TRAFFIC CONTROL DEVICES

F) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.

LEGEND

GENERAL



WORK AREA



TRAFFIC CONTROL DEVICES

BARRICADE (TYPE III)

DRUM SKINNY DRUM O TUBULAR MARKER

TEMPORARY SIGNING

PORTABLE SIGN

── STATIONARY SIGN

STATIONARY OR PORTABLE SIGN

PHASING

STEP 1 - INSTALL ADVANCE WARNING SIGNS ACCORDING TO ROADWAY STANDARD DRAWING 1101.01 (SHEET 3 OF 3).

STEP 2 - INSTALL DETOUR SIGNS AS SHOWN ON TMP-2, AND COVER.

STEP 3 - USING ROADWAY STANDARD DRAWING 1101.03 (SHEET 1 OF 9) , INSTALL TYPE III BARRICADES AS SHOWN ON TMP-2, UNCOVER DETOUR SIGNS, AND CLOSE ROAD.


STEP 4 - CONSTRUCT BRIDGE AND APPROACHES.

STEP 5 - INSTALL PERMANENT PAVEMENT MARKINGS AND MARKERS.

STEP 6 - OPEN ROAD TO TRAFFIC.



ms consultants, inc. 5444 Wake Park Blvd. Suite 160 Raleigh, NC 27607 NC License Number: C-3239





ROADWAY STANDARD DRAWINGS, LEGEND, GENERAL NOTES, & PHASING

