GENERAL NOTES (CONTINUED)

TRAFFIC CONTROL DEVICES

- V) WHEN LANE CLOSURES ARE NOT IN EFFECT SPACE CHANNELIZING DEVICES IN WORK AREAS NO GREATER IN FEET THAN TWICE THE POSTED SPEED LIMIT (MPH) EXCEPT, 10 FT ON-CENTER IN RADII, AND 3 FT OFF THE EDGE OF AN OPEN TRAVELWAY. REFER TO STANDARD SPECIFICATIONS FOR ROADS AND STRUCTURES SECTIONS 1130 (DRUMS), 1135 (CONES) AND 1180 (SKINNY DRUMS) FOR ADDITIONAL REQUIREMENTS.
- W) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.
- X) PLACE ADDITIONAL SETS OF THREE CHANNELIZING DEVICES DRUMS PERPENDICULAR TO THE EDGE OF TRAVELWAY ON 500 FT CENTERS WHEN UNOPENED LANES ARE CLOSED TO TRAFFIC.

PAVEMENT MARKINGS AND MARKERS

INSTALL TEMPORARY PAVEMENT MARKINGS AND TEMPORARY PAVEMENT MARKERS Y) ON INTERIM LAYERS OF PAVEMENT AS FOLLOWS:

ROAD NAME MARKING MARKER

ALL ROADS AND BRIDGES PAINT TEMPORARY RAISED

- Z) PLACE ONE APPLICATION OF PAINT FOR TEMPORARY TRAFFIC PATTERNS. PLACE A SECOND APPLICATION OF PAINT SIX (6) MONTHS AFTER THE INITIAL APPLICATION AND EVERY SIX MONTHS AS DIRECTED BY THE ENGINEER.
- TIE PROPOSED PAVEMENT MARKING LINES TO EXISTING PAVEMENT MARKING LINES. AA)
- BB) REMOVE/REPLACE ANY CONFLICTING/DAMAGED PAVEMENT MARKINGS AND MARKERS BY THE END OF EACH DAY'S OPERATION.
- CC) TRACE THE EXISTING AND PROPOSED MONOLITHIC ISLAND LOCATIONS WITH PROPER COLOR PAVEMENT MARKINGS PRIOR TO REMOVAL AND INSTALLATION. PLACE DRUMS TO DELINEATE ANY EXISTING AND PROPOSED MONOLITHIC ISLANDS AFTER REMOVAL AND BEFORE INSTALLATION.

MISCELLANEOUS

- DD) LAW ENFORCEMENT MAY BE USED TO MAINTAIN TRAFFIC THROUGH THE WORK AREA AND/OR INTERSECTIONS AS DIRECTED BY THE ENGINEER.
- EE) IN THE EVENT A TIE-IN CANNOT BE MADE IN ONE DAY'S TIME, BRING THE TIE-IN AREA TO AN APPROPRIATE ROADWAY ELEVATION AS DETERMINED BY THE ENGINEER. PLACE BLACK ON ORANGE "LOOSE GRAVEL" SIGNS (W8-7) AND BLACK ON ORANGE "PAVEMENT ENDS" SIGNS (W8-3) 500 FEET AND 250 FEET RESPECTIVELY IN ADVANCE OF THE UNEVEN AREAS. USE DRUMS TO DELINEATE THE EDGE OF ROADWAY ALONG UNPAVED AREAS.
- FF) SEQUENTIAL FLASHING LIGHTS SHALL BE USED FOR ALL NIGHT TIME TEMPORARY LANE CLOSURES.

LOCAL NOTES

1) USE 12" BLACK PAVEMENT MARKING LINES TO COVER EXISTING AND TEMPORARY PAVEMENT MARKINGS ON US 29, AS DIRECTED BY THE ENGINEER.

TRAFFIC MANAGEMENT PLA

THE PROPOSED STRUCTURE ON -L- WILL BE CONSTRUCTED IN 3 PHASES BARNES ST (SR 2817) TRAFFIC IN A TEMPORARY 2-LANE, 2-WAY PATTE EXISTING BRIDGE AND PARTIALLY CONSTRUCTED NEW STRUCTURE.

WIDENING OF -L- BARNES ST (SR 2817) WILL BE CONSTRUCTED IN 3 P AT A TIME USING TEMPORARY OUTSIDE LANE CLOSURES WITH FLAGGERS CENTER LANE.

RAMPS WILL BE CONSTRUCTED WITH TEMPORARY CLOSURES AND TRAFFIC

DUE TO EXISTING VERTICAL CLEARANCE AND PROPOSED GRADE CHANGES, (US 29) THAT WOULD RAISE THE PAVEMENT CANNOT BEGIN UNTIL ALL E ARE REMOVED. CONSTRUCTION OF -Y- WILL BE DONE BEHIND BARRIER W OVERHEAD WORK WILL BE DONE WITH US 29 TRAFFIC DETOURED TO RAMP

UTILITY CONSTRUCTION TO RELOCATE A WATER MAIN WILL BE DONE AWA INCLUDE JACK AND BORE OPERATIONS UNDER RAMPS AND US 29. CONNEC WATER MAIN WITHIN THE TRAVEL LANE WILL INVOLVE TEMPORARY LANE TRAFFIC AND TRAFFIC BEARING PLATES TO COVER OPEN TRENCHES.



APPROVED:	Jeffrey A. Loonty
DATE: ^{2/15/2}	B4EBFECCD23B4F7
	SEAL
	SEAL
	MENT NOT CONSIDER S ALL SIGNATURES C

	PROJ. REFERENCE NO. SHEET NO. BR-0041 TMP-2A
	· · · · ·
4 7 7	
AN	
WHILE MAINTAINING ERN ACROSS THE	
PHASES, ONE SIDE OR TRAFFIC USING THE	
ON AN OFF-SITE DETOUR.	
, CONSTRUCTION OF -Y- EXISTING BRIDGE GIRDERS	
WITH TRAFFIC SHIFTS. PS.	
AY FROM TRAFFIC AND	
CTIONS TO THE EXISTING CLOSURES WITH SHIFTED	
ON OF HIG	
NUMBERS I DIAL SEAL	
SEAL * * *	GENERAL NOTES
SION NORTH CARDY AND STORE	
ERED FINAL COMPLETED	