

PROJECT REFERENCE NO.	SHEET NO.
R-5810	RW03E-1
Location and Surveys	
Location & Surveys Division 1 1300 US HWY 64 West Plymouth, NC 27962	
PROJECT SURVEYOR	
DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED	

I, Linwood T Downs, III, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from February 4, 2025, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 11th day of March, 2026

Designed by
Linwood T. Downs III
MASS 11C0432480
Professional Land Surveyor L-5327

ROW MARKER PERMANENT EASEMENT-E				
ALIGN	STATION	OFFSET	NORTH	EAST
L	23+80.00	105.00	748075.7068	2575660.6856
L	23+80.00	74.37	748076.0828	2575630.0563
L	24+20.00	105.00	748117.8903	2575660.7647
L	24+20.00	74.45	748117.6298	2575630.2148
L	32+20.00	100.00	748927.2531	2575494.4978
L	32+20.00	75.00	748919.8465	2575470.6202
L	34+84.94	75.00	749168.4654	2575401.0767
L	34+85.00	95.00	749172.7306	2575420.6167

ALIGN	STATION	OFFSET	NORTH	EAST
L	29+00.00	-75.00	748646.2536	2575398.4335
L	29+95.00	-79.31	748659.2321	2575389.8998
L	30+55.00	-96.62	748711.4094	2575355.5887
L	32+40.00	-150.00	748872.2894	2575249.7960
L	33+20.00	-75.00	748971.0967	2575297.6787
L	60+65.00	75.00	751730.6097	2575401.0916
L	61+00.00	140.00	751770.9080	2575462.9466
L	61+80.00	140.00	751850.6294	2575456.2756
L	63+45.00	75.00	752009.6345	2575377.7429
L	82+55.00	-75.00	753827.2345	2574818.7117
L	85+20.00	-160.00	754046.2356	2574646.9895
L	85+90.00	-75.00	754141.3935	2574702.3968
L	92+35.00	75.00	754798.3480	2574619.1156
L	93+65.00	150.00	754946.3010	2574644.3126
L	96+10.00	75.00	755150.0185	2574488.9124
L	103+02.00	75.00	755798.9649	2574248.6452
L	103+63.00	132.00	755875.9608	2574280.9194
L	104+04.00	132.00	755914.4102	2574266.6839
L	105+80.00	75.00	756059.6700	2574152.1213

ROW MARKER IRON PIN AND CAP-E				
ALIGN	STATION	OFFSET	NORTH	EAST
L	74+20.11	-77.95	753046.8680	2575099.8930

ROW MARKER IRON PIN AND CAP-E				
ALIGN	STATION	OFFSET	NORTH	EAST
Y3	11+52.02	-38.27	755668.9256	2574087.6438
Y3	12+32.13	-29.34	755606.8785	2574043.6412

ROW MARKER IRON PIN AND CAP-E				
ALIGN	STATION	OFFSET	NORTH	EAST
Y1EX	11+60.00	48.84	752892.3485	2575082.9236

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 02/04/2025.