GEOTECHNICAL UNIT FIELD SCOUR REPORT

PROJECT: <u>34467.1.1</u> ID: <u>R-2562C</u> COUNTY: <u>Bladen</u>
DESCRIPTION(1): Dual Bridges on NC 87 over Reedy Meadow Swamp
INFORMATION ON EXISTING BRIDGES Information obtained from:x_ field inspection microfilm(Reel: Pos:) other
COUNTY BRIDGE NO BRIDGE LENGTH 6m NO. BENTS IN: CHANNEL FLOOD PLAIN
FOUNDATION TYPE: 2 - 2.7m X 2m Reinforced Concrete Box Culverts
EVIDENCE OF SCOUR(2):
ABUTMENTS OR END BENT SLOPES: None
INTERIOR BENTS: None
CHANNEL BED: None
CHANNEL BANKS: None
EXISTING SCOUR PROTECTION:
TYPE(3): Concrete wing walls
EXTENT(4): To toe of roadway embankment fill slope
EFFECTIVENESS(5): Satisfactory
OBSTRUCTIONS(6) (DAMS,DEBRIS,ETC.): None
DESIGN INFORMATION
CHANNEL BED MATERIAL(7) (SAMPLE RESULTS ATTACHED): Alluvium: Fine to coarse SAND (A-3)
CHANNEL BANK MATERIAL(8) (SAMPLE RESULTS ATTACHED): Alluvium: Muck
CHANNEL BANK COVER(9): Small to large trees, bushes, grasses and ferns.
FLOOD PLAIN WIDTH(10): 200 meters
FLOOD PLAIN COVER(11): Small to large trees, bushes, grasses and ferns.

SHEET	TOTAL
NO.	SHEETS
43	46

DESIGN INFORMATION CONT.	PAGE 2
STREAM IS DEGRADING X AGGRADING (12)	
OTHER OBSERVATIONS AND COMMENTS: Very low surface water flow velocity during the	e period
of the field investigation.	
CHANNEL MIGRATION TENDENCY (13): Evidence of migration is not apparent. Channel appears	to braid
through swamp vegetation up- and downstream from exisiting bridge. The lowland swamp area is well-vege	tated up-
and downstream.	·
REPORTED BY: MACTEC Engineering & Consulting, Inc. DATE: 4/28/2004	-
GEOTECHNICALLY ADJUSTED SCOUR ELEVATION (14):	
NCDOT Geotechnical Unit agrees with the Hydraulic Design Scour.	
NCDOT Geolectifical Onlit agrees with the Hydraulic Design Scour.	
REPORTED BY: NCDOT GEOTECHNICAL UNIT INSTRUCTIONS (1) GIVE THE DESCRIPTION OF THE SPECIFIC SITE GIVING ROUTE NUMBER AND BODY OF WATER CROSSED. (2) NOTE ANY EVIDENCE OF SCOUR AT THE EXISTING END BENTS OR ABUTMENTS (UNDERMINING, SLOUGHING, SCOUR LOCATIONS, DEGRADATIONS, ETC.) (3) NOTE ANY EXISTING SCOUR PROTECTION (RIP RAP, ETC.) (4) DESCRIBE THE EXTENT OF ANY EXISTING SCOUR PROTECTION. (5) DESCRIBE WHETHER OR NOT THE SCOUR PROTECTION APPEARS TO BE WORKING. (6) NOTE ANY DAMS, FALLEN TREES, DEBRIS AT BENTS, ETC. (7) DESCRIBE THE CHANNEL BED MATERIAL: A SAMPLE SHOULD BE TAKEN FOR GRAIN SIZE DISTRIBUTION, ATTACH LAB RESULTS.	<u> </u>
 (9) DESCRIBE THE BANK COVERING (GRASS, TREES, RIP RAP, NONE, ETC. (10) GIVE THE APPROXIMATE FLOOD PLAIN WIDTH (ESTIMATE). (11) DESCRIBE THE FLOOD PLAIN COVERING (GRASS, TREES, CROPS, ETC.) (12) CHECK THE APPROPRIATE SPACE AS TO WHETHER THE STREAM IS DEGRADING OR AGGRADING (13) DESCRIBE THE POTENTIAL OF THE BODY OF WATER TO MIGRATE LATERALLY DURING THE LIFE OF THE BRIDGE (APPROXIMATELY 100 YEARS). (14) GIVE THE GEOTECHNICALLY ADJUSTED SCOUR ELEVATION EXPECTED OVER THE LIFE OF THE BRIDGE (APPROXIMATELY 100 YEARS). THIS CAN BE GIVEN AS AN ELEVATION RANGE ACROSS THE SITE, OR ON A BENT BY BENT BASIS WHERE VARIATIONS EXIST. DISCUSS RELATIONSHIP BETWEEN THE HYDRAULICS THEORETICAL SCOUR AND THE GEOTECHNICALLY ADJUSTED SCOUR ELEVATION. THE GEOTECHNICALLY ADJUSTED SCOUR ELEVEVATION IS BASED ON THE ERODABILITY OF MATERIALS WITH CONSIDERATION 	

FOR JOINTING, FOLIATION, BEDDING ORIENTATION AND FREQUENCY; CORE RECOVERY PERCENTAGE; PERCENTAGE RQD; DIFFERENTIAL WEATHERING, SHEAR STRENGTH; OBSERVATIONS AT EXISTING STRUCTURES; OTHER TESTS DEEMED APPROPRIATE; AND OVERALL GEOLOGIC CONDITIONS AT THE SITE.