

STATE OF NORTH CAROLINA  
DIVISION OF HIGHWAYS

STATE PROJECT REFERENCE NO.	SHEET NO.
B-3808	TCP-1

**PLAN FOR PROPOSED  
TRAFFIC CONTROL, MARKING & DELINEATION  
AVERY COUNTY**

B-3808

**ROADWAY STANDARD DRAWINGS**

THE FOLLOWING ROADWAY STANDARDS AS APPEAR IN "ROADWAY STANDARD DRAWINGS" - ROADWAY DESIGN UNIT-N.C. DEPARTMENT OF TRANSPORTATION-RALEIGH, N.C., DATED JANUARY 2002 ARE APPLICABLE TO THIS PROJECT AND BY REFERENCE HEREBY ARE CONSIDERED A PART OF THESE PLANS:

STD. NO.	TITLE
1101.02	TEMPORARY LANE CLOSURES
1101.03	TEMPORARY ROAD CLOSURES
1101.05	WORK ZONE VEHICLE ACCESSES
1101.11	TRAFFIC CONTROL DESIGN TABLES
1110.01	STATIONARY WORK ZONE SIGNS
1110.02	PORTABLE WORK ZONE SIGNS
1135.01	CONES
1150.01	FLAGGERS
1165.01	TRUCK MOUNTED IMPACT ATTENUATOR
1205.01	PAVEMENT MARKINGS - LINE TYPES & OFFSETS
1205.02	PAVEMENT MARKINGS - 2 LANE & MULTILANE ROADWAYS
1205.12	PAVEMENT MARKINGS - BRIDGES
1250.01	PAVEMENT MARKER SPACING
1251.01	RAISED PAVEMENT MARKERS (TEMPORARY & PERMANENT)
1261.01	GUARDRAIL & BARRIER DELINEATOR SPACING
1261.02	GUARDRAIL & BARRIER DELINEATOR TYPES
1262.01	GUARDRAIL END DELINEATION

**INDEX OF SHEETS**

SHEET NO.	TITLE
TCP-1	LIST OF APPLICABLE ROADWAY STANDARD DRAWINGS, LEGEND, INDEX OF SHEETS AND PAVEMENT MARKING SCHEDULE
TCP-2	PROJECT NOTES
TCP-3	PROJECT PHASING
TCP-4	PHASE I
TCP-5	PHASE I & II
TCP-6	PHASE II & III
TCP-7	WORK ZONE WARNING SIGNS
TCP-8	REPLACEMENT DETAIL FOR RSD 1130.01
TCP-9	REPLACEMENT DETAIL FOR RSD 1145.01
TCP-10	REPLACEMENT DETAIL FOR RSD 1101.04

**PAVEMENT MARKING SCHEDULE**

SYMBOL	DESCRIPTION	BREAKDOWN	TOTAL
	PAVEMENT MARKINGS PAINT (4")		
PA	WHITE EDGELINE	10,600 LF	
PI	YELLOW DOUBLE CENTER	10,600 LF	
	TOTAL		21,200 LF
	MARKERS		
MH	TEMPORARY RAISED PAVEMENT MARKERS YELLOW & YELLOW	62 EA	
	TOTAL		62 EA

**LEGEND**

- GENERAL**
- DIRECTION OF TRAFFIC FLOW
  - NORTH ARROW
  - PROPOSED PVMT. EXIST. PVMT.
  - WORK AREA
  - REMOVAL OF EXISTING PAVEMENT
- TRAFFIC CONTROL DEVICES**
- TYPE I BARRICADE
  - TYPE II BARRICADE
  - TYPE III BARRICADE
  - CONE
  - DRUM
  - FLASHING ARROW PANEL (TYPE C)
  - TYPE 'B' WARNING LIGHT
  - STATIONARY SIGN
  - PORTABLE SIGN
  - STATIONARY OR PORTABLE SIGN
  - WARNING FLAGS
  - CRASH CUSHION
  - CHANGEABLE MESSAGE SIGN
  - TRUCK MOUNTED IMPACT ATTENUATOR (TMIA)
  - POLICE
  - FLAGGER
- PAVEMENT MARKINGS**
- CRYSTAL/CRYSTAL PAVEMENT MARKER
  - YELLOW/YELLOW PAVEMENT MARKER
  - CRYSTAL/RED PAVEMENT MARKER
  - PAVEMENT MARKING SYMBOLS

TIP PROJECT:

APPROVED:	PLAN PREPARED BY: N.C.D.O.T. TRAFFIC CONTROL, MARKING & DELINEATION UNIT
DATE: 8 NOV 04	
SEAL	S. BOURNE, PE TRAFFIC CONTROL ENGINEER
	L. GETTIER, PE TRAFFIC CONTROL PROJECT ENGINEER
	J. GILSTRAP TRAFFIC CONTROL PROJECT DESIGN ENGINEER
	M. MANRIQUEZ TRAFFIC CONTROL DESIGN ENGINEER / TECHNICIAN