

MANAGEMENT STRATEGIES

- DURING CONSTRUCTION OF PROPOSED STRUCTURE BRIDGE NO. 85 OVER NORFOLK SOUTHERN RAILROAD , SR 2600 (MIZPAH CHURCH RD) WILL BE CLOSED.
- THROUGH TRAFFIC ON MIZPAH CHURCH RD WILL BE PLACED ON AN OFF SITE DETOUR.
- LOCAL TRAFFIC ON MIZPAH CHURCH RD WILL BE MAINTAINED.

GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

- A) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.

PROVIDE SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS.

- B) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.

COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.

- C) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

PHASING

NOTE:
ONE MONTH PRIOR TO CLOSING SR 2600 (MIZPAH CHURCH RD) AND DETOURING TRAFFIC ONTO THE DETOUR, THE RESIDENT ENGINEER SHALL COORDINATE WITH THE FOLLOWING ROCKINGHAM COUNTY AGENCIES:

- EMERGENCY SERVICES DEPT (336.634.3000)
- COUNTY SCHOOLS (336.627.2604)
- COUNCIL ON AGING (336.349.2343)
- COUNTY SHERIFF (336.634.3232)



STEP 1 - INSTALL ALL DETOUR SIGNS AND USING RSD 1101.03 (SHEET 1 OF 9), TMP-2 AND TMP-3, CLOSE SR 2600 (MIZPAH CHURCH RD) TO THROUGH TRAFFIC.

STEP 2 - AWAY FROM TRAFFIC, COMPLETE THE FOLLOWING:

- A - REMOVE EXISTING STRUCTURE. (SEE ROADWAY AND STRUCTURE PLANS)
- B - CONSTRUCT PROPOSED STRUCTURE AND ROADWAY FROM -L- STA 12+00 TO 25+00. (SEE ROADWAY PLANS)
- C - PLACE FINAL PAVEMENT MARKINGS.

STEP 3 - OPEN SR 2600 (MIZPAH CHURCH RD) TO FINAL TRAFFIC PATTERN AND REMOVE ALL WORK ZONE TRAFFIC CONTROL DEVICES.

4/13/2017
R:\TIP\Projects-B\B4964\Traffic\TrafficControl\TCP\B4964_TC_TMP01B.dgn
User:derlchardson

APPROVED: <i>Samuel D. Coleman</i> <small>0990BECF4599410</small> DATE: 4/13/2017 		TRANSPORTATION OPERATIONS PLAN
DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED		