### MANAGEMENT **STRATEGIES**

- 1. CLOSE NC 87 (MACO ROAD) TO TRAFFIC AND DETOUR TRAFFIC OFF-SITE.
- 2. LOCAL ACCESS TO ALL RESIDENCES AND BUSINESSES WILL BE MAINTAINED BETWEEN CLOSURE POINTS AT ALL TIMES DURING CONSTRUCTION.

## **GENERAL NOTES**

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS, AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS OR RESULT IN DUPLICATE OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING, OR REMOVAL OF DEVICES AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT EXCEPT WHEN OTHERWISE NOTED IN THE PLAN OR DIRECTED BY THE ENGINEER.

TRAFFIC PATTERN ALTERATIONS

A) NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

SIGNING

- B) INSTALL ADVANCE WORK ZONE WARNING SIGNS WHEN WORK IS WITHIN 40 FT FROM THE EDGE OF TRAVEL LANE AND NO MORE THAN THREE (3) DAYS PRIOR TO THE BEGINNING OF CONSTRUCTION.
- C) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRAFFIC CONTROL PLANS.

PROVIDE SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRAFFIC CONTROL PLANS.

D) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.

COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.

E) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

TRAFFIC CONTROL DEVICES

F) PLACE TYPE III BARRICADES, WITH "ROAD CLOSED" SIGN R11-2 ATTACHED, OF SUFFICIENT LENGTH TO CLOSE ENTIRE ROADWAY.



STEP 1:	USING SHEET TMP-2 AND RSD 11 ROUTE SIGNING TO CLOSE NC 87 14+00+/- TO STA. 22+50+/
STEP 2:	AWAY FROM TRAFFIC, COMPLETE ROADWAY APPROACHES, INCLUDIN MARKINGS AND MARKERS ON PROP 22+50+/

STEP 3: REMOVE TEMPORARY TRAFFIC CONTROL DEVICES AND OPEN -L- TO PROPOSED 2-LANE, 2-WAY TRAFFIC PATTERN.

# LOCAL NOTES

1. NOTIFY BRUNSWICK COUNTY EMERGENCY SERVICES AND PUBLIC SCHOOLS AT LEAST ONE MONTH PRIOR TO ROAD CLOSURE.

	APPROVED: Adam M. Conrad, P
	4/6/2021 DATE:
	SEAL
	SEAL
ue	
228	DOCUMENT NOT CONSIDE UNLESS ALL SIGNATURES C




Γ	PROJ. REFERENCE NO.	SHEET NO.
Γ	B-5642	TMP-1B

## NG

1101.03 (SHEET 1 OF 9), INSTALL DETOUR 37 (MACO ROAD) ON PROPOSED -L- FROM STA.

CONSTRUCTION OF PROPOSED BRIDGE AND ING DRAINAGE, GUARDRAIL, FINAL PAVEMENT DPOSED -L- FROM STA. 14+00+/- TO STA.



#### TRANSPORTATION OPERATIONS PLAN