## NOTES: 1. EXISTING BRIDGE DETAILS, INCLUDING DIMENSIONS AND LOCATION INDICATED ON THE PLANS ARE FROM THE BEST INFORMATION AVAILABLE. THIS INFORMATION IS SHOWN FOR THE CONVENIENCE OF THE CONTRACTOR, THE CONTRACTOR SHALL HAVE NO CLAIM WHATSOEVER AGAINST THE DEPARTMENT OF TRANSPORTATION FOR ANY DELAYS OR ADDITIONAL COST INCURRED BASED ON DIFFERENCES BETWEEN THE EXISTING BRIDGE SHOWN ON THE PLANS AND THE ACTUAL CONDITIONS AT THE PROJECT SITE. 2. THE CONTRACTOR SHALL VERIFY DIMENSIONS IN THE FIELD PRIOR TO INSTALLATION OF TEMPORARY SHORING. 3. FOR LOCATION AND PAY LIMITS OF PORTABLE CONCRETE BARRIER (ANCHORED), SEE WORK ZONE TRAFFIC CONTROL PLANS. FILL FACE @ END BENT 2 FILL FACE @ END BENT 1-26'-4<sup>1</sup>/<sub>2</sub>" I CONSTRUCTION W.P.1 @ FILL FACE W.P.2 @ FILL FACE BEGIN APPROACH SLAB END BENT 1 STA.14+98.57 -L-END BENT 2 STA. 14+74.61 -L-STA. 16+05.57 -L-EDGE OF STAGE I -75°-00′-00″ FEDGE OF STAGE I APPROACH SLAB ---APPROACH SLAB (TYP.) -EDGE OF EXISTING STRUCTURE (TYP.) -----------TEMPORARY SHORING (SEE NOTES) (TYP.) —— —EXISTING STRUCTURE— BR-0029 PROJECT NO.\_ PLAN MACON COUNTY STAGE I CONSTRUCTION 15+52.07 -L-STATION: SHEET 2 OF 2 STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION CONSTRUCTION SEQUENCE 4235 SOUTH STREAM BLVD. SUITE 150, CHARLOTTE,NC 28217 (704)332-2289 SHEET NO. REVISIONS NO. BY: S-07 DATE: \_ DATE : <u>08-2021</u> DATE: D.LOFLIN BY: DRAWN BY : **DOCUMENT NOT CONSIDERED FINAL** \_\_\_ DATE : <u>09-2021</u> NC LICENSE NO. C-2213 TOTAL SHEETS A. PETER UNLESS ALL SIGNATURES COMPLETED DESIGN ENGINEER OF RECORD: VINCENT M.WU DATE: 10-2021 DRMP JOB NUMBER: 17-0416.029 Plotted By: vwu R:\BR0029\Structures\100 Percent\401\_013\_BR0029\_SMU\_CS\_007.dgn