DocuSign Envelope ID: F68F4E35-E0B7-4828-B448-2CD19804A9AE

PHASE IV

SEE LOCAL NOTES 1-13 ON SHEET TMP-1C.

INTERMEDIATE CONTRACT TIME SPECIAL PROVISION

COMPLETE THE WORK REQUIRED OF PHASE IV STEP 1 IN A CONTINUOUS OPERATION WITHIN ONE WEEKEND BETWEEN THE HOURS OF 6:00 P.M. FRIDAY TO 7:00 A.M. MONDAY.

STEP 1: (TMP 7, 7A-7N)

USING TEMPORARY LANE CLOSURES (RSD. 1101.02, SHEET 1 OF 15) COMPLETE THE FOLLOWING:

-INSTALL THE FOLLOWING TEMPORARY PHASE IV SIGNALS AS FOLLOWS:

BARROW RD. (-L- STA. 254+00)
BRADDOCK RD.(-Y43-)
OAK HOLLOW SHOPPING CENTER WESTERN DRIVEWAY (-L- STA. 337+00)

PLACE TEMPORARY PAVEMENT MARKINGS AND SHIFT SKEET CLUB RD. WESTBOUND TRAFFIC TO -L- LEFT SIDE FROM STA. 195+00 TO 342+90.18 AS SHOWN ON SHEETS TMP 7A-7N.

STEP 2: (TMP 7, 7A-7N)

FOR THE WORK REQUIRED IN STEP 2, TRAFFIC WILL BE MAINTAINED IN A TWO-WAY, TWO-LANE PHASE IV PATTERN AS SHOWN ON TMP 7, 7A-7N.

COMPLETE MEDIAN CURB AND GUTTER AND MEDIAN PAVEMENT UP TO BUT NOT INCLUDING THE FINAL SURFACE COURSE ALONG ENTIRE LENGTH OF PROJECT.

COMPLETE MONOLITHIC ISLANDS.

STEP 3:

UPON COMPLETION OF ALL OTHER CONSTRUCTION OPERATIONS AND BY USING TEMPORARY LANE CLOSURES AND/OR LANE SHIFTS AS NECESSARY, PAVE THE FINAL LAYER OF SURFACE COURSE, PLACE FINAL PAVEMENT MARKINGS AND MARKERS, AND INSTALL ALL FINAL SIGNALS.

STEP 4:

REMOVE TRAFFIC CONTROL DEVICES AND OPEN SKEET CLUB RD. AND Y LINES TO THE FINAL TRAFFIC PATTERN AS SHOWN IN THE PAVEMENT MARKING PLANS.

Stantec

Stantec Consulting Services Inc.
801 Jones Franklin Road-Suite 300
Raleigh, NC 27606
Tel. (919) 851-6866
Fax. (919) 851-7024
www.stantec.com
License No. F-0672

APPROVED: Betsy L. Watson DATE: 9/29/2014

SEAL

NORTH CAROLINA PROFESSIONAL SEAL 29449 ENGINEER BETSY L. WATSON

DIVISION OF HIGHWAYS · STATE OF NORTH CAROLINA · DEPARTMENT OF TRANSPORTATION · WORK ZONE TRAFFIC CONTROL

TEMPORARY TRAFFIC CONTROL PHASING

PHASE IV

9/26/2014
U:\U3615B\Traffic\TrafficControl\TCP\Plan_Sheets\U-3615B_TC_TMP_03C.dgn
rcullen