DocuSign Envelope ID: F68F4E35-E0B7-4828-B448-2CD19804A9AE

PROJ. REFERENCE NO.	SHEET NO.
U-3615B	TMP-3A

PHASE II

SEE LOCAL NOTES 1-13 ON SHEET TMP-1C.

STEP 1: (TMP 5, 5A-5N)

INSTALL TEMPORARY PAVEMENT MARKINGS THAT CAN BE INSTALLED AWAY FROM TRAFFIC IN PREPARATION FOR THE TRAFFIC PATTERN CHANGE IN THE NEXT STEP.

STEPS 2 AND 3 MAY BE PERFORMED IN EITHER ORDER.

INTERMEDIATE CONTRACT TIME SPECIAL PROVISION

COMPLETE THE WORK REQUIRED OF PHASE II-STEP 2 IN A CONTINUOUS OPERATION WITHIN ONE WEEKEND BETWEEN THE HOURS OF 6:00 P.M. FRIDAY TO 7:00 A.M. MONDAY.

STEP 2: (TMP 5, 5A-5E)

USING TEMPORARY LANE CLOSURES (RSD. 1101.02, SHEET 1 OF 15) COMPLETE THE FOLLOWING:

-INSTALL PHASE II TEMPORARY SIGNAL AT JOHNSON ST. (-Y30-).

-PLACE TEMPORARY PAVEMENT MARKINGS AND SHIFT SKEET CLUB RD. -L- TRAFFIC FROM STA. 169+50-215+00 TO THE PATTERN SHOWN ON SHEETS TMP 5A-5E.

INTERMEDIATE CONTRACT TIME SPECIAL PROVISION

COMPLETE THE WORK REQUIRED OF PHASE II-STEP 3 IN A CONTINUOUS OPERATION WITHIN ONE WEEKEND BETWEEN THE HOURS OF 6:00 P.M. FRIDAY TO 7:00 A.M. MONDAY.

STEP 3: (TMP 5, 5F-5N)

USING TEMPORARY LANE CLOSURES (RSD. 1101.02, SHEET 1 OF 15) COMPLETE THE FOLLOWING:

-INSTALL PHASE II TEMPORARY SIGNALS AT BARROW RD. (-L- STA. 254+00), BRADDOCK RD. (-Y43-) AND OAK HOLLOW SHOPPING CENTER WESTERN DRIVEWAY (-L- STA. 337+00).

-PLACE TEMPORARY MARKINGS AND SHIFT SKEET CLUB RD.-L- TO THE LEFT SIDE FROM -L- STA. 242+75-342+90 TO THE PATTERN SHOWN ON SHEETS TMP 5F-5N.

STEP 4: (TMP 5, 5A-5N)

FOR THE WORK REQUIRED IN STEP 4, USE TEMPORARY LANE CLOSURES (RSD. 1101.02, SHEET 1 OF 15) AS REQUIRED. AT THE END OF EACH WORKDAY RETURN TRAFFIC TO TWO-WAY, TWO-LANE PHASE II PATTERN AS SHOWN ON TMP 5, 5A-5N.

COMPLETE PROPOSED RIGHT SIDE WIDENING FROM STA. 177+75-340+10 (-L-).

COMPLETE BRIDGE OVER OAK HOLLOW LAKE (RIGHT SIDE STAGE 1) AND BRIDGE OVER COLONIAL PIPELINE (RT LANE) AS SHOWN ON SHEET TMP-5F. (REFER TO STRUCTURE PLANS)

INSTALL PCB AND TEMPORARY SHORING LOCATION NO.3 AND COMPLETE CONSTRUCTION OF CULVERT RIGHT SIDE STAGE 1 (STA. 266+36) AS SHOWN ON TMP-5H. (REFER TO STRUCTURE PLANS). INSTALL TEMPORARY SHORING AT LOCATION NO. 4 DURING ROADWAY CONSTRUCTION.

COMPLETE KENDALE RD. (-Y35-) WIDENING UP TO THE EDGE AND ELEVATION OF EXISTING PAVEMENT (TMP-5F).

Stantec
Stantec Consulting Services Inc.
801 Jones Franklin Road-Suite 300
Raleigh, NC 27606
Tel. (919) 851-6866
Fax. (919) 851-7024
www.stantec.com
License No. F-0672

APPROVED: Betsy L. Watson DATE: 9/29/2014

SEAL

NORTH CAROLINA PROFESSIONAL SEAL 29449 ENGINEER BETSY L. WATSON

DIVISION OF HIGHWAYS STATE OF NORTH CAROLINA DEPARTMENT OF TRANSPORTATION WORK ZONE TRAFFIC CONTROL

TEMPORARY TRAFFIC CONTROL PHASING

PHASE II

9/26/2014
U:\U3615B\Traffic\TrafficControl\TCP\Plan_Sheets\U-3615B_TC_TMP_03A.dgn
rcullen