PROJ. REFERENCE NO.	SHEET NO.
B-5151	TMP-1B

MANAGEMENT STRATEGIES

DURING REPLACEMENT OF THE EXISTING BRIDGE No.215 OVER LITTLE GRASSY CREEK, SR-1432 (CRAWFORD CURRIN ROAD) WILL REMAIN CLOSED TO THROUGH TRAFFIC. THE CRAWFORD CURRIN ROAD THROUGH TRAFFIC WILL BE DETOURED OFF-SITE.

GENERAL NOTES

CHANGES MAY BE REQUIRED WHEN PHYSICAL DIMENSIONS IN THE DETAIL DRAWINGS, STANDARD DETAILS AND ROADWAY DETAILS ARE NOT ATTAINABLE TO MEET FIELD CONDITIONS, OR RESULT IN DUPLICATE, OR UNDESIRED OVERLAPPING OF DEVICES. MODIFICATION MAY INCLUDE: MOVING, SUPPLEMENTING, COVERING OR REMOVAL OF DEVICES, AS DIRECTED BY THE ENGINEER.

THE FOLLOWING GENERAL NOTES APPLY AT ALL TIMES FOR THE DURATION OF THE CONSTRUCTION PROJECT, EXCEPT WHEN OTHERWISE NOTED IN THE PLAN, OR DIRECTED BY THE ENGINEER.

SIGNING

A) PROVIDE SIGNING AND DEVICES REQUIRED TO CLOSE THE ROAD ACCORDING TO THE ROADWAY STANDARD DRAWINGS AND TRANSPORTATION MANAGEMENT PLAN.

   PROVIDE SIGNING REQUIRED FOR THE OFF-SITE DETOUR ROUTE AS SHOWN IN THE TRANSPORTATION MANAGEMENT PLAN.

B) COVER OR REMOVE ALL SIGNS AND DEVICES REQUIRED TO CLOSE THE ROAD WHEN ROAD CLOSURE IS NOT IN OPERATION.

   COVER OR REMOVE ALL SIGNS REQUIRED FOR THE OFF-SITE DETOUR WHEN THE DETOUR IS NOT IN OPERATION.

C) ENSURE ALL NECESSARY SIGNING IS IN PLACE PRIOR TO ALTERING ANY TRAFFIC PATTERN.

LOCAL NOTES

- ACCESS TO ALL DRIVEWAYS MUST BE PROVIDED AT ALL TIMES WITHIN THE PROJECT LIMITS.

- NOTIFY THE ENGINEER THIRTY (30) CALENDAR DAYS PRIOR TO ANY TRAFFIC PATTERN ALTERATION.

- THE NCDOT RESIDENT ENGINEER WILL NOTIFY THE GRANVILLE COUNTY TRANSPORTATION DIRECTOR AT (919) 693-6412 AND THE DIRECTOR OF THE GRANVILLE COUNTY EMERGENCY MANAGEMENT SERVICES (EMS) AT (919) 603-1339 OF THE BRIDGE REMOVAL THIRTY (30) CALENDAR DAYS PRIOR TO THE ROAD CLOSURE.

PHASING

STEP 1:
USING RSD 1101.03, SHEET 1 OF 9, SHEETS TMP-2 AND TMP-3, CLOSE SR-1432 (CRAWFORD CURRIN ROAD) AND DETOUR THROUGH TRAFFIC OFF-SITE.

STEP 2:
AWAY FROM TRAFFIC, COMPLETE THE FOLLOWING:

- REMOVE EXISTING STRUCTURE No. 215.

- CONSTRUCT THE PROPOSED STRUCTURE.

- CONSTRUCT PROPOSED ROADWAY SECTION.

- PLACE FINAL PAVEMENT MARKINGS ACCORDING TO THE PAVEMENT MARKING PLAN.

STEP 3:
OPEN SR-1432 (CRAWFORD CURRIN ROAD) TO TRAFFIC AND REMOVE ALL TRAFFIC CONTROL DEVICES.

APPROVED: DocuSigned by: David Bissette DATE: 10/31/2014
DS4CE1B3A3B8488...

SEAL



TRANSPORTATION OPERATIONS PLAN

10/31/2014
R:\TIPProjects-B\B5151\Traffic\TrafficControl\TCP\B-5151_TC_TMP_01.dgn
User:drkennedyj