RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
BR-0042	RW03E-1

Location and Surveys

Dewberry®
Dewberry Engineers Inc.
551 PINEY FOREST ROAD
DANVILLE, VA 24540
PHONE: 434.797.4497
FAX: 434.797.4341
NCBELS #F-0929

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-3453 LAND SURVEYOR ROBERT H. BENGTSON

11/15/2019

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I, ROBERT H. BENGTSON, a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work item(s) (Base map Compilation, R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the data compiled came from available surveys/mapping performed by others and provided to me by NCDOT and do not certify to the accuracy or quality of the individual data sources.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

Witness my original signature, registration number and seal this 14th day of November, 2019.

DocuSigned by:
Robert H. Bengtson
EA79E7CA33894F1...

---------- L-3453

Professional Land Surveyor PLS # Seal

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	11+58.00	-40.00	924666.4032	1810407.4816
L	11+58.00	-30.00	924657.7541	1810402.4639
L	13+00.00	-40.00	924593.5421	1810530.2767
L	15+41.61	-30.00	924456.0856	1810730.2950
L	17+50.66	-30.00	924343.2905	1810906.3103
L	23+70.00	-50.00	924025.9676	1811438.5562
L	29+41.00	-50.00	923731.4211	1811923.9467
L	29+41.00	-29.63	923713.6199	1811914.0444

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y1	12+44.00	45.00	924569.1069	1810597.3165
Y1	12+44.00	23.42	924555.5235	1810614.0809

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y3	10+52.00	71.80	924284.5236	1810778.3453
Y3	12+54.00	34.00	924094.4057	1810872.8731
Y3	12+54.00	22.87	924094.9477	1810883.9874

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y4	11+45.00	-30.00	924273.3810	1811314.3007
Y4	11+45.00	-40.00	924279.4628	1811322.2387
Y4	13+00.00	-50.00	924146.1650	1811428.3381

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

REVISIONS

6/2/99

13-NOV-2019 08:44
R:\Roadway\Proj\50117_Survey\microstation\BR0042_LS_RW03E-1_191113.dgn
bpowell AT MTJARPP