BRIDGE DATA

PROJECT NO.	SHEET NO.
2023CPT.09.06.20341	15

Map No.	Route No.	Route Name	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width (Ft)	Horizontal Clearance Under (Ft.)	Vertical Clearance Under	Length (Ft)	Posting	Recommended Treatment, From Bridge Maintenance
1	SR1525	Yadkinville Rd	260	Muddy Creek	PPC.CS/4.5" AWS	41.667	NA	NA	100	NA	Mill 11/2" and Pave 11/2"
1	SR1525	Yadkinville Rd	261	Mill Creek	6.5"RC,6.5" AWS	28.25	NA	NA	90	NA	Mill 11/2" Entire Width and Mill 0-21/2" Across Bridge Deck (Total of 4") Pave 11/2"
8	SR3153	Hanes Mall Blvd	436	I40	7.75"-8.5"RC/NO AWS	41.333	NA	NA	293	NA	DO NOT MILL DO NOT PAVE
8	SR3153	Hanes Mall Blvd	610	I40	8 1/4"RC SLAB	28.167	NA	NA	293	NA	DO NOT MILL DO NOT PAVE