LIST OF DRAINAGE SITES

PROJECT NO.	SHEET NO.	TOTAL NO.
I-6041 47990.3.1	23	23

PROJECT NO	COUNTY	SITE	ROUTE	MAP-SEGMENT	LONG	LAT	DESCRIPTION
I-6041 47990.3.1	EDGECOMBE	2	US-64 EBL OUTSIDE SHOULDER	1-3	35.90393248	-77.64252841	REMOVE & REPLACE DAMAGED PIPE.
		4	US-64 EBL OUTSIDE SHOULDER	1-5	35.88892814	-77.60628863	REMOVE & REPLACE DAMAGED PIPE. PLACE RIP RAP AS NEEDED. REMOVE & REPLACE ENDWALL. (BLUE LINE STREAM)
		5	US-64 EBL OUTSIDE SHOULDER	1-5	35.88770155	-77.59953288	PLACE RIP RAP AS NEEDED. REMOVE FES.
		7	EB ENTRANCE RAMP US-258	7-1	35.88683913	-77.54602966	REMOVE & REPLACE DAMAGED PIPE, MASONRY DRAINAGE STRUCTURE AND PAVED DITCH.
		8	US-64 EBL OUTSIDE SHOULDER	1-19	35.88699611	-77.54607098	REMOVE & REPLACE DAMAGED PIPE, MASONRY DRAINAGE STRUCTURE AND PAVED DITCH.
		9	US-64 EBL OUTSIDE SHOULDER	1-21	35.88776684	-77.54305847	REMOVE & REPLACE DAMAGED PIPE, MASONRY DRAINAGE STRUCTURE AND PAVED DITCH.
		10	US-64 EBL OUTSIDE SHOULDER	1-25	35.88296010	-77.53143613	PLACE BORROW AS NEEDED.
		11	EB EXIT RAMP NC-33	9-1	35.87125397	-77.52574879	PLACE BORROW AS NEEDED. PLACE RIP RAP AS NEEDED.
		23	US-64 EBL MEDIAN	1-1	35.92107029	-77.66035887	REMOVE & REPLACE DAMAGED PIPE AND MASONRY DRAINAGE STRUCTURE.
		24	US-64 WBL MEDIAN	2-28	35.91582889	-77.65447664	PLACE BORROW AS NEEDED.
		25	US-64 EBL MEDIAN	1-3	35.90189388	-77.63993656	REMOVE & REPLACE DAMAGED APRON. REPLACE DAMAGED OR MISSING GRATES.
		26	US-64 EBL MEDIAN	1-3	35.90054710	-77.63853024	REMOVE & REPLACE DAMAGED APRON. REPLACE DAMAGED OR MISSING GRATES.
		27	US-64 WBL MEDIAN	2-26	35.89816800	-77.63549899	REMOVE & REPLACE DAMAGED APRON. REPLACE DAMAGED OR MISSING GRATES.
		29	US-64 WBL MEDIAN	2-26	35.89371598	-77.62270584	REMOVE & REPLACE DAMAGED APRON. REPLACE DAMAGED OR MISSING GRATES.
		30	US-64 WBL MEDIAN	2-26	35.89310514	-77.62046239	REMOVE & REPLACE DAMAGED PIPE AND APRON. REPLACE DAMAGED OR MISSING GRATES.
		32	US-64 WBL MEDIAN	2-26	35.89176358	-77.61563563	REMOVE & REPLACE DAMAGED PIPE AND APRON. REPLACE DAMAGED OR MISSING GRATES.
		33	US-64 WBL MEDIAN	2-26	35.89102264	-77.61293133	REMOVE & REPLACE DAMAGED APRON. REPLACE DAMAGED OR MISSING GRATES.
		34	US-64 WBL MEDIAN	2-26	35.88888733	-77.60482870	REMOVE & REPLACE DAMAGED PIPE AND APRON. REPLACE DAMAGED OR MISSING GRATES.
		35	US-64 WBL MEDIAN	2-26	35.88795503	-77.59950839	REMOVE & REPLACE DAMAGED APRON. REPLACE DAMAGED OR MISSING GRATES.
		36	US-64 WBL MEDIAN	2-23	35.88594584	-77.58744723	PLACE GUIDERAIL POSTS BETWEEN GUIDERAIL & GUARDRAIL
		37	US-64 WBL MEDIAN	2-23	35.88605452	-77.58813484	PLACE GUIDERAIL POSTS BETWEEN GUIDERAIL & GUARDRAIL
		38	US-64 EBL MEDIAN	1-8	35.88511295	-77.58239261	REMOVE AND REPLACE 2GI (MEDIAN) & JB(EB SHOULDER), BORE & JACK PIPE TO CONNECT BOXES. REPLACE PIPES AS NEEDED.
		39	US-64 WBL MEDIAN	2-20	35.88295881	-77.56910256	REMOVE & REPLACE DAMAGED PIPE AND APRON. REPLACE DAMAGED OR MISSING GRATES.
		40	US-64 EBL MEDIAN	1-11	35.88290824	-77.56327288	REMOVE & REPLACE DAMAGED PIPE AND APRON. REPLACE DAMAGED OR MISSING GRATES.
		41	US-64 WBL MEDIAN	2-20	35.88310698	-77.56169194	REMOVE & REPLACE DAMAGED PIPE AND APRON. REPLACE DAMAGED OR MISSING GRATES.
		42	US-64 WBL MEDIAN	2-19	35.88422047	-77.55673223	REMOVE & REPLACE DAMAGED PIPE AND APRON. REPLACE DAMAGED OR MISSING GRATES.
		43	US-64 WBL MEDIAN	2-16	35.88570292	-77.55147986	REMOVE & REPLACE DAMAGED APRON. REPLACE DAMAGED OR MISSING GRATES.
		44	US-64 EBL OUTSIDE SHOULDER	1-17	35.88630986	-77.54860097	REMOVE & REPLACE DAMAGED MASONRY DRAINAGE STRUCTURE.
		45	US-64 WBL MEDIAN	2-14	35.88655868	-77.54844945	REMOVE & REPLACE DAMAGED PIPE AND APRON. REPLACE DAMAGED OR MISSING GRATES.
		46	US-64 WBL MEDIAN	2-14	35.88692234	-77.54715190	PLACE GUIDERAIL POSTS BETWEEN GUIDERAIL & GUARDRAIL
		47	US-64 WBL MEDIAN	2-14	35.88690052	-77.54724747	REMOVE & REPLACE DAMAGED PIPE AND MASONRY DRAINAGE STRUCTURE.
		48	US-64 EBL MEDIAN	1-19	35.88728082	-77.54582565	REMOVE & REPLACE DAMAGED PIPE AND MASONRY DRAINAGE STRUCTURE.
		49	US-64 WBL MEDIAN	2-13	35.88760444	-77.54478539	REMOVE & REPLACE DAMAGED PIPE AND MASONRY DRAINAGE STRUCTURE.
		75	US-64 WBL OUTSIDE SHOULDER	2-8	35.88646892	-77.53549744	REMOVE & REPLACE DAMAGED PIPE AND APRON. PLACE RIP RAP AS NEEDED.
		76	US-64 WBL OUTSIDE SHOULDER	2-19	35.88381678	-77.55897003	PLACE BORROW AS NEEDED. PLACE RIP RAP AS NEEDED.
		79	US-64 WBL OUTSIDE SHOULDER	2-26	35.88945653	-77.60628227	PLACE BORROW AS NEEDED. PLACE RIP RAP AS NEEDED.

I-6041 47990.3.1 EDGECOMBE