LIST OF DRAINAGE SITES

PROJECT NO.	SHEET NO.	TOTAL NO.
I-6042 47991.3.1	16	16

PROJECT NO	COUNTY	SITE	ROUTE	MAP-SEGMENT	LONG	LAT	DESCRIPTION
I-6042 47991.3.1	EDGECOMBE	12	US-64 EBL OUTSIDE SHOULDER	1-5	35.86739201	-77.50661698	PLACE BORROW AS NEEDED. PLACE RIP RAP AS NEEDED.
		13	EB EXIT RAMP SR-1523	3-1	35.86782414	-77.50548767	PLACE BORROW AS NEEDED. PLACE RIP RAP AS NEEDED.
		16	EB ENTRANCE RAMP SR-1523	4-1	35.86911082	-77.50010837	PLACE BORROW AS NEEDED. PLACE RIP RAP AS NEEDED.
		17	US-64 EBL OUTSIDE SHOULDER	1-7	35.86964195	-77.49765878	REMOVE & REPLACE DAMAGED PIPE. PLACE RIP RAP AS NEEDED.
		22	EB ENTRANCE RAMP NC-11	10-1	35.83352061	-77.37249857	PLACE RIP RAP AS NEEDED.
		50	US-64 EBL MEDIAN	1-15	35.85292769	-77.44321435	REMOVE & REPLACE DAMAGED PIPE AND MASONRY DRAINAGE STRUCTURE.
		51	US-64 WBL MEDIAN	2-13	35.84886394	-77.42007074	REMOVE & REPLACE DAMAGED APRON AND PAVED DITCH. REPLACE DAMAGED OR MISSING GRATES.
		52	US-64 EBL MEDIAN	1-16	35.84519931	-77.41214980	PLACE BORROW AS NEEDED.
		53	US-64 EBL MEDIAN	1-21	35.83932703	-77.39266201	REMOVE & REPLACE DAMAGED PIPE AND MASONRY DRAINAGE STRUCTURE. PLACE BORROW AS NEEDED.
		54	US-64 EBL MEDIAN	1-21	35.83876289	-77.39037350	REMOVE & REPLACE DAMAGED PIPE.
		55	US-64 EBL MEDIAN	1-21	35.83799816	-77.38718431	REMOVE & REPLACE DAMAGED PIPE AND MASONRY DRAINAGE STRUCTURE.
		56	US-64 EBL MEDIAN	1-26	35.83398131	-77.36792757	REMOVE & REPLACE DAMAGED PIPE.
		57	US-64 WBL MEDIAN	2-1	35.83283925	-77.35525055	REMOVE & REPLACE DAMAGED APRON AND PAVED DITCH. REPLACE DAMAGED OR MISSING GRATES.
		58	US-64 EBL MEDIAN	1-27	35.83262387	-77.35305763	REMOVE & REPLACE DAMAGED APRON AND PAVED DITCH. REPLACE DAMAGED OR MISSING GRATES.
		60	US-64 WBL MEDIAN	2-3	35.83404897	-77.36839763	REMOVE & REPLACE DAMAGED PIPE, APRON AND PAVED DITCH. REPLACE DAMAGED OR MISSING GRATES.
		64	US-64 WBL OUTSIDE SHOULDER	2-7	35.83905189	-77.39028619	PLACE BORROW AS NEEDED. PLACE RIP RAP AS NEEDED.
		67	US-64 WBL OUTSIDE SHOULDER	2-13	35.84903448	-77.41980551	PLACE RIP RAP AS NEEDED.
		68	US-64 WBL OUTSIDE SHOULDER	2-13	35.85273223	-77.43420187	PLACE BORROW AS NEEDED. PLACE RIP RAP AS NEEDED.
		71	US-64 WBL OUTSIDE SHOULDER	2-19	35.86344907	-77.48121277	REMOVE & REPLACE DAMAGED PIPE.

PROJECT NO	COUNTY	SITE	ROUTE	MAP-SEGMENT	LONG	LAT	DESCRIPTION
I-6042 47991.3.1	EDGECOMBE						