BRIDGE DATA

PROJECT NO.	SHEET NO.
2024CPT.09.01.10291 2024CPT.09.02.20291	14

Map No.	Route No.	Route Name	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width (Ft)	Horizontal Clearance Under (Ft.)	Vertical Clearance Under	Length (Ft)	Posting	Recommended Treatment, From Bridge Maintenance
x	NC49	NC49	29	NC109	6-3/4"RC,4"AWS	28	42.667	14.167	133	NA	Mill an additional 0-11/2" under bridge for additional clearance, see sheet #12 Incidental Milling Bridge Approaches
x	NC8	NC8	513	US52	8.5"RC SLAB	80	55	16.833N, 17S	289	NA	Do not pave on concrete bridge deck
x	WSSB RR	WSSB RR	49	SR3010 Old US52				14.333	45	NA	Maintain clearance
x	SR2123	Old US29	412	Rich Fork Creek	PPCCS, PCBB, 3.5"AWS	29.5			152	NA	Mill and pave across bridge, DO NOT MATCOAT ACROSS brg
x	SR1822	Tall Pines Rd	94	Winston Salem S.B. RR		30.25			182	NA	Do not pave on concrete bridge deck