Docusign Envelope ID: 20ED34D6-BE6A-4ADE-B628-221A8711FCBC

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
A-0009CD	RW03E-1

Location and Surveys

Vaughn & Melton

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-4529 LAND SURVEYOR MARK A. PARRIS

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , Mark A. Parris , certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 11/15/21 to 1/14/22, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 14th day of January, 2022.

DocuSigned by:

Professional Land Surveyor L-4529

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y2	123+01.58	-98.08	623069.2667	604548.3101
Y2	123+04.37	-57.71	623028.9192	604551.3506
Y2	127+00.09	-98.03	623071.6617	604946.8138
Y2	127+00.98	-58.17	623031.8033	604947.9442
Y2	148+75.22	60.00	623790.8536	606917.3280
Y2	155+85.24	60.00	623821.1886	607574.6039

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y3	10+50.00	30.00	623266.6467	601977.4094
Y3	10+50.00	22.50	623272.0674	601982.5926
Y3	10+92.14	30.00	623237.3288	602009.3394
Y3	13+06.82	30.00	623069.9983	602083.8414
Y3	13+65.85	30.00	623010.9701	602083.2232

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y2	103+84.00	-70.00	623029.4399	602630.9401
Y2	103+84.00	-55.51	623014.9540	602631.0289
Y2	104+16.00	-55.55	623015.1867	602663.0281
Y2	104+16.00	-70.00	623029.6359	602662.9395
Y2	109+60.00	-68.00	623030.9691	603206.9416
Y2	109+60.00	-56.17	623019.1427	603207.0140
Y2	109+81.00	-68.00	623031.0978	603227.9412
Y2	109+89.00	-56.21	623019.3536	603236.0133
Y2	128+67.00	-58.40	623033.0581	605113.9635
Y2	129+59.00	-85.00	623062.6508	605200.0465
Y2	130+40.00	-104.00	623089.4949	605272.1448
Y2	130+57.00	-77.00	623065.1108	605291.6663
Y2	132+00.00	-68.00	623085.0234	605424.6916
Y2	132+85.00	-71.00	623112.3812	605499.9480
Y2	132+90.00	-57.57	623101.3780	605508.9859
Y2	139+55.00	74.18	623309.2599	606146.0561
Y2	140+32.00	113.00	623316.0757	606232.0174
Y2	141+00.00	-79.77	623516.0805	606189.9172
Y2	141+05.00	131.00	623338.7430	606303.9400
Y2	141+31.00	132.00	623351.6049	606326.8848
Y2	141+61.00	82.00	623410.0511	606326.4798
Y2	141+75.00	-170.00	623631.8046	606205.9645
Y2	141+84.00	68.41	623433.7784	606339.0245
Y2	142+37.00	-132.00	623631.8596	606278.0190
Y2	142+59.00	-82.77	623601.7208	606322.6352
Y2	145+98.00	-100.00	623798.3924	606598.2455
Y2	146+00.00	-83.93	623785.9468	606608.6100
Y2	146+25.00	-103.00	623815.5011	606619.3475
Y2	146+27.00	-83.81	623800.4325	606631.3955
Y2	149+51.00	60.00	623814.8701	606984.6870
Y2	149+76.00	114.00	623769.8989	607022.3786
Y2	149+97.00	60.00	623827.1018	607026.3456
Y2	149+97.00	106.00	623782.6966	607038.3532

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 11/15/21 TO 1/14/22 .

REVISIONS

6/2/99

27-OCT-2022 13:42
V:\NC\Survey\032212-3L bp13r_con_van2\Survey\Property Data\a9 stuff\A0009CD_Revised_DGNs\A0009CD_ls_RW03E-1.dgn
pjshipman AT P40V-21H1-2