6/2/99

REVISIONS

PROPOSED ALIGNMENT CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
I-5716	RW02D-1

Location and Surveys

NV5 ENGINEERS & CONSULTANTS, INC.
8514 MCALPINE PARK DRIVE, SUITE 135
CHARLOTTE, NC 28211
P: 704.537.7300 www.NV5.com
NC License # F-1333

NORTH CAROLINA
PROFESSIONAL
9/24/2024
SEAL
L-5456
LAND SURVEYOR
CHRISTOPHER K. DRYE

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I, Christopher K. Drye, PLS, certify that the data compiled came from available surveys/mapping performed by others and provided to me by NCDOT and do not certify to the accuracy or quality of the individual data sources.

This day 9/24/2024.

DocuSigned by:
E4E4B1C69EC4D3...
Professional Land Surveyor L-5456

L

TYPE	STATION	NORTH	EAST
POT	10+00.00	722759.9522	1310018.6459
TS	10+24.64	722765.4080	1310042.6738
SC	14+24.64	722849.4295	1310433.7276
CS	42+65.99	722681.9580	1313241.0618
ST	46+65.99	722552.0412	1313619.3532
POT	65+58.99	721916.3888	1315402.4352

Y1

TYPE	STATION	NORTH	EAST
POT	10+00.00	724073.3141	1313131.5973
PC	15+20.00	723578.5954	1313291.7681
PT	18+26.12	723281.2438	1313363.3833
PC	29+11.18	722209.9765	1313535.7948
PT	32+63.27	721869.9782	1313625.2923
PC	37+35.87	721426.8833	1313789.6544
PT	38+50.00	721317.2136	1313821.1744
POT	40+83.96	721088.1294	1313868.6923

RPA

TYPE	STATION	NORTH	EAST
POT	10+00.00	722031.6773	1315276.6629
PC	13+23.04	722154.4375	1314977.8573
PT	17+75.78	722372.2188	1314582.0368
CS	17+75.78	722372.2188	1314582.0368
SC	19+75.78	722499.8843	1314428.4473
CS	21+10.64	722604.2923	1314343.3707
SRS	23+10.64	722779.0162	1314246.3669
SC	25+10.64	722946.7555	1314139.1088
PT	27+58.53	723039.6320	1313916.1854
POT	32+72.45	723039.6524	1313402.2654

RPB

TYPE	STATION	NORTH	EAST
TS	10+00.00	722994.5506	1312141.9078
SC	11+00.00	722984.0470	1312241.3539
CS	16+60.26	722971.0770	1312800.9584
ST	17+60.26	722976.9620	1312900.7843
POT	22+67.68	723009.0342	1313407.1931

RPC

TYPE	STATION	NORTH	EAST
POT	10+00.00	722868.7611	1311940.9930
TS	10+86.96	722857.4765	1312027.2215
SC	13+86.96	722803.8614	1312322.0900
CS	18+68.89	722567.0739	1312736.5384
ST	21+68.89	722340.2819	1312932.4654
PC	23+06.69	722231.6582	1313017.2536
CS	26+47.30	722081.8633	1313311.1715
ST	28+47.30	722108.9659	1313508.7373
POT	28+92.53	722118.9151	1313552.8654

LPA

TYPE	STATION	NORTH	EAST
TS	10+00.00	722601.5435	1313678.8747
SC	13+00.00	722564.5965	1313970.9139
PT	19+51.32	723013.6523	1313900.8191
POT	24+45.69	723013.6719	1313406.4467

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 9/11/2024 TO 9/12/2024.

$$$$USERNAME$$$$ $$$$SYSTIME$$$$ $$$$DGN$$$$ $$$$$$$$$$