NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
GEOTECHNICAL UNIT BORING LOG

SHEET 2 OF 2

PROJECT NO. 8.T190301	ID. R-2514A	COUNTY ONSLOW	GEOLOGIST W.T. HART
SITE DESCRIPTION -L- (US 17) OVER STARKY'S CREEK			GROUND WATER
BORING NO. B2-A (SBL)	BORING LOCATION 182+93.0	OFFSET 7.80 m LT. ALIGNMENT -L-	0 HR. N.M.
COLLAR ELEV. 8.45 m	NORTHING 0.00	EASTING 0.00	24 HR. ARTESIAN
TOTAL DEPTH 18.92 m	DRILL MACHINE CME-45B	DRILL METHOD ROTARY W/MUD	HAMMER TYPE AUTOMATIC
START DATE 5/6/99	COMPLETION DATE 5/7/99	SURFACE WATER DEPTH	DEPTH TO ROCK

ELEV.	DEPTH	BLOW COUNT 15cm	15cm	15cm	PEN. (m)	BLOWS PER 30cm 0 25 50 75 100	SAMPLE NUMBER	▼/MOI.	LOG	SOIL AND ROCK DESCRIPTION
						BORING TERMINATED AT ELEV.-10.47 m IN VERY DENSE FINE TO COARSE SAND				