NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
GEOTECHNICAL UNIT BORING LOG

PROJECT NO. 8.1080601	ID. B-3348	COUNTY HYDE	GEOLOGIST K.B. MILLER
SITE DESCRIPTION BRIDGE NO. 54 ON US 264 OVER KITTY CREEK			GROUND WATER
BORING NO. EB2-B	BORING LOCATION 23+85	OFFSET 18.0' RT.	ALIGNMENT -L-	0 HR. N.M.
COLLAR ELEVATION 1.1'	NORTHING 0.00	EASTING 0.00		24 HR. 0.5'
TOTAL DEPTH 88.2'	DRILL MACHINE CME-45B	DRILL METHOD ROTARY W/MUD	HAMMER TYPE AUTOMATIC	
START DATE 2/12/03	COMPLETION DATE 2/12/03	SURFACE WATER DEPTH		

ELEV.	DEPTH (FT.)	BLOW COUNT 0.5'	0.5'	0.5'	PEN. (FT.)	BLOWS PER FOOT (0 25 50 75 100)	SAMPLE NUMBER	MOI.	LOG	SOIL AND ROCK DESCRIPTION
1.1 / 0.0	0.0	WOH	WOH	WOH	1	0		▼		INTERLAYERED GRAY SANDY CLAY, SANDY SILT AND SILTY SAND WITH SOME ORGANICS AND SHELLS, WET
	4.3	1	1	2	1	3				
-5.0	6.7	4	4	4	1	8				
-10.0	11.7	4	8	6	1	14				
-15.0	16.7	WOH	WOH	WOH	1	0				
-20.0	21.7	9	11	20	1	31	SS-67			
-25.0	26.7	0	2	3	1	5				
-30.0	31.7	3	6	7	1	13				GRAY SILTY SAND WITH TRACE SHELLS, SAT.
-35.0	36.7	1	2	2	1	4				
-40.0	41.7	5	13	15	1	28	SS-68			
-45.0	46.7	7	7	9	1	16				
-50.0	51.7	4	6	6	1	12				
-55.0	56.7	6	10	7	1	17				
-60.0	61.7	4	7	7	1	14	SS-69			
-65.0	66.7	0	2	3	1	5				
-70.0	71.7	0	1	3	1	4	SS-70			GRAY SANDY SILT AND SILTY SAND WITH TRACE OF SHELL FRAGMENTS, WET TO SAT.

NORTH CAROLINA DEPARTMENT OF TRANSPORTATION
GEOTECHNICAL UNIT BORING LOG

PROJECT NO. 8.1080601	ID. B-3348	COUNTY HYDE	GEOLOGIST K.B. MILLER
SITE DESCRIPTION BRIDGE NO. 54 ON US 264 OVER KITTY CREEK			GROUND WATER
BORING NO. EB2-B	BORING LOCATION 23+85	OFFSET 18.0' RT.	ALIGNMENT -L-	0 HR. N.M.
COLLAR ELEVATION 1.1'	NORTHING 0.00	EASTING 0.00		24 HR. 0.5'
TOTAL DEPTH 88.2'	DRILL MACHINE CME-45B	DRILL METHOD ROTARY W/MUD	HAMMER TYPE AUTOMATIC	
START DATE 2/12/03	COMPLETION DATE 2/12/03	SURFACE WATER DEPTH		

ELEV.	DEPTH (FT.)	BLOW COUNT 0.5'	0.5'	0.5'	PEN. (FT.)	BLOWS PER FOOT (0 25 50 75 100)	SAMPLE NUMBER	MOI.	LOG	SOIL AND ROCK DESCRIPTION
75.0	76.7	7	12	15	1	27				GRAY SANDY SILT AND SILTY SAND WITH TRACE OF SHELL FRAGMENTS, WET TO SAT.
-80.0	81.7	11	8	10	1	18				
-85.0	86.7	14	14	20	1	34				
-90.0						BORING TERMINATED AT ELEV. -87.1 FEET IN HARD SANDY SILT				
-95.0										
-100.0										
-105.0										
-110.0										
-115.0										
-120.0										
-125.0										
-130.0										
-135.0										
-140.0										
-145.0										
-150.0										