METRIC	PROJECT REFERENCE NO.	SHEET NO.
5 0 10	R-2552B	42A
	ROADWAY DESIGN ENGINEER	HYDRAULICS ENGINEER
	PRELIMINARY PLANS DO NOT USE FOR CONSTRUCTION	
CONST. REV. _____		
R/W REV. _____		

SOIL TEST RESULTS

SAMPLE NO.	OFFSET	STATION	DEPTH INTERVAL	AASHTO CLASS.	L.L.	PL. I.	% BY WEIGHT				% PASSING SIEVES			% MOISTURE	% ORGANIC
							C. SAND	F. SAND	SILT	CLAY	10	40	200		
SS-139	CL	3+40	0.74-1.19	A-7-5(50)	88	50	4.2	13.9	7.3	74.6	100	98	85	24.5	
SS-140	CL	3+40	2.26-2.71	A-7-5(11)	51	17	9.7	29.6	22.4	38.3	92	88	63	27.4	
SS-141	CL	3+40	3.78-4.23	A-5(5)	51	7	10.1	39.1	32.7	18.1	100	97	60		
SS-142	CL	3+40	6.82-7.27	A-7-5(6)	48	13	16.0	36.2	43.8	4.0	100	94	54	42.9	
SS-143	CL	3+40	9.86-10.31	A-7-5(8)	46	12	8.5	33.6	55.9	2.0	100	98	66	47.0	
S-144	CL	4+17	0.20-1.20	A-7-6(10)	48	22	24.9	20.8	28.0	26.3	97	80	56		
S-248	CL	4+17	1.50-2.00	A-7-6(7)	46	18	20	28.9	14.8	36.3	95	85	54		
S-145	CL	4+17	3.20-4.30	A-7-6(15)	60	37	19.8	30.1	29.8	20.2	92	82	51		
S-146	CL	4+17	4.50-4.70	A-7-5(25)	68	31	7.1	25.1	39.5	28.3	100	98	73		
S-147	CL	4+17	4.90-6.00	A-7-5(22)	66	27	8.5	24.1	45.2	22.2	100	97	72		
S-148	CL	4+17	6.20-9.74	A-7-5(11)	57	15	10.1	31.1	46.6	12.1	100	96	65		
S-178	CL	2+60	3.50-6.00	A-7-5(11)	55	15	7.3	29.7	34.7	28.3	98	95	67		
S-182	CL	3+80	4.50-6.50	A-7-5(36)	73	33	5.7	8.1	33.7	52.6	98	94	87		
SS-173	CL	4+60	0.83-1.28	A-7-5(24)	63	28	2.8	24.9	19.7	52.6	100	99	77	27.1	
SS-174	CL	4+60	5.39-5.84	A-5(0)	41	NP	15.4	54.2	18.3	12.1	100	94	38	16.0	
SS-175	CL	4+60	9.95-10.40	A-5(0)	42	NP	14.2	52.6	21.1	12.1	100	94	41	22.9	

$$$$SYSTIME$$$$
$$$$USERNAME$$$$DGN$$ $$ $$ $$ $$ $$ $$ $$