PROJECT REFERENCE NO. R-2552B | SHEET NO. 38A
METRIC
ROADWAY DESIGN ENGINEER
HYDRAULICS ENGINEER
CONST.REV. ________
R/W REV. ________
PRELIMINARY PLANS
DO NOT USE FOR CONSTRUCTION

SOIL TEST RESULTS

SAMPLE NO.	OFFSET	STATION	DEPTH INTERVAL	AASHTO CLASS.	L.L.	PL. I.	% BY WEIGHT C. SAND	F. SAND	SILT	CLAY	% PASSING SIEVES 10	40	200	% MOISTURE	% ORGANIC
SS-149	CL	19+60	0.75-1.20	A-7-6(13)	53	27	18.8	25.1	27.8	28.3	96	85	58		
SS-150	CL	19+60	2.27-2.72	A-7-5(27)	73	30	7.9	19.2	36.5	36.4	99	95	76	34.6	
SS-151	CL	19+60	3.79-4.35	A-7-5(17)	67	16	7.3	23.7	48.8	20.2	100	97	74		
RT-5	CL	19+60	3.80-5.31	A-7-5(27)	71	29	6.3	19.8	21.4	52.5	100	98	78		
ST-5	CL	19+60	4.40-5.01	A-7-5(12)	65	18	10.5	37.7	21.5	30.4	100	96	91		
SS-152	CL	19+60	5.31-5.76	A-7-5(10)	58	15	13.1	32.0	46.8	8.1	100	96	60	37.5	
CBR-6	CL	19+60	6.60-8.73	A-7-5(11)	52	16	10.5	30.7	30.4	28.3	100	97	65		
SS-153	CL	19+60	8.35-8.80	A-5(0)	45	NP	24.7	42.7	28.6	4.0	100	90	40	48.6	
S-144	CL	20+33	0.20-1.20	A-7-6(10)	48	22	24.9	20.8	28.0	26.3	97	80	56		
S-248	CL	20+33	1.50-2.00	A-7-6(7)	46	18	20.0	28.9	14.8	36.3	95	85	54		
S-145	CL	20+33	3.20-4.30	A-7-6(15)	60	37	19.8	30.1	29.8	20.2	92	82	51		
S-146	CL	20+33	4.50-4.70	A-7-5(25)	68	31	7.1	25.1	39.5	28.3	100	98	73		
S-147	CL	20+33	4.90-6.00	A-7-5(22)	66	27	8.5	24.1	45.2	22.2	100	97	72		
S-148	CL	20+33	6.20-9.74	A-7-5(11)	57	15	10.1	31.1	46.6	12.1	100	96	65		
SS-154	CL	21+80	2.29-2.74	A-7-5(18)	52	12	2.8	28.3	48.6	20.2	100	99	97	36.4	
SS-156	CL	21+80	3.81-4.26	A-7-5(9)	49	11	5.1	32.2	54.7	8.1	100	98	70	42.1	
SS-157	CL	21+80	6.85-7.30	A-7-5(10)	49	15	5.3	40.4	50.3	4.0	100	99	64	20.7	
S-159	CL	22+60	1.50-6.00	A-7-6(9)	44	15	7.7	34.2	46.0	12.1	100	98	64		

$$$$$SYSTIME$$$$$
$$$$$$$$$$DGN$$$$$$$$$$$$$$$$$$$
$$$$USERNAME$$$$