LABORATORY SUMMARY SHEET FOR ROCK CORE SAMPLES
Bridge No. 21 on SR 1001 Over Troublesome Creek
B-3899,33335.1.1

TIERRA No: 6211-04-070

Boring #	Sample #	Depth (ft)	Average Diameter (in)	Average Length (in)	L/D	Total Volume (ft)3	Total Core Weight (lb)	Core Moisture Content (%)	Core Dry Weight (lb)	Unit Weight (pcf)	Rate of Stress Increase (lbs/min)	Max Unconfined Compression (psi)	Remarks
B - 1B	RS - 1	37.6 - 38.1	2.381	3.435	1.44	0.0088	1.2925	0.66	1.2840	145.1	1000	2893	
B - 2A	RS - 2	31.65 - 32.2	2.365	3.361	1.42	0.0085	1.4383	0.65	1.4290	167.3	1000	3222	
B - 2B	RS - 3	39.45 - 40.0	2.387	2.608	1.09	0.0068	1.1030	1.49	1.0868	161.0	1000	1524	