INTERMEDIATE CONTRACT TIME:
COMPLETE THE WORK REQUIRED OF PHASE II, STEP 13 IN 35 CONSECUTIVE DAYS.

STEP 13: UNCOVER THE OFF SITE DETOUR SIGNING FOR -Y6- AS SHOWN ON SHEET TMP-2D, CLOSE -Y6- TO THRU TRAFFIC AND PLACE -Y6- TRAFFIC ON THE OFFSITE DETOUR SHOWN ON SHEET TMP-2D. CONSTRUCT PROPOSED -Y6- FROM STA. 11+00+/- TO STA. 19+50+/- AND REMAINING CONSTRUCTION ON -L- ADJACENT TO -Y6- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y6- AND -L- AS SHOWN ON SHEET TMP-42. OPEN -Y6- TO THE PATTERN SHOWN ON SHEET TMP-42.

STEP 14: INSTALL AND COVER OFF SITE DETOUR SIGNING FOR THE -Y9- OFF SITE DETOUR AS SHOWN ON SHEET TMP-2C.

INTERMEDIATE CONTRACT TIME:
COMPLETE THE WORK REQUIRED OF PHASE II, STEP 15 IN 14 CONSECUTIVE DAYS.

STEP 15: UNCOVER THE OFF SITE DETOUR SIGNING FOR -Y9- AS SHOWN ON SHEET TMP-2C, CLOSE -Y9- TO THRU TRAFFIC AND PLACE -Y9- TRAFFIC ON THE OFFSITE DETOUR SHOWN ON SHEET TMP-2C. CONSTRUCT PROPOSED -Y9- FROM STA. 11+50+/- TO STA. 14+15+/- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE AS SHOWN ON SHEET TMP-34. INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y9-, -Y11-, AND -L- AS SHOWN ON SHEETS TMP-34 THRU TMP-36. ACTIVATE THE PROPOSED TRAFFIC SIGNAL AT THE -Y9-/-Y11- INTERSECTION AND SHIFT TRAFFIC TO THE PATTERN SHOWN ON SHEETS TMP-34 THRU TMP-36.

STEP 16: USING LANE AND SHOULDER CLOSURES AS NECESSARY (ACCORDING TO THE REQUIREMENTS DESCRIBED IN GENERAL NOTES E THRU I, SHEET TMP-1B) COMPLETE CONSTRUCTION ON ALL SECTIONS OF TEMPORARY PAVEMENT, PROPOSED -L- AND -Y- LINE ROADWAYS (UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE), STORM WATER INSTALLATIONS, ETC. THAT WILL BE REQUIRED IN ORDER TO SHIFT TRAFFIC TO THE PATTERN SHOWN ON SHEETS TMP-47 THRU TMP-60 WITH THE EXCEPTION OF THE -Y10- CROSSING OF -L- SHOWN ON SHEET TMP-36 AND THE LEFT SIDE -L- CROSSING OF -Y1- AS SHOWN ON SHEET TMP-46.

STEP 17: CLOSE -Y10- (HOLLY HILLS DR SIDE) TO TRAFFIC AT THE EXISTING -L- INTERSECTION AS SHOWN ON SHEET TMP-36 AND PLACE THE -Y10- TRAFFIC INTO THE -Y9- TO -L- TEMPORARY TRAFFIC PATTERN, ALREADY IN PLACE, AS SHOWN ON SHEETS TMP-34 THRU TMP-36. CONSTRUCT PROPOSED -Y10- FROM THE -L- RIGHT SIDE INTERSECTION TO STA. 23+50+/- AND CONSTRUCT PROPOSED -Y10A- FROM STA. 10+00+/- TO STA. 11+75+/- AS SHOWN ON SHEET TMP-36.

PHASE III

STEP 1: AWAY FROM TRAFFIC, INSTALL AS MUCH AS POSSIBLE OF THE TEMPORARY PAVEMENT MARKINGS, SIGNS, AND TRAFFIC MANAGEMENT DEVICES, INCLUDING PORTABLE CONCRETE BARRIER, AS SHOWN ON SHEETS TMP-47 THRU TMP-60.

INSTALL AND COVER OFF SITE DETOUR SIGNING FOR THE -Y1- (DAIRY RD SIDE) OFF SITE DETOUR AS SHOWN ON SHEET TMP-2F.

INTERMEDIATE CONTRACT TIME:
COMPLETE THE WORK REQUIRED OF PHASE III STEPS 2 AND 3 IN 21 CONSECUTIVE DAYS.

STEP 2: UNCOVER THE OFF SITE DETOUR SIGNING FOR -Y1- (DAIRY RD SIDE) AS SHOWN ON SHEET TMP-2F, CLOSE -Y1- TO THRU TRAFFIC AND PLACE -Y1- TRAFFIC ON THE OFFSITE DETOUR SHOWN ON SHEET TMP-2F. CONSTRUCT PROPOSED -Y1- FROM STA. 14+00+/- TO STA. 17+13+/- AND REMAINING LEFT SIDE OF -L- ADJACENT TO -Y1- FROM STA. 38+83+/- TO STA. 40+29+/- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE.

INSTALL AND COVER OFF SITE DETOUR SIGNING FOR THE -Y1- (SAUNDERS RD SIDE) OFF SITE DETOUR AS SHOWN ON SHEET TMP-2G AND THE -Y10- (GLEN RD) OFF SITE DETOUR AS SHOWN ON SHEET TMP-2H.

STEP 3: **WORKING IN A CONTINUOUS MANNER COMPLETE THE FOLLOWING TRAFFIC** SHIFTS IN THE ORDER SHOWN USING 15 MINUTE ROAD CLOSURE(S) AS DESCRIBED IN 'GENERAL NOTE C' AND ROADWAY STANDARD DRAWING NO. 1101.02, SHEET 1 OF 15:

(A) TIE IN PROPOSED WESTBOUND -L- FROM STA. 17+00+/- TO THE -Y13- INTERSECTION BY INSTALLING THE REMAINING TEMPORARY PAVEMENT MARKINGS IN THE TIE-IN AREAS AS SHOWN ON SHEETS TMP-47 AND TMP-52. INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y1- (DAIRY RD SIDE) AS SHOWN ON SHEET TMP-48 AND OPEN WESTBOUND -L- FROM STA. 17+00+/- TO THE -Y13- INTERSECTION AND -Y1- (DAIRY RD SIDE) TO THE PATTERN SHOWN ON SHEET TMP-48.

(B) TIE IN PROPOSED EASTBOUND -L- FROM STA. 17+00+/- TO STA. 373+00+/- BY INSTALLING THE REMAINING TEMPORARY PAVEMENT MARKINGS IN THE TIE-IN AREAS AS SHOWN ON SHEETS TMP-47 AND TMP-59. MODIFY PAVEMENT MARKINGS AND DEVICES ON -Y- LINES TO ACCOMODATE EASTBOUND -L- TRAFFIC AND OPEN EASTBOUND -L- FROM STA. 17+00+/- TO STA. 373+00+/- -L- TO THE PATTERN SHOWN ON SHEETS TMP-47 THRU TMP-60.

(C) TIE IN PROPOSED WESTBOUND -L- FROM THE -Y13- INTERSECTION TO THE LIMITS SHOWN ON SHEET TMP-60 BY INSTALLING THE REMAINING TEMPORARY PAVEMENT MARKINGS IN THE TIE-IN AREAS AS SHOWN ON SHEETS TMP-52 AND TMP-60. OPEN WESTBOUND -L- FROM THE -Y13- INTERSECTION TO THE LIMITS SHOWN ON SHEET TMP-60 TO THE PATTERN SHOWN ON SHEETS TMP-52 TO TMP-60. UNCOVER THE OFF SITE DETOUR SIGNING FOR -Y10- (GLEN RD SIDE) AS SHOWN ON SHEET TMP-2H, IMMEDIATELY CLOSE -Y10- AND -Y11- TO THRU TRAFFIC AND PLACE -Y10- TRAFFIC ON THE OFFSITE DETOUR SHOWN ON SHEET TMP-2H. BEGIN CONSTRUCTION ON THE -Y11- CUL-DE-SAC AS SHOWN ON SHEET TMP-55. THE CLOSURE DATE AND TIME OF THE -Y10- CLOSURE WILL SIGNIFY THE BEGINNING OF THE DURATION REQUIREMENTS OF INTERMEDIATE CONTRACT TIME AS DESCRIBED BELOW.

NOTE: CONTRACTOR MAY COMPLETE PHASE III, STEPS 4, 5, AND 6 SIMULTANEOUSLY

INTERMEDIATE CONTRACT TIME:
COMPLETE THE WORK REQUIRED OF PHASE III, STEP 4 IN 28 CONSECUTIVE DAYS.

STEP 4: CONSTRUCT PROPOSED -Y10- (GLEN RD SIDE) FROM STA. 14+00+/- TO STA. 17+25+/- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y10- AS SHOWN ON SHEET TMP-56. OPEN -Y10- (GLEN RD SIDE) TO THE PATTERN SHOWN ON SHEET TMP-56.

INTERMEDIATE CONTRACT TIME:
COMPLETE THE WORK REQUIRED OF PHASE III, STEP 5 IN 21 CONSECUTIVE DAYS.

STEP 5: UNCOVER THE OFF SITE DETOUR SIGNING FOR -Y1- (SAUNDERS RD SIDE) AS SHOWN ON SHEET TMP-2G, CLOSE -Y1- TO THRU TRAFFIC AND PLACE -Y1- TRAFFIC ON THE OFFSITE DETOUR SHOWN ON SHEET TMP-2G. CONSTRUCT PROPOSED -Y1- FROM STA. 17+13+/- TO STA. 20+00+/- AND REMAINING RIGHT SIDE OF -L- ADJACENT TO -Y1- FROM STA. 38+20+/- TO STA. 40+30+/- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE. INSTALL TEMPORARY PAINT PAVEMENT MARKINGS AND MARKERS ON -Y1- (SAUNDERS RD SIDE) AS SHOWN ON SHEET TMP-48 AND OPEN -Y1- (SAUNDERS RD SIDE) TO THE PATTERN SHOWN ON SHEET TMP-48.

STEP 6: CONSTRUCT ALL REMAINING SECTIONS OF -L- UP TO BUT NOT INCLUDING THE FINAL LAYER OF SURFACE COURSE INCLUDING ANY REMAINING MEDIAN ISLAND CONSTRUCTION AS SHOWN ON SHEETS TMP-47 THRU TMP-57 AND THE ROADWAY DESIGN PLANS.

PHASE IV

STEP 1: USING ROADWAY STANDARD DRAWING NO. 1101.02, SHEETS 1 AND 3 OF 15, INSTALL THE FINAL LAYER OF SURFACE COURSE, FINAL PAVEMENT MARKINGS AND MARKERS AND SHIFT ALL ROADWAYS TO THE FINAL TRAFFIC PATTERN. SEE THE FINAL PAVEMENT MARKING PLANS.