```
Input  File: R:\Roadway\Xsc\XS Earthwork Files\EW_Y6.inp
Output File: EW_Y6.log
 1     1     1
 1     2     2    earthwork
 1     3     3 /*   TOLERANCE = 0.01    */
 1     4     4
 1     5     5    xs dgn = R:\ROADWAY\XSC\R3421B_RDY_xsc_Y6.DGN
 1     6     6
 1     7     7       proposed finish grade
 1     8     8       soil type = unclassified
 1     9     9       type = line
 1    10    10       fill mult factor = 1.00
 1    11    11       lvname = Old_Level_2, Old_Level_3, Prop XS Finish Grade
Earthwork, Prop XS Finish Grade Pavement
 1    12    12
 1    13    13       existing ground line
 1    14    14       soil type = unclassified
 1    15    15       type = line, line_string
 1    16    16       lvname = Old_Level_60
 1    17    17       lvname = Exist XS Ground Line
 1    18    18
 1    19    19       write earthwork shapes
 1    20    20         plot parameters
 1    21    21            lvname = prop xs earthwork shape
 1    22    22            co = 1
 1    23    23            stratify shape color

 1    30    30       process earthwork for baseline = Y6
 1    31    31       job number = RDY
 1    32    32       beg station = 17+00 R 1
 1    33    33       end station = 17+00 R 1


COMPUTING EARTHWORKS FOR BASELINE = Y6
COMPUTING EARTHWORKS FOR JOB = RDY
FORMING LIST OF XSCELLS
BEGINNING EARTHWORKS COMPUTATION
```

Station	Material Name	End Areas (sq. ft.)	Unadjusted Volumes (cu. yd.)	Adjusted Volumes (cu. yd.)	Mult Factor	Mass Ordinate
16+57.58	UNCLASSIFIED					
	Common Exc	73.20	0	0	1.00	
	Subgrade Exc	0.00	0	0	1.00	
	Subsoil Exc	0.00	0	0	1.00	
	Fill	51.76	0	0	1.00	0

ear_Y6_16+57.57-17+33.96

17+00.00 UNCLASSIFIED					
Common Exc	73.20	115	115	1.00	
Subgrade Exc	0.00	0	0	1.00	
Subsoil Exc	0.00	0	0	1.00	
Fill	51.76	81	81	1.00	0
17+33.96 UNCLASSIFIED					
Common Exc	73.20	92	92	1.00	
Subgrade Exc	0.00	0	0	1.00	
Subsoil Exc	0.00	0	0	1.00	
Fill	51.76	65	65	1.00	0

G R A N D S U M M A R Y T O T A L S

Material Name	Unadjusted Volumes (cu. yd.)	Adjusted Volumes (cu. yd.)	Mult Factor
UNCLASSIFIED			
Common Exc	207	207	1.00
Subgrade Exc	0	0	1.00
Subsoil Exc	0	0	1.00
Fill	146	146	1.00