BRIDGE DATA

PROJECT NO.	SHEET NO.
2022CPT.09.07.10801, 2022CPT.09.08.20801	16

Map No.	Route No.	Route Name	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width (Ft)	Horizontal Clearance Under (Ft.)	Vertical Clearance Under	Length (Ft)	Posting	Recommended Treatment, From Bridge Maintenance
9	SR1322	Ebenezer Rd	235	Cold Water Creek	STL.PLK,6 AWS	24.083	NA	NA	37	NA	Mill 1.5" and pave back S9.5B
13	SR1503	Grace Church Rd	255	Grants Creek	STL.PLK,5.5 AWS	27.833	NA	NA	40	NA	Bridge being repalced. Pave up to construction limits
14	SR1910	Old Mocksville Rd	82	Deals Creek	PPC.CS/5.5 AWS	27	NA	NA	97	NA	Mill and Pave 11/2"
16	SR1915	Old Union Church Rd	92	Crane Creek	PPCCS,3.9" AWS	29.5	NA	NA	122	NA	Mill and Pave 11/2"
18	SR2120	Long Ferry Rd	134	I85	9"RC SLAB	48.41	NA	NA	202	NA	Do not pave on bridge deck, Mill Approaches