RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
U-5738	RW03E-1

Location and Surveys

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-3877 LAND SURVEYOR MICHAEL L. MOTSINGER

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , Michael L. Motsinger , certify that the right of way and permanent easement monumentation for this project shown herein was verified under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from July 2021 to September 2021, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 7th day of October, 2021.

DocuSigned by:
Michael L. Motsinger
FDB8FE70E23C40E...
Professional Land Surveyor L-3877

NORTH CAROLINA PROFESSIONAL SEAL L-3877 LAND SURVEYOR MICHAEL L. MOTSINGER

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	34+54.00	-116.47	689758.4525	1556822.0249
L	36+42.09	-86.76	689929.1687	1556742.5877
L	36+42.09	-104.35	689919.2000	1556728.0992
L	41+64.59	-68.58	690372.0781	1556462.0350
L	44+18.17	-55.00	690594.0309	1556336.3126
L	44+18.20	-67.57	690587.3370	1556325.6692
L	44+54.21	-174.33	690564.5000	1556214.3674
L	45+49.25	-116.89	690683.5103	1556213.7890
L	45+60.00	-55.00	690721.8221	1556263.7060
L	45+86.00	-87.03	690731.9713	1556222.9067
L	47+44.90	-55.00	690897.6713	1556187.7415
L	49+12.00	-55.00	691063.5600	1556138.1586
L	50+79.00	-55.00	691233.8270	1556107.3383
L	51+15.06	-82.05	691268.2948	1556076.2690
L	51+71.94	-82.79	691328.0422	1556070.7094
L	51+94.00	-55.00	691352.5834	1556097.2110
L	52+94.00	-55.00	691456.2216	1556095.8215
L	56+35.00	-55.00	691797.1645	1556102.6914
L	59+76.00	-55.00	692138.0906	1556109.5611
L	62+28.00	-55.00	692385.7898	1556105.0725
L	64+24.00	56.99	692590.7099	1556199.7575
L	64+50.00	79.66	692619.7642	1556219.0992
L	64+80.00	-55.00	692632.4246	1556081.7001
L	65+00.91	97.14	692673.2731	1556229.7339
L	65+52.80	55.07	692719.1422	1556181.1673
L	74+93.00	-55.00	693636.5201	1555947.6879
L	76+96.00	-55.00	693850.1875	1555940.9344

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	37+01.00	-100.00	689970.2051	1556698.2966
L	38+45.00	-100.00	690088.8540	1556616.6973
L	39+50.00	-176.28	690132.1426	1556494.3451
L	39+87.00	-190.00	690154.8554	1556462.0758
L	40+56.00	124.68	690389.4617	1556682.8242
L	40+70.00	169.25	690425.8158	1556712.0320
L	40+85.00	-142.00	690264.2143	1556445.6008
L	40+92.00	124.87	690418.9077	1556663.1722
L	41+03.00	154.00	690444.0975	1556681.3578
L	42+01.00	-129.00	690369.8740	1556391.2745
L	43+00.00	-107.00	690466.3655	1556355.5305
L	43+51.00	-117.00	690504.1225	1556319.8177
L	44+02.00	-101.00	690555.7775	1556306.0786
L	45+10.00	-100.00	690654.3123	1556248.4872
L	45+40.00	-122.00	690672.2925	1556213.8642
L	46+23.00	-132.27	690748.6401	1556165.0712
L	47+00.00	137.68	690924.8966	1556383.3991
L	47+19.00	131.00	690938.6121	1556370.9200
L	47+99.00	-94.00	690938.8629	1556132.5284
L	47+99.00	-55.00	690950.7629	1556169.6685
L	48+50.00	-102.00	690988.5649	1556109.1751
L	49+52.00	-96.00	691095.5437	1556088.9371
L	50+02.00	-69.00	691152.4637	1556105.4057
L	50+44.00	96.00	691219.9532	1556261.6014
L	50+56.00	70.00	691227.4753	1556234.2535
L	50+56.00	62.43	691226.4278	1556226.7518
L	50+96.00	-67.52	691249.9278	1556092.8250
L	52+50.00	-87.00	691410.3095	1556063.5830
L	54+99.00	-85.00	691661.7965	1556069.9577
L	56+10.00	-122.00	691773.5193	1556035.2014
L	56+10.00	-98.00	691773.0358	1556059.1965
L	56+24.04	-89.60	691786.9080	1556067.8823
L	56+24.32	-99.70	691787.3882	1556057.7872
L	56+50.00	90.00	691809.2403	1556247.9642
L	56+52.17	56.50	691812.0881	1556214.5164
L	56+67.00	-89.15	691829.8460	1556069.1922
L	56+67.00	-125.00	691830.5682	1556033.3503
L	57+07.31	-88.73	691870.1370	1556070.4212
L	57+44.00	89.00	691903.2414	1556248.8581
L	58+33.00	88.00	691992.2434	1556249.6513
L	59+17.01	104.52	692075.9066	1556267.8573
L	59+17.01	92.52	692076.1484	1556255.8597
L	59+34.00	104.00	692092.9006	1556267.6828
L	59+34.00	93.00	692093.1222	1556256.6850
L	60+29.00	-85.00	692190.3230	1556080.1884
L	62+01.00	-84.00	692357.8811	1556077.4916
L	63+01.00	-107.00	692453.3351	1556048.4006
L	63+84.00	-85.00	692535.5840	1556062.9850
L	64+45.48	105.81	692618.3618	1556245.6252
L	64+97.00	117.95	692672.1548	1556250.8855
L	65+17.00	122.00	692692.5143	1556252.2497
L	65+17.00	114.00	692691.4559	1556244.3200
L	68+00.00	122.00	692973.0269	1556214.8109
L	68+00.00	142.00	692975.6727	1556234.6351
L	68+01.00	-88.00	692946.2367	1556006.5244
L	68+32.00	-55.00	692981.3298	1556035.1333
L	68+32.00	-90.00	692976.6996	1556000.4409
L	68+53.70	-117.92	692994.5165	1555969.8923
L	69+99.00	-116.00	693138.7922	1555952.5765
L	70+50.00	148.93	693224.3926	1556208.4342
L	70+89.00	-241.63	693211.3813	1555816.1453
L	71+10.70	214.85	693293.2830	1556265.7388
L	71+98.00	137.00	693369.5131	1556177.0266
L	72+38.00	-107.00	693376.8822	1555929.8795
L	73+00.00	-104.00	693438.7341	1555924.6510
L	73+53.00	107.00	693519.1820	1556126.7850
L	73+55.00	127.00	693523.8103	1556146.3446
L	74+02.00	-97.00	693540.7637	1555918.0956
L	74+84.00	-114.00	693619.7940	1555890.3971
L	74+84.00	-78.66	693624.4686	1555925.4219
L	74+92.00	-114.00	693627.7236	1555889.3387
L	74+92.00	-76.88	693632.6349	1555926.1366
L	75+00.00	-75.00	693641.3044	1555926.8954
L	75+32.00	-91.00	693673.9911	1555907.1863
L	75+55.00	92.67	693712.0473	1556088.3193
L	76+22.22	94.50	693772.9915	1556087.8670
L	76+26.00	103.00	693776.4147	1556096.3587
L	76+34.13	94.40	693783.7782	1556087.7870
L	76+35.00	-176.00	693786.9683	1555817.4052
L	76+36.00	100.00	693785.4142	1556093.4027
L	76+62.00	-97.00	693815.8765	1555897.0652
L	76+62.00	-190.00	693819.2137	1555804.1251
L	76+78.00	-196.00	693838.5464	1555798.9686
L	77+10.00	-109.00	693869.4386	1555888.2589
L	78+13.00	-160.00	693992.0463	1555853.5583
L	78+25.00	-137.82	694001.3264	1555877.9660

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED _____ TO _____ .

REVISIONS

6/2/99

21-OCT-2021 13:54
S:\Units\Div08\Winston\Clifts Computer\Urban\U5738\2021-07-20\Julie\survey control sheets\tobechecked\U5738_LS_rw03e-1.dgn
mmotsinger AT LS-312635