DocuSign Envelope ID: 92D86A4F-1072-4E1B-9BB3-D6C5CCA2F3CD

6/2/99

REVISIONS

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
U-5606	RW03E-1

Location and Surveys

Vaughn & Melton Consulting Engineers
- New Bern, North Carolina 28562 Phone: (252) 631-5115
- Middlesboro, Kentucky 40965 Phone: (606) 248-6600
- Asheville, North Carolina 28806 Phone: (828) 253-2796
- Charlotte, North Carolina 28217 Phone: (704) 357-0488

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL LAND SURVEYOR SEAL L-2717 GARRY L. MOORE

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	18+64.00	-34.16	676985.2300	2477226.7309
L	19+04.00	-30.00	677002.6340	2477262.9857
L	22+38.47	30.00	677128.5266	2477579.2593
L	26+26.28	-30.00	677399.1050	2477864.3216
L	26+40.38	30.00	677357.9900	2477910.2381
L	27+71.99	-30.00	677482.5457	2477983.7773
L	27+75.96	30.00	677435.6335	2478021.3944
L	31+20.68	-31.00	677683.0416	2478269.0657
L	33+72.73	-31.00	677827.3769	2478475.6996
L	34+22.88	-36.10	677860.2746	2478513.8835
L	34+31.00	-28.00	677858.2826	2478525.1837
L	36+71.49	-28.00	677995.9974	2478722.3395
L	37+21.49	-28.00	678024.6296	2478763.3301
L	39+73.04	-28.00	678168.6792	2478969.5548
L	40+23.04	-28.00	678197.3112	2479010.5452
L	43+74.19	-28.00	678398.3890	2479298.4128
L	44+24.19	-28.00	678427.0216	2479339.4040
L	47+22.29	-28.00	678597.7300	2479583.7942
L	57+59.00	-28.45	679189.1516	2480435.3775
L	57+61.00	28.00	679143.8922	2480469.1772
L	58+86.00	28.00	679215.0940	2480571.9162
L	58+88.90	-28.00	679262.7724	2480542.4006
L	61+35.98	28.00	679357.4843	2480777.3752
L	62+32.27	-29.25	679459.3866	2480823.9062
L	64+03.76	28.00	679510.0173	2480997.4693
L	64+33.75	29.00	679526.2770	2481022.6864
L	65+46.52	-27.50	679636.9531	2481083.1911
L	65+77.54	29.00	679608.1843	2481140.8728
L	65+97.00	31.50	679617.1944	2481158.2707
L	66+00.48	-29.50	679669.3444	2481126.4359
L	66+62.93	31.50	679654.4537	2481212.4511
L	76+64.28	-25.38	680269.0268	2482004.9333
L	77+11.62	-66.59	680329.9328	2482020.0919
L	77+12.40	-65.75	680329.6901	2482021.2201
L	78+06.52	-99.79	680411.7213	2482079.7775
L	78+15.60	-22.08	680352.7922	2482131.2315
L	80+77.00	-22.12	680502.4983	2482345.1062
L	81+03.00	-32.16	680525.7339	2482360.4933
L	81+42.45	-67.62	680577.4906	2482372.1303
L	81+45.00	-64.84	680576.6962	2482375.8236
L	82+35.91	-91.98	680651.4460	2482434.2433
L	82+36.54	-21.03	680593.9630	2482475.8257

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
RAMP	14+75.18	20.61	677088.9676	2477522.6257

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y2	11+01.00	40.00	677451.8283	2477874.0765
Y2	11+10.00	-40.00	677492.5839	2477943.5026
Y2	12+08.00	50.00	677360.1943	2477930.2165
Y2	12+15.00	-50.00	677414.5385	2478014.4527

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y3	12+58.00	-30.00	679170.6266	2480560.4313
Y3	12+65.00	30.00	679130.7012	2480515.0996
Y3	11+27.00	-29.27	679277.8847	2480485.2042
Y3	11+40.00	31.34	679232.6677	2480442.7962

I , Garry L. Moore , certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from DEC. 2021 to JAN. 2022, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 11th day of January, 2022.

DocuSigned by:
GARRY MOORE
Professional Land Surveyor L-2717

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED DEC. 2021 TO JAN. 2022.

11-JAN-2022 07:32
L:\2016\U06005606\ls_rw03e-1.dgn
tflemmons AT RVA19107