DocuSign Envelope ID: 68BA5EA0-F508-417B-838C-53D2473C9D42

6/2/99

REVISIONS

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
BR-0032	RW03E-1

Location and Surveys

MATTERN AND CRAIG
ENGINEERS & SURVEYORS
12 BROAD STREET
ASHEVILLE NORTH CAROLINA 28801
(828) 254-2201
FAX (828) 254-4562
NC LIC. NO. C-1154

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-5235 LAND SURVEYOR RON L. ZIETLOW

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , R. L. Zietlow , certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 9/30/19 to 12/30/21, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 30th day of December, 2021.

DocuSigned by:
Ron Zietlow
4B1A0A8A8B0A4F3...

Professional Land Surveyor L-5235

-L- NC 209 ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST	
L	10+87.57	50.00	779731.6197	855336.2746	
L	10+87.57	-50.00	779773.9177	855426.8884	
L	11+33.90	52.48	779685.1253	855357.9789	
L	11+44.58	-46.95	779727.4250	855448.5920	
L	12+52.91	-42.13	779647.4872	855505.6122	
L	12+85.03	58.33	779552.0374	855460.4783	
L	12+90.03	-41.54	779623.9436	855529.9728	MAG NAIL IN ROCK
L	13+24.65	59.81	779523.6672	855492.7890	MAG NAIL IN ROCK
L	13+25.37	-40.18	779601.8780	855555.1034	
L	13+93.44	60.40	779479.7517	855547.9074	
L	13+98.14	-39.49	779557.9625	855610.2217	MAG NAIL SET IN TREE
L	15+06.27	-44.32	779542.5836	855686.1166	
L	15+19.48	54.82	779446.2073	855712.7625	
L	15+78.39	-49.93	779563.5386	855731.5576	
L	15+81.12	50.00	779480.5647	855787.3040	

-L- NC 209 ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST	
L	11+69.00	-44.66	779707.7056	855458.8052	DRILL HOLE IN ROCK
L	11+69.00	-64.00	779718.7252	855474.6937	
L	11+91.00	-64.00	779703.3124	855485.9151	
L	11+91.00	-43.20	779690.6871	855469.3837	
L	12+79.00	-78.00	779657.6545	855546.8780	
L	12+79.00	-41.99	779630.9483	855522.7251	
L	13+09.00	-73.00	779637.4840	855562.9112	
L	13+09.00	-51.00	779620.2774	855549.2023	
L	13+39.00	-51.00	779601.9654	855572.5067	
L	13+39.00	-40.09	779593.3818	855565.7669	

-Y- SR 1175 (MEADOW FORK RD) ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y	10+75.84	15.50	779621.0073	855380.6693
Y	10+64.45	-15.50	779596.3013	855402.5646
Y	11+27.53	-15.50	779581.3203	855335.7789
Y	11+27.53	15.50	779612.3012	855334.6907

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 9/3019 TO 12/30/21 .

30-DEC-2021 10:34
r1381 KNOOT Survey\3921AC RW UPDATE\Survey\Dwgs\rw03e-1.dgn
rlzietlow AT MC-ASH-WKS-L52H