RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
U-5710A	RW02E-1

Location and Surveys

CH ENGINEERING
3220 GLEN ROYAL RD. RALEIGH, NC 27617
TEL. (919) 788-0224 FAX (919) 788-0232
CORPORATE LICENSE # P-0189

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-3468 LAND SURVEYOR WATTS B. FEARRINGTON, JR.

DocuSigned by: WBF 5551B08187AD491...

12/20/2019

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST	
L	10+90.00	78.00	176528.1650	2353144.3251	NOT SET (IN WALL)
L	11+10.00	71.44	176548.3245	2353150.3813	12" SPIKE SET IN TREE ROOT
L	11+30.33	-58.00	176639.0430	2353055.8436	
L	12+38.92	-58.00	176728.1112	2353117.9567	
L	14+03.00	75.09	176788.9408	2353320.4246	NOT SET (EXISTING STONE)
L	14+25.00	-58.00	176880.8554	2353221.6829	
L	14+60.00	-96.00	176930.6790	2353208.9715	
L	14+60.00	-114.00	176940.5356	2353193.9101	NOT SET (IN SHED)
L	14+84.26	72.61	176858.8676	2353363.4399	
L	15+43.68	71.37	176909.9725	2353394.8770	NOT SET (EXISTING IRON PIPE)
L	15+72.00	-113.00	177032.7394	2353254.4611	
L	15+72.00	-90.00	177020.4337	2353273.8923	
L	15+95.00	-65.00	177026.3393	2353307.1826	
L	16+70.71	-65.00	177090.0721	2353346.8237	
L	19+64.06	70.32	177269.0520	2353615.7640	
L	20+31.43	-65.00	177397.3300	2353535.7904	
L	20+80.00	78.00	177349.0083	2353677.7509	
L	22+48.95	78.00	177402.3982	2353778.5197	
L	22+60.00	-65.00	177545.5733	2353771.0545	
L	22+85.00	81.23	177401.0786	2353803.2469	PK NAIL SET
L	23+33.31	106.76	177372.6780	2353840.7285	
L	23+34.00	-136.43	177614.6826	2353864.7907	
L	23+46.97	125.65	177352.5674	2353852.5143	

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y1	45+23.00	-61.00	177300.7209	2353864.1457
Y1	45+23.00	-64.00	177301.0048	2353861.1592
Y1	45+90.00	39.00	177357.9586	2353970.0365
Y1	46+35.94	79.86	177399.8250	2354015.0622
Y1	47+43.00	73.22	177507.5544	2354018.2902
Y1	47+43.00	61.74	177508.5645	2354006.8479

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y3	13+82.00	-30.00	176852.3141	2353488.6164
Y3	13+82.00	30.00	176801.2073	2353457.1806

ROW MARKER IRON PIN AND CAP-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y4	27+37.00	-75.00	176621.4363	2352992.9315
Y4	29+30.00	-80.00	176515.1293	2353154.0924
Y4	29+67.82	-75.00	176489.3939	2353182.2511
Y4	29+71.22	-80.00	176491.5497	2353187.9003

I, Watts B. Fearrington, Jr., a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work item(s) (R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

Witness my original signature, registration number and seal this 18th day of December, 2019.

DocuSigned by: WBF 5551B08187AD491...

Professional Land Surveyor — PLS # L-3468 — Seal

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

REVISIONS

6/2/99

SYSTIME $$$$ SYSTIME $$$$ SYSTIME $$$$