DocuSign Envelope ID: 9783A626-407B-4478-8496-653688672B6B

PROJ. REFERENCE NO.	SHEET NO.
I-5987A	TMP-19

MATCHLINE SEE SHEET TMP–27

MATCHLINE –L– STA. 270+00 SEE SHEET TMP–18

MATCHLINE –L– STA. 284+00 SEE SHEET TMP–20

EXIST. I-95 SB ON RAMP

EXIST. I-95 SB OFF RAMP

EXIST. US 301

RIGHT SHOULDER CLOSED
W21–5A 48″ X 48″
1500 FEET
W16–2 30″ X 24″

EXIT 25

BUCKET RD

-Y1ARPB-

-Y1ARPC-

TEMPORARY PCB W/ DRAINAGE SLOTS (ANCHORED)

TEMPORARY PAVEMENT LOCATION A1-11

TEMPORARY PAVEMENT LESS THAN 8′ WIDE TO BE COMPLETED USING LANE CLOSURES. SEE PHASING NOTES FOR DETAIL.

I-95 SBL

I-95 NBL

END PCB +00

BEGIN PCB +70

TEMPORARY PAVEMENT LOCATION A1-10

TEMPORARY PCB W/ DRAINAGE SLOTS

TEMPORARY PAVEMENT LOCATION A1-12

TEMPORARY PCB W/ DRAINAGE SLOTS

EXIST. RUSS RD

MAINTAIN ACCESS

R11-2 48″ x 30″ ROAD CLOSED
TYPE III BARRICADE

-SR2-

-SR2- (RUSS RD)

LOLETAS LN

MATCHLINE –SR2– STA. 20+00 SEE SHEET TMP–28

TEMPORARY PAVEMENT LOCATION A1-10 ON INSIDE SHOULDER OF NB I-95 ON -L- FROM STA 263+00+/- TO STA 279+50+/- FOR TEMPORARY TRAFFIC PATTERN (1,415 SY)

TEMPORARY PAVEMENT LOCATION A1-11 ON INSIDE SHOULDER OF SB I-95 ON -L- FROM STA 258+39+/- TO STA 340+00+/- FOR TEMPORARY PCB (5,429 SY)

TEMPORARY PAVEMENT LOCATION A1-12 ON INSIDE SHOULDER OF NB I-95 ON -L- FROM STA 281+83+/- TO STA 340+00+/- FOR TEMPORARY TRAFFIC PATTERN (6,394 SY)

vhb
940 Main Campus Drive, Suite 500 Raleigh, NC 27606
NC License No. C-3705

APPROVED: _____

DATE: _____

NORTH CAROLINA PROFESSIONAL SEAL 031533 ENGINEER JOHN G. TOWNSEND
5/18/2022

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

DIVISION OF HIGHWAYS · STATE OF NORTH CAROLINA · DEPARTMENT OF TRANSPORTATION · WORK ZONE TRAFFIC CONTROL

TEMPORARY TRAFFIC CONTROL PHASE I DETAIL

4/26/2022
R:\Traffic\TrafficControl\TCP\I5987a_tcp_secd_phase_I_psh019.dgn
User:jtownsend