BRIDGE DATA

PROJECT NO.	SHEET NO.
2023CPT.09.05.10341 2023CPT.09.06.20341	12

Map No.	Route No.	Route Name	Bridge No.	Feature Intersected	Floor Construction	Clear Roadway Width (Ft)	Horizontal Clearance Under (Ft.)	Vertical Clearance Under	Length (Ft)	Posting	Recommended Treatment, From Bridge Maintenance
1	US64	US64	63	YADKIN RIVER	4.75 RC,3.5PPC	36	NA	NA	900	NA	DO NOT PAVE DO NOT MILL
1	US64	US64	44	NC150	6.75"RC,3"AWS	26.33	NA	13.917	135	NA	MILL AN ADDITIONAL 0-11/2" UNDER BRIDGE FOR ADDITIONAL CLEARANCE(SEE DETAIL)
2	US52N	US52N	530	US64	8 1/2"RC SLAB	37.583	NA	16.50W 17.20E	176	NA	MAINTAIN CLEARANCE
2	US52S	US52S	529	US64	8 1/2"RC SLAB	38	NA	19.75W 20.20E	182	NA	MAINTAIN CLEARANCE
2	US64	US64	39	I85BUS,US29,US70	8.25"RC	44	NA	NA	191	NA	DO NOT PAVE DO NOT MILL
6	1396	LINWOOD-SOUTHMOUNT	257	SWEARING CREEK	8 11/16"RCSLAB	29.917	NA	NA	198	NA	DO NOT PAVE DO NOT MILL