PERMANENT EASEMENT CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
B-4654	RW03E-2

CH ENGINEERING
3220 GLEN ROYAL RD. RALEIGH, NC 27617
TEL. (919) 788-0224 FAX (919) 788-0232
CORPORATE LICENSE # P-0189

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-3468 LAND SURVEYOR WATTS B. FEARRINGTON, JR.

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
L	14+85.00	-50.00	711512.4463	2114872.0238
L	14+85.00	-63.00	711510.3671	2114859.1911
L	19+36.00	-68.00	711935.8471	2114738.4739
L	23+49.83	125.00	712381.2165	2114850.8005
L	23+85.00	135.00	712417.5366	2114855.0472
L	24+20.00	97.00	712446.0084	2114811.9385
L	25+52.00	92.93	712568.9609	2114792.0173
L	25+52.00	115.00	712570.7616	2114814.0155
L	25+86.00	90.03	712600.4601	2114786.9137
L	25+86.00	115.00	712601.8926	2114811.8474
L	28+10.00	-54.10	712818.1558	2114642.7845
L	28+47.89	-45.00	712854.9835	2114650.6656
L	28+48.00	-40.00	712855.3252	2114655.6551
L	29+11.99	43.35	712925.0309	2114734.3257
L	29+12.00	50.00	712925.6520	2114740.9459
L	29+50.00	52.00	712965.0255	2114738.7657
L	29+50.00	41.21	712963.7380	2114728.0542
L	30+09.00	-67.00	713006.5169	2114612.7277
L	30+70.00	-67.00	713066.7317	2114602.9715
L	30+70.00	-40.00	713071.0500	2114629.6239
L	31+45.00	67.00	713162.1979	2114723.2512
L	31+45.00	52.00	713159.7988	2114708.4442
L	31+66.00	52.00	713180.5285	2114705.0856
L	31+66.00	67.00	713182.9275	2114719.8925
L	33+16.00	-52.00	713311.9640	2114578.4337
L	33+16.00	-40.00	713313.8833	2114590.2792
L	33+45.00	-52.00	713340.5907	2114573.7955
L	33+65.00	52.00	713376.9668	2114673.2580
L	33+75.00	40.00	713384.9188	2114659.8130

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y1	28+04.77	-100.00	712341.0048	2114857.8817
Y1	29+32.00	-100.00	712289.0971	2114974.0366
Y1	29+99.00	-120.00	712280.0210	2115043.3664
Y1	30+32.00	-128.68	712274.4856	2115077.0380
Y1	30+32.00	-100.00	712248.2974	2115065.3350

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y2	12+43.03	55.88	711782.3678	2114782.0193

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
RPB	14+63.51	-65.18	712817.9223	2114630.8852

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
RPC	13+63.00	24.14	712015.4650	2114715.2583

I, Watts b. Fearrington, Jr., a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work item(s) (R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

Witness my original signature, registration number and seal this 4th day of June, 2019.

Watts B. Fearrington, Jr.

Digitally signed by Watts B. Fearrington, Jr.
DN: cn=Watts B. Fearrington, Jr., o=CH Engineering, ou, email=wfearrington@ch-engr.com, c=US
Date: 2019.06.06 13:43:52 -04'00'

---------- L-3468
Professional Land Surveyor PLS #

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

REVISIONS

6/2/99