DocuSign Envelope ID: 2DEA0EA4-F307-415C-BF99-7B457F1F6EB0

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
P-5720	RW03E-1

Location and Surveys

ESP ASSOCIATES,INC
2200 GATEWAY CENTRE BLVD.,SUITE 216
MORRISVILLE, NC 27560
LICENSE NO. F-1407

PROJECT SURVEYOR

DocuSigned by: Toynia Gibbs 2E2F55AA0E0D0A0A

NORTH CAROLINA PROFESSIONAL SEAL L-3866 LAND SURVEYOR TOYNIA E.S. GIBBS

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I, Toynia E. S. Gibbs, a Professional Land Surveyor in the state of North Carolina hereby certify to the best of my knowledge and belief that the following work Item(s) (Base map Compilation, R/W Staking) performed under my responsible charge meet NCDOT Survey Standards as directed in the NCDOT Location & Surveys guidelines and procedures.

I further certify that the data compiled came from available surveys/mapping performed by others and provided to me by NCDOT and do not certify to the accuracy or quality of the individual data sources.

I further certify that the right of way and permanent easement points shown herein and outlined in the tables shown hereon (localized coordinates, station/offset) have been checked and are accurate representations of the right of way and permanent easement points depicted on the corresponding highway plans. I also certify that the right of way and permanent easement points shown herein have been field monumented under my supervision from existing survey control provided by others; that the depicted property data shown herein were surveyed by others; and these monuments denote the right of way and easement boundaries at the time of staking which may be subject to change due to right of way revisions (See deeds for final determination).

2/17/2020

Witness my original signature, registration number and seal this day .....

DocuSigned by: Toynia Gibbs 2E2F55AA0E0D0A0A

..... L-3866
Professional Land Surveyor PLS * Seal

ROW MARKER IRON PIN AND CAP-UNLESS NOTED BELOW

ALIGN	STATION	OFFSET	NORTH	EAST	
L	11+00.00	-45.02	782579.4733	2125708.2705	
L	11+00.00	-46.50	782580.5685	2125709.2595	
L	12+61.72	-46.50	782472.2893	2125829.3868	
L	18+94.31	-46.50	782231.8955	2126371.6528	
L	21+15.00	-46.50	782199.3969	2126594.0132	
L	22+00.00	-52.50	782187.5167	2126680.0833	
L	25+30.00	-52.50	782091.4783	2127002.7809	(MAG NAIL)
L	26+99.09	130.44	781859.3037	2127094.0040	
L	32+68.12	-124.00	781886.6767	2127716.7303	
L	33+25.35	-46.50	781793.5624	2127741.4520	
L	33+28.09	-116.27	781857.4375	2127769.6529	
L	35+18.32	-46.50	781722.6058	2127920.8978	
L	37+66.57	-46.50	781598.2177	2128148.2216	
L	39+79.15	-46.50	781473.8719	2128320.6394	
L	41+91.73	-46.50	781349.5261	2128493.0573	
L	43+32.61	-44.92	781277.4751	2128606.4414	

ROW MARKER IRON PIN AND CAP-UNLESS NOTED BELOW

ALIGN	STATION	OFFSET	NORTH	EAST	
Y2	10+70.00	-30.00	782104.8691	2127042.6803	(MAG NAIL)
Y2	11+48.42	-30.00	782153.2926	2127126.6965	
Y2	12+12.64	-30.00	782145.5259	2127206.2459	
Y2	12+12.64	-25.00	782140.8762	2127204.4074	
Y2	12+91.02	-25.00	782112.0551	2127277.2947	(MAG NAIL)
Y2	16+30.00	-25.00	781987.4066	2127592.5248	(NOT SET-IN BUILDING)
Y2	16+65.00	-60.00	782007.0843	2127637.9427	
Y2	16+95.57	-60.00	781995.8441	2127666.3685	

ROW MARKER IRON PIN AND CAP-UNLESS NOTED BELOW

ALIGN	STATION	OFFSET	NORTH	EAST	
Y3	11+70.00	-31.12	781564.3894	2127103.0092	
Y3	12+10.00	-68.00	781610.1105	2127080.7924	(NOT SET IN BUILDING)

ROW MARKER IRON PIN AND CAP-UNLESS NOTED BELOW

ALIGN	STATION	OFFSET	NORTH	EAST
DRW1	10+75.00	-20.00	782226.6778	2126625.6406
DRW1	10+75.00	20.00	782209.6415	2126661.8313

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED, PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.

2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.

REVISIONS

6/2/99

17-FEB-2020 08:53
S:\PROJECTS\RS2\HW01.086 P5720_con_esp2 R-W Restake\Location\ROW Files\P5720_ls_RW03E-1_200214.dgn
pgreene AT ESPRS2\22718