DocuSign Envelope ID: 5E2B6194-ECE7-4743-BDB5-8419A0F6BF0C

PERMANENT EASEMENT CONTROL SHEET

ROW MARKER PERMANENT EASEMENT-E

	ALIGN	STATION	OFFSET	NORTH	EAST
	Y3	22+27.95	55.00	446988.2879	2001913.2088
	Y3	22+27.95	45.00	446998.1507	2001914.8600
PAINT DOT ON CONC DRIVE	Y3	22+81.00	64.00	446970.6900	2001964.0609
	Y3	24+14.00	65.00	446947.8423	2002095.0876
	Y3	24+14.00	78.00	446935.0192	2002092.9507
	Y3	24+37.00	81.00	446928.2794	2002115.1448
	Y3	24+37.00	65.00	446944.0618	2002117.7747
	Y3	25+75.34	66.00	446920.3362	2002254.0702
	Y3	27+10.78	67.00	446897.0881	2002387.5000
PAINT DOT ON CONC DRIVE	Y3	30+13.00	69.00	446845.4389	2002685.2829
PAINT DOT ON CONC DRIVE	Y3	30+13.00	83.00	446831.6293	2002682.9817
	Y3	30+33.00	86.00	446825.3827	2002702.2166
	Y3	30+36.00	70.00	446840.6720	2002707.8057
	Y3	32+62.00	-60.00	446931.7561	2002952.0999
	Y3	32+62.00	-45.00	446916.9602	2002949.6344
	Y3	32+88.00	-45.00	446912.6865	2002975.2808
	Y3	32+88.00	-60.00	446927.4825	2002977.7463
	Y3	34+27.00	74.00	446772.4576	2003092.8301
	Y3	34+27.00	45.00	446801.0632	2003097.5968
	Y3	34+52.00	86.00	446756.5116	2003115.5176
	Y3	34+55.00	74.00	446767.8552	2003120.4493
	Y3	34+55.00	45.00	446796.4608	2003125.2160
	Y3	34+72.00	90.00	446749.2786	2003134.5881
	Y3	34+76.00	74.00	446764.4035	2003141.1636
	Y3	36+05.00	75.00	446742.2133	2003268.2447
	Y3	36+24.00	91.00	446723.3079	2003284.3564
	Y3	36+34.91	77.00	446735.3242	2003297.4191
	Y3	37+34.00	65.00	446723.2391	2003377.4858

ROW MARKER PERMANENT EASEMENT-E

	ALIGN	STATION	OFFSET	NORTH	EAST
PK NAIL SET IN ASPHALT	Y4	14+71.00	41.75	446383.6414	2003659.9907
PK NAIL SET IN ASPHALT	Y4	14+80.00	-53.58	446392.2678	2003564.6282

ROW MARKER PERMANENT EASEMENT-E

	ALIGN	STATION	OFFSET	NORTH	EAST
	Y5	12+01.00	-75.00	446714.6770	2004676.3328
	Y5	13+48.00	-75.00	446651.6461	2004776.9936
	Y5	13+48.00	-101.00	446675.8327	2004786.5334
	Y5	13+65.00	95.00	446486.2021	2004734.3463
	Y5	13+85.00	-75.00	446641.9240	2004805.4293
	Y5	13+85.00	-101.00	446666.8883	2004812.6942
DID NOT SET, FELL INSIDE 1SFD	Y5	14+25.00	88.00	446474.1414	2004807.3425
	Y5	15+02.94	84.00	446465.0157	2004886.5710
	Y5	15+62.90	81.00	446458.2024	2004946.2161
	Y5	15+92.00	81.00	446453.4595	2004974.9246
	Y5	15+92.00	45.00	446488.9780	2004980.7926
	Y5	15+92.00	71.00	446463.3258	2004976.5546
	Y5	16+61.00	71.00	446452.0788	2005044.6318
	Y5	16+66.00	88.00	446434.4911	2005046.7939
	Y5	16+82.00	71.00	446448.6558	2005065.3510
	Y5	16+85.00	82.00	446437.3139	2005066.5178
	Y5	18+08.00	87.00	446412.3318	2005187.0579
	Y5	18+08.00	72.00	446427.1312	2005189.5028
	Y5	18+23.00	-57.00	446551.9610	2005225.3292
	Y5	18+23.00	-45.00	446540.1215	2005223.3732
	Y5	18+32.00	45.00	446449.8581	2005217.5829
	Y5	18+32.00	78.00	446417.2995	2005212.2039
	Y5	18+32.00	87.00	446408.4198	2005210.7369
	Y5	18+47.00	-65.00	446555.9420	2005250.3122
	Y5	18+47.00	-89.00	446579.6210	2005254.2242
	Y5	18+59.00	45.00	446445.4571	2005244.2218
	Y5	18+59.00	73.00	446417.8316	2005239.6578
	Y5	18+59.00	78.00	446412.8985	2005238.8428
	Y5	18+73.00	-45.00	446531.9715	2005272.7045
	Y5	18+73.00	-83.00	446569.4633	2005278.8985
DID NOT SET, FELL INSIDE 1SFD	Y5	20+07.00	-77.00	446541.7016	2005410.1284
	Y5	20+07.00	-114.00	446578.2067	2005416.1594
	Y5	20+09.00	73.00	446393.3816	2005387.6517
	Y5	20+09.00	88.00	446378.5823	2005385.2067
	Y5	20+16.00	45.00	446419.8662	2005399.1221
	Y5	20+30.00	73.00	446389.9586	2005408.3708
	Y5	20+30.00	88.00	446375.1593	2005405.9259
DID NOT SET, INACCESSIBLE LOCKED FENCE	Y5	20+30.00	-114.00	446574.4577	2005438.8518
	Y5	20+48.00	73.00	446387.0247	2005426.1301
	Y5	20+66.05	88.87	446368.4213	2005441.3535
	Y5	21+64.98	74.00	446366.9709	2005541.3794
	Y5	22+02.00	89.00	446346.1367	2005575.4625
	Y5	22+02.00	74.00	446360.9361	2005577.9075
	Y5	22+22.00	89.00	446342.8767	2005595.1951
	Y5	22+22.00	74.00	446357.6761	2005597.6401
	Y5	25+36.00	-57.00	446435.7422	2005928.7936
	Y5	25+36.00	-45.00	446423.9027	2005926.8376
	Y5	25+89.00	80.00	446291.9354	2005958.7539
	Y5	25+89.00	64.00	446307.7215	2005961.3618
	Y5	26+03.00	-57.00	446424.8212	2005994.8976
	Y5	26+03.00	-76.00	446443.5671	2005997.9946
	Y5	26+24.00	-76.00	446440.1441	2006018.7137
	Y5	26+24.00	-45.00	446409.5587	2006013.6607

ROW MARKER PERMANENT EASEMENT-E

ALIGN	STATION	OFFSET	NORTH	EAST
Y5	26+30.00	64.00	446301.0385	2006001.8135
Y5	26+30.00	80.00	446285.2525	2005999.2055
Y5	27+04.00	-45.00	446396.5187	2006092.5908
Y5	27+43.00	-79.00	446423.7070	2006136.6112
Y5	27+49.00	-45.00	446389.1838	2006136.9890
Y5	27+62.00	-56.00	446397.9177	2006151.6081
Y5	28+18.00	67.00	446267.4347	2006186.8102
Y5	28+18.00	64.00	446270.3945	2006187.2992
Y5	29+94.00	-67.00	446370.9546	2006382.2984
Y5	30+08.00	-45.00	446346.9668	2006392.5252
Y5	30+11.00	-78.00	446379.0365	2006400.8640
Y5	30+20.00	-430.00	446724.8619	2006467.1195
Y5	30+32.00	-45.00	446343.0548	2006416.2042
Y5	30+48.00	-461.00	446750.8833	2006499.7981
Y5	31+67.00	-430.00	446700.9009	2006612.1540
Y5	31+94.00	-460.00	446726.0987	2006643.6825
Y5	32+07.00	-73.00	446342.1554	2006593.4277
Y5	32+10.00	-45.00	446314.0409	2006591.8236
Y5	32+15.00	66.00	446203.7104	2006578.6638
Y5	32+15.00	78.00	446191.8709	2006576.7078
Y5	32+36.00	78.00	446188.4479	2006597.4270
Y5	32+36.00	66.00	446200.2874	2006599.3829
Y5	32+36.50	-76.00	446340.3068	2006623.0222
Y5	32+40.00	-45.00	446309.1509	2006621.4224
Y5	34+05.00	66.00	446172.7405	2006766.1228
Y5	34+05.00	80.00	446158.9277	2006763.8408
Y5	34+34.96	80.00	446154.0450	2006793.3954
Y5	36+05.00	66.00	446140.1405	2006963.4480
Y5	36+05.00	80.00	446126.3278	2006961.1660
Y5	36+28.00	66.00	446136.3915	2006986.1404
Y5	36+28.00	74.00	446128.4985	2006984.8364
Y5	38+13.00	66.00	446106.2366	2007168.6662
Y5	40+06.00	45.00	446095.4968	2007362.5081
Y5	40+06.00	65.00	446075.7643	2007359.2481
Y5	40+36.00	-63.00	446197.1624	2007409.7108
Y5	40+36.00	-45.00	446179.4032	2007406.7768
Y5	40+56.00	-63.00	446193.9024	2007429.4433
Y5	40+56.00	-45.00	446176.1432	2007426.5093
Y5	40+60.00	45.00	446086.6948	2007415.7859
Y5	40+60.00	65.00	446066.9623	2007412.5259
Y5	40+95.00	-45.00	446169.7862	2007464.9878
Y5	40+95.00	-55.00	446179.6524	2007466.6177
Y5	41+35.00	-55.00	446173.1325	2007506.0828
Y5	41+35.00	-45.00	446163.2662	2007504.4528
Y5	43+00.00	65.00	446027.8424	2007649.3161
Y5	43+24.00	43.56	446045.0827	2007676.4897

PROJECT REFERENCE NO.	SHEET NO.
U-3422	RW03E-7

Location and Surveys

JoynerKeeny, PLLC
1051 N. Winstead Avenue
Rocky Mount, NC 27804
252-977-3124
North Carolina Firm Number P-0551

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-3259 LAND SURVEYOR STEPHEN R. WOLFE

DOCUMENT NOT CONSIDERED FINAL UNLESS ALL SIGNATURES COMPLETED

I , STEPHEN R. WOLFE, certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from 06FEB2023 to 19JUN2023, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

This 19th day of June, 2023.

Docusigned by:
Stephen Wolfe
30B6875F3940446...

Professional Land Surveyor L-3259

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED 06FEB2023 TO 19JUN2023.

6/2/99

REVISIONS

23-JUN-2023 08:41
23-JUN-2023 11:01
jmatthews
AT JKA-042

55E_NCDOT_U3422_Rw Staking_Cumberland\SURVEY\DGN\WORK\RW\RW SERIES SHEETS\u3422_ls_rw03e-7.dgn