DocuSign Envelope ID: 9E773786-0353-41D2-B352-25233AC1C25A

6/2/99

REVISIONS

RIGHT OF WAY CONTROL SHEET

PROJECT REFERENCE NO.	SHEET NO.
U-4405B	RW03E-3

Location and Surveys

ESP ASSOCIATES, INC
2200 GATEWAY CENTRE BLVD.
SUITE 216
MORRISVILLE, NC 27560
LICENSE NO. F-1407

DS

PROJECT SURVEYOR

NORTH CAROLINA PROFESSIONAL SEAL L-3866 LAND SURVEYOR TOYNIA E.S. GIBBS

NORTH CAROLINA LICENSE NO. F-1407 ESP ASSOCIATES, INC.

DOCUMENT NOT CONSIDERED FINAL ~~UNLESS ALL SIGNATURES~~ COMPLETED

PERMANENT EASEMENT MARKER IRON PIN AND CAP-E
UNLESS OTHERWISE NOTED, L

ALIGN	STATION	OFFSET	NORTH	EAST	
L	169+14.00	-83.00	470486.6997	2009708.1306	
L	169+30.00	79.00	470324.0702	2009701.0142	
L	169+41.78	92.00	470309.5347	2009711.4587	
L	169+99.88	98.00	470296.4811	2009711.3433	
L	172+11.00	55.00	470329.2759	2009992.5466	
L	172+11.00	79.00	470305.2770	2009992.7682	
L	172+13.00	92.00	470292.2980	2009994.9845	
L	172+18.00	-82.00	470466.3442	2009997.9806	
L	172+39.00	55.00	470329.7531	2010021.3487	MAG NAIL
L	172+39.00	78.00	470306.7596	2010021.8982	MAG NAIL
L	172+66.00	-57.35	470442.8793	2010044.8410	
L	172+66.00	-91.00	470476.5074	2010043.5615	
L	172+66.00	-123.00	470508.4843	2010042.3449	NOT SET, FELL IN WATER
L	173+28.00	54.91	470334.1198	2010112.6532	MAG NAIL
L	173+28.00	78.00	470311.0812	2010114.2191	MAG NAIL
L	173+34.00	-54.58	470443.7629	2010111.0907	
L	173+34.00	-90.00	470479.0941	2010108.6088	
L	173+34.00	-120.00	470509.0204	2010106.5066	
L	173+56.00	54.88	470336.2233	2010141.0969	MAG NAIL
L	173+56.00	79.00	470312.1758	2010142.9611	MAG NAIL
L	173+86.00	85.00	470308.6761	2010173.9310	MAG NAIL
L	173+89.00	116.00	470278.0461	2010179.5995	MAG NAIL
L	174+05.00	-84.00	470478.6852	2010178.3533	
L	174+06.56	118.00	470277.5942	2010197.5584	
L	174+09.84	85.00	470310.7585	2010197.9758	
L	175+58.00	-56.37	470464.7960	2010333.0408	
L	175+58.00	-73.00	470481.3583	2010331.5554	
L	175+86.00	-56.24	470467.1704	2010360.9402	MAG NAIL
L	175+86.00	-73.00	470483.8596	2010359.4434	MAG NAIL
L	176+62.00	-55.90	470473.6153	2010436.6673	
L	176+62.00	-73.00	470490.6486	2010435.1396	MAG NAIL
L	176+74.00	55.95	470363.2845	2010458.6109	
L	176+74.00	73.00	470346.3043	2010460.1338	MAG NAIL
L	176+90.00	-88.00	470508.0899	2010461.6877	MAG NAIL
L	177+02.00	55.00	470366.7336	2010486.4139	NAIL SET IN ROOT
L	177+02.00	74.00	470347.8095	2010488.1112	MAG NAIL
L	177+02.00	80.00	470341.8335	2010488.6472	MAG NAIL
L	177+24.00	-55.62	470478.8729	2010498.4446	MAG NAIL
L	177+24.00	-73.00	470496.1871	2010496.8917	
L	178+20.00	55.00	470377.2745	2010603.9422	MAG NAIL
L	178+22.00	-55.17	470487.1834	2010596.0926	
L	178+22.00	-82.00	470513.9055	2010593.6960	MAG NAIL
L	178+30.00	80.00	470353.2678	2010616.1354	MAG NAIL
L	178+57.00	109.00	470326.7956	2010645.6181	MAG NAIL
L	178+46.00	-94.00	470528.0014	2010616.5281	MAG NAIL
L	178+48.70	-81.00	470515.2945	2010620.3777	MAG NAIL
L	178+57.00	252.00	470184.3673	2010658.3922	
L	178+61.82	-94.00	470529.4144	2010632.2827	MAG NAIL
L	178+67.21	253.00	470184.2838	2010668.6555	
L	178+79.76	111.00	470326.8369	2010668.4679	"X" IN CONCRETE
L	179+28.46	128.00	470314.2546	2010718.4845	MAG NAIL
L	179+29.78	113.00	470329.3131	2010718.4647	MAG NAIL
L	179+42.00	114.00	470329.4086	2010730.7249	MAG NAIL
L	179+45.00	87.00	470356.5687	2010731.3010	MAG NAIL
L	179+69.00	92.00	470353.7326	2010755.6517	MAG NAIL
L	179+77.27	-92.00	470537.7354	2010747.4486	MAG NAIL
L	180+00.00	-91.00	470538.7702	2010770.1804	MAG NAIL
L	180+63.00	92.00	470362.1296	2010849.2759	MAG NAIL
L	180+77.00	85.00	470370.3522	2010862.5946	MAG NAIL
L	181+16.00	55.00	470403.7162	2010898.7588	MAG NAIL
L	181+16.00	77.00	470381.8041	2010900.7240	MAG NAIL
L	181+22.00	-59.81	470518.6030	2010894.4788	
L	181+22.00	-74.00	470532.7364	2010893.2112	MAG NAIL
L	181+46.00	55.00	470406.3961	2010928.6388	MAG NAIL
L	181+46.00	78.00	470383.4880	2010930.6934	MAG NAIL
L	181+57.00	-55.00	470516.9389	2010929.7686	MAG NAIL
L	181+57.00	-74.00	470535.8630	2010928.0713	MAG NAIL
L	182+00.00	85.00	470381.3398	2010985.1029	MAG NAIL
L	182+36.00	55.81	470413.6329	2011018.3510	MAG NAIL
L	182+36.00	79.00	470390.5317	2011020.4230	MAG NAIL
L	182+50.00	-55.92	470526.1596	2011022.3149	
L	182+50.00	-72.00	470542.1786	2011020.8782	HOLE IN CURB
L	182+64.00	56.35	470415.5910	2011046.2878	MAG NAIL
L	182+64.00	79.00	470393.0329	2011048.3110	MAG NAIL
L	182+72.00	-83.00	470555.0999	2011041.8076	MAG NAIL
L	183+14.00	-76.00	470551.8798	2011084.2650	MAG NAIL
L	183+90.00	87.00	470396.3205	2011174.5219	MAG NAIL
L	184+08.40	71.00	470413.8999	2011191.4157	MAG NAIL
L	184+15.00	-58.67	470543.6380	2011186.4096	MAG NAIL
L	184+15.00	-76.00	470560.9021	2011184.8612	MAG NAIL
L	185+01.00	81.31	470411.9016	2011284.5700	MAG NAIL
L	185+01.00	106.00	470387.3121	2011286.7754	MAG NAIL
L	185+29.00	81.42	470414.2959	2011312.4677	"X" IN CONCRETE
L	185+29.00	106.00	470389.8133	2011314.6635	MAG NAIL
L	185+32.00	-60.00	470555.4177	2011302.8227	MAG NAIL
L	185+32.00	-79.00	470574.3417	2011301.1254	MAG NAIL
L	185+32.00	-86.00	470581.3137	2011300.5001	MAG NAIL
L	185+36.00	100.00	470396.4146	2011321.0995	MAG NAIL
L	185+40.00	-111.00	470606.9284	2011306.2349	MAG NAIL
L	185+43.00	-86.00	470582.2963	2011311.4562	MAG NAIL

PERMANENT EASEMENT MARKER IRON PIN AND CAP-E
UNLESS OTHERWISE NOTED, L

ALIGN	STATION	OFFSET	NORTH	EAST	
L	185+50.00	-108.00	470604.8337	2011316.4629	MAG NAIL
L	185+75.00	-60.00	470559.2588	2011345.6508	MAG NAIL
L	185+75.00	-78.00	470577.1869	2011344.0429	MAG NAIL
L	186+19.00	-86.00	470589.0854	2011387.1523	MAG NAIL
L	186+34.07	-100.00	470604.3760	2011400.9156	MAG NAIL
L	186+44.00	100.00	470406.0623	2011428.6677	MAG NAIL
L	186+90.55	82.04	470428.1095	2011473.4239	MAG NAIL
L	186+91.14	101.00	470409.2774	2011475.7097	MAG NAIL
L	186+96.48	-248.83	470758.1861	2011449.7749	MAG NAIL SET IN ROOT
L	186+96.49	-229.00	470738.4357	2011451.5565	
L	186+96.54	-135.00	470644.8159	2011460.0019	
L	186+96.57	-78.00	470588.0464	2011465.1230	
L	187+12.00	-95.00	470606.3571	2011478.9765	MAG NAIL
L	187+12.00	-136.00	470647.1932	2011475.3140	MAG NAIL
L	187+27.00	-78.00	470590.7650	2011495.4352	MAG NAIL
L	187+53.00	-77.00	470592.0916	2011521.4206	MAG NAIL
L	188+03.18	-249.18	470768.0673	2011556.0164	
L	188+04.64	-229.00	470748.0966	2011559.2726	
L	188+11.00	-77.55	470597.8221	2011579.1394	MAG NAIL
L	189+75.88	140.00	470395.8687	2011762.7908	MAG NAIL
L	189+79.35	269.00	470803.5441	2011729.7177	HOLE IN CONCRETE
L	190+02.00	-89.00	470626.2868	2011768.3531	
L	190+20.00	-269.00	470807.1751	2011770.2018	MAG NAIL
L	190+27.00	94.00	470446.2516	2011809.6006	MAG NAIL
L	191+16.00	-107.00	470654.3984	2011880.2894	MAG NAIL
L	191+24.00	-89.00	470637.1850	2011889.8654	MAG NAIL
L	191+26.00	-111.00	470659.2757	2011889.8921	MAG NAIL
L	191+35.00	-89.00	470638.1677	2011900.8214	
L	192+17.00	71.00	470486.1324	2011996.7864	MAG NAIL
L	192+17.00	89.00	470468.2043	2011998.3943	MAG NAIL
L	192+45.00	71.00	470488.6336	2012024.6744	MAG NAIL
L	192+45.00	89.00	470470.7056	2012026.2824	MAG NAIL
L	192+66.00	-59.96	470620.9457	2012033.8918	
L	192+66.00	-79.00	470639.9099	2012032.1910	
L	192+76.67	97.10	470465.4647	2012058.5523	NOT SET, CONSTRUCTION
L	192+88.93	85.12	470478.4943	2012069.6901	NOT SET, CONSTRUCTION
L	192+91.00	-88.00	470651.1071	2012056.2871	"X" IN CONCRETE
L	192+91.00	-113.00	470676.0072	2012054.0538	MAG NAIL
L	192+94.00	-60.00	470623.4871	2012061.7763	
L	192+94.00	-79.00	470642.4111	2012060.0790	
L	193+03.00	-88.00	470652.1791	2012068.2391	MAG NAIL
L	193+03.00	-113.00	470677.0791	2012066.0058	MAG NAIL
L	193+52.00	60.00	470509.1479	2012130.2640	AREA UNDER CONSTRUCTION
L	193+52.00	81.00	470488.2319	2012132.1399	AREA UNDER CONSTRUCTION
L	193+60.00	-60.00	470629.3828	2012127.5124	MAG NAIL
L	193+60.00	-79.00	470648.3069	2012125.8152	
L	193+61.00	-88.00	470657.3602	2012126.0072	MAG NAIL
L	193+81.00	60.00	470511.7385	2012159.1481	AREA UNDER CONSTRUCTION
L	193+81.00	81.00	470490.8225	2012161.0240	AREA UNDER CONSTRUCTION
L	194+00.00	-59.92	470632.8755	2012167.3598	
L	194+00.00	-78.00	470650.8841	2012165.7446	MAG NAIL
L	195+49.00	-88.00	470674.1542	2012313.2556	MAG NAIL
L	195+69.15	78.50	470510.1199	2012348.1985	NOT SET, CONSTRUCTION
L	195+85.11	95.55	470494.5638	2012365.6177	NOT SET, CONSTRUCTION
L	195+87.00	-88.00	470677.5488	2012351.1037	"X" IN CONCRETE
L	195+87.00	-109.00	470698.4648	2012349.2278	"X" IN CONCRETE
L	195+90.59	95.61	470494.9932	2012371.0768	NOT SET, CONSTRUCTION
L	195+97.00	-88.00	470678.4421	2012361.0637	
L	195+97.00	-109.00	470699.3581	2012359.1878	
L	196+50.46	102.00	470493.9773	2012431.2827	REBAR W/O CAP
L	196+61.00	-63.25	470659.5086	2012427.0187	
L	196+61.00	-75.00	470671.2112	2012425.9691	
L	196+61.00	102.00	470494.9188	2012441.7805	
L	196+79.00	85.00	470513.4588	2012458.1899	
L	196+89.00	-59.19	470657.9643	2012455.2696	
L	196+89.00	-74.00	470672.7164	2012453.9465	
L	198+12.00	-88.00	470697.6480	2012575.2041	
L	198+56.26	85.00	470529.2938	2012634.7455	
L	198+57.63	57.08	470557.2265	2012633.6160	
L	200+50.00	-55.00	470686.0405	2012815.2005	MAG NAIL
L	200+96.97	-89.00	470724.1004	2012858.9455	
L	201+44.03	79.00	470560.9755	2012920.8206	
L	201+58.00	72.00	470569.1958	2012934.1137	
L	201+58.00	79.00	470562.2238	2012934.7390	MAG NAIL
L	201+58.09	-89.00	470729.5599	2012919.8173	
L	201+60.00	-62.40	470703.2339	2012924.1000	
L	202+05.00	-53.00	470697.8946	2012969.7595	
L	203+65.06	72.00	470587.6921	2013140.3418	PAINT DOT
L	203+85.00	-53.00	470713.9740	2013149.0399	MAG NAIL
L	203+85.00	-65.00	470725.9260	2013147.9679	PAINT DOT
L	204+13.00	-53.00	470716.4752	2013176.9280	
L	204+13.00	-65.00	470728.4273	2013175.8560	MAG NAIL

I, Toynia E.S. Gibbs, PLS , certify that the right of way and permanent easement monumentation for this project shown herein was completed under my direct and responsible charge from an actual survey made under my supervision; that all horizontal closures had a minimum ratio of precision of 1:10,000 (Class A). Field work was performed from February 2023 to May 2023, and all coordinates are based on NAD83/2011; That this survey was performed to meet the requirements of 21NCAC 56.1600 as applicable.

DS

Witness my original signature and seal this date 7/20/2023.

Professional Land Surveyor L-3866

NORTH CAROLINA PROFESSIONAL SEAL L-3866 LAND SURVEYOR TOYNIA E.S. GIBBS

DocuSigned by: Toynia Gibbs
2E2F55AA0EC840A...

NOTES:

1. IF FURTHER INFORMATION REGARDING PROJECT CONTROL IS NEEDED PLEASE CONTACT THE LOCATION AND SURVEYS UNIT.
2. PROJECT CONTROL WAS ESTABLISHED USING GNSS, THE GLOBAL NAVIGATION SATELLITE SYSTEM.
3. RIGHT OF WAY MONUMENTATION ESTABLISHED FEBRUARY 2023 TO JUNE 2023.

$$$$SYTME$$$$
$$$$ZONE$$$$
$$$$FROM$$$$
$$$$CGN$$$$